

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	const. of road				
from	Ichaishan Gadhaga other				
to	Purvitale.				
Agency :-	Gri Adhikar from Nzingh				
Ag. No -	254BD of 2019-20				
D.O.S -	18.9.19				
D.O.C -	17.9.20 → 2.11.20				
<u>ABSTRACT OF COST</u>					
(1) Setting out					
(1) Bench mark -	Qty 1.85 KM				
	0.75 KM				
	1.925 KM				
@ R.	4472.10 / KM				R 8608 =
(1) Ref P/W	1.85 KM				
	0.75 KM				
	1.925 KM				
@ R.	2073.66 / KM				R 3992 =
(2) choning Gubing...					
Qty	1.143 Hae				
	0.0712 Hae				
	1.21 Hae				
@ R.	49739.47 / Hae				R 60394 =
(3) 4W in excavation...					
Qty	89.40 m ³				
@ R.	261.90 / m ³				R 23414 =
(4) Prov. P.C.M.S...					
Qty	0.38 m ³				
@ R.	604.29 / m ³				R 57020 =
(5) Prov. cement concrete					
structure 1200...					
Qty	71.83 m ³				
Continuation					
@ R.	7511.85 / m ³				R 689813 =
					R 843241 =
					843032 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Prov. fixing 1000 rmp					
Rec HP					
Qty 22.5 m					
AB 3859.46/m					Rs. 868382
(7) Box cutting					
Qty - 169.79 / m ³					
AB 31.20 / m ³					Rs. 13787
(8) Provisional GAB G-1					
Qty 766.06					
4.86					
770.92 m ³					
AB 3256.06 / m ³					Rs. 250996
(9) Prov. Laying AB 45-III					
Qty 542.90 m ³					
2.69 m ³					
545.59 m ³					
AB 3959.53 / m ³					Rs. 2160230
(10) Prov. fixing mms 4					
Scheme Board with Logo					
Qty 4 Nos					
2 Nos					
6 Nos					
AB 11933.15					Rs. 71599
(11) Prov. Laying Pavement					
m30					
Qty 363.2 m ³					
5.16 m ³					
367.20					
AB 368.36 m ³					3131915
AB 5579.15 / m ³					Rs. 3141808
					Rs. 3827519

Continuation

8817417

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) const. of embankment					
(12) 1000 m. head				Qty 977 m ³	
				@ R. 187.51/m ³	= R. 183197 =
(11) 100 m. head				Qty 2804.32 m ³	
				@ R. 142.62/m ³	= R. 485524 =
(13) const. of subgrade and earthen shoulder etc.					
				Qty 1195.28 m ³	
				@ R. 189.39/m ³	= R. 226374 =
(14) S.F. of road and drains etc.					
Decorative				Qty 10 m ²	
				@ R. 568.28/m ²	= R. 5682.8 =
(17) equilateral Qty 6 m ²					
				@ R. 6479.80	= R. 38879 =
(18) Rectangular Qty 4 m ²					
				@ R. 9525.14	= R. 22100 =
(15) Prismatic Laying Paving					
const. S.S. embankment					
				Qty 4968.75 m ²	
				22.5 m ²	
				4991.25 m ²	
				@ R. 51.94/m ²	= R. 259245 =
(16) Tank coat etc.					
				Qty 4968.75 m ²	
				22.50 m ²	
				4991.25 m ²	
				@ R. 17.43/m ²	= R. 86997 =
					R. 10186638 =

Continuation

10090964 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Prov. Laying mass					
20 mm thick					
Qty 4968.75 m ²					
25.5 m ²					
4994.25 m ²					
A.R. 244.25/m ²					R. 1219113 =
(18) Prov. finishing					
(1) 100 m stone fly 3 nos					
A.R. 4472.70					R. 7968 =
2056.17					
(11) 200 m stone fly 3 nos					
A.R. 714.39					R. 5715 =
(19) Prov. finishing Boundary					
Rec Pillar fly 100 nos					
A.R. 550.11					R. 55011 =
(20) Road Marking BT					
Surface - - - - -					
Qty 266.2 m ²					
A.R. 850.92/m ²					225496 = R. 226517 =
(21) Road Marking ec					
Surface - - - - -					
Qty 121.92 m ²					
A.R. 947.57/m ²					113708 = R. 115338 =
(22) Providing Laying B/W					
c.m (1:3) - - - - -					
Qty 3.12 m ³					
A.R. 6311.83					R. 19691 =
(23) Rec m20 coping...					
Qty 13 m					

Continuation

A.R. 502.25/m = R. 6529 =

R. 11842520 =

11744195 =

RF: R 118,42520-

	less Previous Payment	R 10989124 =
work has been completed asper specification.		R . 899501 =
Dated 30-10-70 <i>[Signature]</i>		801176 =
	Lam au 30-10-70 <i>[Signature]</i>	