

Maya's Puzbi fol to Maya's Chataatal.

Schedule XLV-Form No. 134

order 514 for 514 344 444 544 644 744 844 944 DIVISION

order 514 for 514 344 444 544 644 744 844 944 SUB-DIVISION

24774

24774

MEASUREMENT BOOK

Comparison Yach.

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement—

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A. on file Bill.					
Revised Measurement					
N/A's Const. of Rd. from Nasser purbi to Nasser Chatahol Rd.					
under M.M.S.V. (C.C.).					
N/A's SRI Chhatraksh Yodav.					
Agg. No:- 105 SBD/2020-21.					
Date of start- 10.6.2020.					
Date of completion- 9.3.2021.					
(1) cutting and pillars-dof.					
— 4402.					
(2) clearing and grubbing rd.					
Land - do - B.I.					
$5 \times 30.00 \times 3.50 = 525.00 m^2$					
$4 \times 30.00 \times 3.50 = 420.00$					
$6 \times 30.00 \times 3.50 = 630.00$					
$1 \times 30.00 \times 3.50 = 70.00$					
$1645.00 m^2$					
$\div 10,000 = 0.1645 \text{ Hec.}$					
(3) Const. of embankment					
from borrow pits with					
obtained material - do -					
— do - do - B.I.					

Continuation

(1) P.V. Setting out pillars do-ETI.
Qty. vix. T.M.B.P.NO. - (1),
4 NOS. CR 2395 = 65/each-RS. 3583 = 00

(2) Clearing & grubbing Rd.
land - do - do - ETI.
Qty. vix. T.M.B.P.NO. - (1),
0.165 Hec. CR 52 370 = 33/Hec-RS. 8740 = 00

(3) Box cutting - do - do - ETI.
Qty. vix. T.M.B.P.NO. - (2),
58.175 m³ CR 7.5 = 57/m³-RS. 4440 = 00

(4) P.V. C.S. B.b.y small gravel
material - do - ETI.
Qty. vix. T.M.B.P.NO. - (2),
71.09 m³ CR 2768 = 21/m³-RS. 196792 = 00

Scanned with CamScanner

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	RS. 3094939	= 00
(11) P.V. K.M. stone - do - E.I.					
Sty. work T.M.B. P.No. - (5).					
(i) K.M. stone - 1 No. ER 2283 = 62/each RS. 2284					= 00
(ii) 200mm stone - 2 Nos ER 615 = 15/each RS. 1230					= 00
(12) P.V. retro reflectorised triangle - do - do - E.I.					
Sty. work T.M.B. P.No. - (5).					
(i) 600mm equilateral triangle - 6 Nos. ER 3391 = 37/each RS. 20348					= 00
(ii) 900mm Octagon - 2 Nos. ER 8469 = 15/each RS. 16938					= 00
(iii) 600 x 450 mm rectangular - 2 Nos. ER 4513 = 59/each RS. 9027					= 00
(13) P.V. as fixing 'Logo' of project - do - do - E.I.					
Sty. work T.M.B. P.No. - (6).					
(i) P.V. as fixing of m.m.l.s.v. project - 2 Nos. ER 10804 = 07/each RS. 21608					= 00
(ii) citizen information board - 2 Nos. ER 10804 = 07/each RS. 21608					= 00
(iii) P.V. as fixing 'Logo' of maintenance - 1 No. ER 10804 = 07/each RS. 10804					= 00
				RS. 3198786	= 00
Adel. - G.S.T. + L.C. - 13% - (+) RS. 415842					= 00
Adel. - Signage fee - (+) RS. 44800					= 00
				C.O. - RS. 36,59,428	= 00

Continuation

Scanned with CamScanner