

प्रमाणित किया जाता है। इस -
मापी पुस्तिका में मशीन प्रिन्ट -
कुल (१००) रुक सी पन्ने हैं। यह
मापी पुस्तिका सहायक अभियन्ता
ग्रामीण कार्य विभाग कार्यालय
प्रमण्डल, गोरैयाकोठी। के नाम
से निर्गत किया जाता है।

०५/३/२५
७/३/२५

Executive Engineer
Rural Works Department
Works Division Maharashtra

०५/३/२५

Reissued to Sri Manish Dya
d.E. RWD Work Section Goreyakothe

Ahu
7/3/25
AB

Sch. XLV—Form No. 134

महाराजगंज

DIVISION

गोरैयाकोठी

SUB-DIVISION

1st on A/c Bill

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work → Siwan Jila
Antargat Gariyakothi
Prakhand Ke Dunara
Yogi Baba Mare. to
Mothia Tak Path Nizman

Agency → M/s Kuman Anandara
At - Rajapur, P.O - Kauria
Distt - Siwan.

Agreement No → 38/NABARD/SBD/2.0-21

Date of Commencement → 08/1/21

Date of Completion → 07/01/22

Item 1/1 → Providing and fixing
of Working Bench
- Marker Pillar
— do — EI — 2.85 km

Item 2/2 → Reference Pillar
— do — EI — 2.85 km

Item 3/3 → Clearing and
Grubbing Road
— do — EI —

2 Nos X 10 Nos X 30 M X 2.00 M = 1200.00 m²

2 Nos X 10 Nos X 30 M X 2.00 M = 1200.00 m²

2 Nos X 10 Nos X 30 M X 2.00 M = 1200.00 m²

Continuation

ABSTRACT of COST

10

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/1 Setting out Pillars					
— do —			61	—	
Qty. vide TMBP (1)					
2.85 KM @ Rs 3886.08/KM					Rs 11075.00
Item 2/2 Reference Pillars					
— do —			61	—	
Qty. vide TMBP (1)					
2.85 KM @ Rs 1798.56/KM					Rs 5126.00
Item 3/3 Clearing and Grubbing Road Land					
— do —			61	—	
Qty. vide TMBP (2)					
1.14 Ha @ Rs 52970.33/Ha					Rs 60386.00
Item 4/4 Box Cutting—Excavation on foot Roadway					
— do —			61	—	
Qty. vide TMBP (5)					
142.50 m ³ @ Rs 75.57/m ³					Rs 10769.00
Item 5/5 Const. of Embankment					
— do —			61	—	
Qty. vide TMBP (4)					
153.86 m ³ @ Rs 190.57/m ³					Rs 29321.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 6/6 For 100 M lead — do — EI —					
Qty. vide TM BP (5) 1591.37 m ³ GRs 153.66/m ³ Rs 244530=					
Item 7/7 Const. of GIS B For Grading - 1 Meter — do — EI —					
Qty. vide TM BP (6) 513.73 m ² GRs 32 11.82/m ² Rs 1650008=					
Item 8/13 Const. of GIS B for Grading - 1 Meter — do — EI —					
Qty. vide TM BP (7) 53.02 m ² GRs 32 11.82/m ² Rs 170291=					
Item 9/14 WBM-3, Providing Laying & spreading — Qty. vide TM BP (8) 140.63 m ² GRs 4098.04/m ² Rs 576307=					
Item 10/27 MM G.I. 4 Logo Board — do — EI —					
Qty. vide TM BP (9) 2 Nos GRs 11130.13/No Rs 222605=					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item ¹¹ /28 E/W in excavation					
— to —			61	—	
Qty. vide TMBP (8)					
149.00 m ³ GR			279.09/m ³		41584.00
Item ¹² /29 PCC M-15 (Nominal Mix) Providing					
— to —			61	—	
Qty. vide TMBP (8)					
14.80 m ³ GR			5834.45/m ³		86350.00
Item ¹³ /30 PCC M-20 Providing					

Concrete for Chair

— to — 61 —

Qty. vide TMBP (9)

153.05 m³ GR 6679.04/m³ 1022227.00Item¹⁴/31 Providing and Laying RCC NP-3

— to — 61 —

Qty. vide TMBP (9)

37.50 m³ GR 3626.52/m³ 135995.00

Rs 40,66,230.00

Less As agreement 17.57% = 714437.00

Rs 3351793.00

Add 13% (GST + L.C.) = 14,35733.00

Continuation

Rs 37,87,526.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.P.Rs	37,87,526				50
Add SF	1.1. (+)	37875			50
	R ₃	38,25,401			50
M. Jha 04/9/21 JG Alvin 8/9/21 AB C.R. 8/24/21 06/09/21					

Memo of Payment

1st on a/c bill Rs-3825401.2

8.1. S.V ————— 306032 =

2.1. 9.T ————— 76508 =

1.1. C.V.S.T ————— 38254 =

1.1. S.V.S.T ————— 38254 =

1.1. L.C ————— 38254 =

Royalty ————— 212677 =

S.F ————— 66354 =

By C.F.M.S Payment — 3049068 =

Gr. Total — 3825401.2

Passed for Rs-3825401.20 (Rupees

Thirty eight lac twenty five thousand four hundred one only.

Executive Engineer
Rural Works Department
Works Division Maharajgarh

Continuation

469.71