

(These four lines should be repeated at the commencement of the measurements relating to each work).

Sch.XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ P/A Primer Coat - — E/I					
15 x 30 x 3.75 =					1687.50 m ²
27 x 3.75 =					101.25 "
					<u>1788.75 m²</u>
④ P/A tack coat - — E/I					
Qty Same as item ③					1788.75 m ²
⑤ P/L Mix Seal Surfacing - — E/I					
Qty Same as item ④					1788.75 m ²
⑥ Const. of subgrade & E. shoulder					
— all Comp job - — SDE/I.					"
2 x 15 x 30 x $\frac{1.65 + 1.20}{2}$ x 0.30 =					384.75
2 x 27 x $\frac{1.60 + 1.25}{2}$ x 0.30 =					23.08
					<u>407.83</u> m ³

Inds in
20/2/21
J-E
~~20/2/21~~
DE

Abstract of cost:

① P/L GSB - —					
QUTMB P-1					75.45 m ³
@ Rs 3384.14					255333.0
② P/L WBM gr-II - —					
QUTMB P-1					134.15 m ³
@ Rs 4264.08					572026.0
③ P/A Primer Coat - —					
QUTMB P-2					1788.75 m ²
@ Rs 49.44					88436.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ P/A	hack cast	---	---	---	
QUTMB	P-2	1788.75 m ²			
② A	16.80	---	---	---	30051.00
⑤ P/L	MSS 20 mm thick				
QUTMB	P-2	1788.75 m ²			
② A	234.66	---	---	---	419748.00
⑥ Const. of S. grade & E. shoulder					
QUTMB	P-2	407.83 m ³			
② A	237.43	---	---	---	96831.00
				---	1462425.00
Add	12% GST				175491.00
"	1% L.C				14624.00
				---	1652540.00
Add S.F				---	17450.00
				---	1669990.00
Inch i					
20/7/21					
J.E.					
Matt. statement.					
① E/w -	407.83 m ³				
② S/M -	315.23 m ³				
③ C/S -	18.10 m ³				
④ EM SS1 -	1.52 MT				
⑤ EM RS1 -	0.491 MT				
⑥ Bit. V.G. 10 -	3.39 MT				
Inch i					
20/7/21					
J.E.					