

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                          | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------|-------------------------------|----|----|----|------------------|
|                                      | No.                           | L. | B. | D. |                  |
| <u>1st &amp; Final Bill</u>          |                               |    |    |    |                  |
| <u>Name of Work: Repair of Road</u>  |                               |    |    |    |                  |
| <u>from Baishathura to Bangaliya</u> |                               |    |    |    |                  |
| <u>Under FDP 2021.</u>               |                               |    |    |    |                  |
| <u>Agency: MKC Construction</u>      |                               |    |    |    |                  |
| <u>Date of Commence - 21/06/2021</u> |                               |    |    |    |                  |
| <u>Date of Comp - 20/07/2021</u>     |                               |    |    |    |                  |

Actual Comp. - 18/07/2021.  
Rate - 0.92% below

Measurement

25/06/2021

1/9) E/W in excavation of  
foundation trenches for  
RCC culvert -

Abutment -  $2 \times 9.40 \times 2.70 \times 1.80 = 91.37 \text{ m}^3$

Well -  $4 \times 2.60 \times 2.50 \times 1.80 = 46.80 \text{ m}^3$

floor -  $1 \times 7.50 \times 3.20 \times 0.250 = 6.00 \text{ m}^3$

for culdb wall -

long wall -  $2 \times 12.40 \times 1.80 = 53.56 \text{ m}^3$

cross wall -  $2 \times 0.60 \times 1.20 \times 1.80 = 2.59 \text{ m}^3$

Continuation

200.32 m

B/F 1858 4762

| Particulars                                   | Details of actual measurement |    |    |    | Contents of area    |
|-----------------------------------------------|-------------------------------|----|----|----|---------------------|
|                                               | No.                           | L. | B. | D. |                     |
| 16/18) P/V & filling joint sealing            |                               |    |    |    |                     |
| Compressed Page - 05                          |                               |    |    |    |                     |
| 15 Rm @ 39.01/Rm                              |                               |    |    |    | 5852 <sup>u</sup>   |
| 17/19) Blw masonry in parapet wall            |                               |    |    |    |                     |
| Page - 05                                     |                               |    |    |    |                     |
| 5.76 m <sup>2</sup> @ 5254.32/m <sup>2</sup>  |                               |    |    |    | 302652 <sup>u</sup> |
| 18/20) Plastering on Blw masonry              |                               |    |    |    |                     |
| in substructure page - 06                     |                               |    |    |    |                     |
| 108.53 m <sup>2</sup> @ 178.24/m <sup>2</sup> |                               |    |    |    | 193442 <sup>u</sup> |
| 19/21) P/V 1.5m thick neat cement             |                               |    |    |    |                     |
| priming work page - 08                        |                               |    |    |    |                     |
|                                               |                               |    |    |    |                     |
|                                               |                               |    |    |    |                     |
| 39.36 m <sup>2</sup> @ 46.88/m <sup>2</sup>   |                               |    |    |    | 18452 <sup>u</sup>  |
| 20/22) p/v weep holes in substructure         |                               |    |    |    |                     |
| cture Abomand & P/V UP - 08                   |                               |    |    |    |                     |
| 40 m <sup>2</sup> @ 83.41/each                |                               |    |    |    | 33362 <sup>u</sup>  |
|                                               |                               |    |    |    | /                   |
|                                               |                               |    |    | 19 | 138512 <sup>u</sup> |
| Add @ 12% WOT →                               |                               |    |    | 2  | 29662 <sup>u</sup>  |
| Add @ 1% L.C.P. →                             |                               |    |    |    | 191392 <sup>u</sup> |
| Add & fees →                                  |                               |    |    |    | 130162 <sup>u</sup> |
|                                               |                               |    |    | 21 | 756682 <sup>u</sup> |
| Less 0.02% below →                            |                               |    |    |    | 4352 <sup>u</sup>   |
|                                               |                               |    |    | 21 | 752332 <sup>u</sup> |
|                                               |                               |    |    |    |                     |
|                                               |                               |    |    |    |                     |

Continuation

18/07/2021  
FE