

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Alam Nagar to Samanukhi Extension Road					
Name of Agency:- Shree Sharda Construction, Shastri Nagar					
Agreement No:- 46 MBD/2020-21					
Date of Start:- 07/07/2020					
Date of Completion:- 06/06/21					

RECORD ENTRY

①/2 Clearing and grubbing Road Land					
- - - do - - -					
(2 x 2730 x 1m) = 5460 m ²					
5460 = 0.546					
10,000 = 0.55 Hec					
②/3 Construction of Granular Sub-base					
by providing well graded material					
- - - do - - -					
0 to 1000 M					
4 x 5.50 x 1.10 = 24.20 m ²					
5 x 6.90 x 1.30 = 44.85 m ²					
8 x 4.90 x 1.00 = 39.20 m ²					
6 x 4.70 x 0.60 = 16.92 m ²					

Continuation

B/P 3942m³

[illegible]A blank sheet of white graph paper with a black grid pattern. The grid consists of 7 columns and 8 rows of squares. There are faint red horizontal lines visible across the page, likely from the reverse side or another layer of paper. The top edge of the paper shows some binding holes.

24 ON ALEX Final Bill.

11
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Alam Nagar to Sonamukhi Extension Road					
Name of Agency :- Shree Sharda Construction, Shastri Nagar					
Agreement No. :- 46 MBD/2020-21					
Date of Start :- 24/09/2020					
Date of Completion :- 06/06/21					

ABSTRACT OF COST					
①/1	Clearing and Grubbing Road Land				
	do				
	Qty = 0.55 Hec @ P. NO-01				
	@ Rs 51133.76/Hec				Rs 28127 = 00
②/2	Construction of G.S.B				
	do				
	Qty = 73.20 m ³ P-02				
	@ Rs 2030.09/m ³				Rs 148603 = 00
③/4	providing, Laying, Spreading and Compacting Stone				
	do				
	Qty = 62.15 m ³ P-03				
	@ Rs 3719.48/m ³				Rs 231166 = 00

Continuation

Material Statements			
Gr S B I -			
Stone =	$56.22 \text{ m}^3 @ 553.32/\text{m}^3$		
Sand =	$22.48 \text{ m}^3 @ 116.87/\text{m}^3$		
Gr - II			
Stone (63mm to 4.75mm) -	$75.20 \text{ m}^3 @ 427.69/\text{m}^3$		
Stone Screening -	$12.86 \text{ m}^3 @ 345.52/\text{m}^3$		
Gr - III			
Stone (53 to 22.5mm) -	$112.09 \text{ m}^3 @ 458.22/\text{m}^3$		
Screening =	$22.23 \text{ m}^3 @ 345.52/\text{m}^3$		
for			
Crushed Stone =			
(SS-I) -	$1049.92 \text{ kg} = 1.049 \text{ MT}$		

(RS-1) - Continuation
 $3266.68 \text{ kg} = 3.260 \text{ MT}$

~~24/06/21~~ ~~SE~~ ~~Length 13 km~~ ~~25800~~

memo of Payment
₹ 25,88,194=00.

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(I) 5 FS.D →					125410=00
(II) 1.416 →					25882=00.
(III) 2.14 →					51764=00.
(C) 110.4.5F →					25882=00.
(C) 1545F →					25882=00.
(C) Royalty →					184210=00.
(C) SIF →					54470=00.
(C) By cheque					2090694=00
<u>Total</u>					2588194=00

Amount Rs 2588194=00
Twenty five lakhs, eighty eight
thousand one hundred and
ninety four

06/09/11

कार्यपालक अभियंता
प्रमाणित विभाग
06/09/11