

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Sonvessa to Tiakpur					
Name of Agency:- Shree Sharda Construction, Shastri Nagar					
Agreement No:- 46 MBD/2020-21					
Date of start:- 07/09/2020					
Date of Completion:- 06/06/21					

RECORD ENTRY

(1) clearing and grubbing Road

Land — do —

$$Qty = (2 \times 1850m \times 1.0m)$$

$$= \frac{3700}{10,000} = 0.37 \text{ Hec}$$

(2) construction of granular sub-base

by providing well graded material

do —

0 to 1000M

$$5 \times 3.60m \times 1.10m = 19.80m^2$$

$$4 \times 3.60m \times 1.30m = 18.98m^2$$

$$6 \times 3.40m \times 1.10m = 20.40m^2$$



$$7 \times 4.30m \times 0.60m = 18.06m^2$$

Continuation

$$5 \times 3.40m \times 0.80m = 13.80m^2$$

$$7 \times 3.30m \times 0.50m = 11.55m^2$$

$$6 \times 5.60m \times 0.90m = 30.24m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Front Face :- $3 \times 4.0 \times 0.40 \times 0.60$					$= 2.88 \text{ m}^2$
					110.4 m^2
(19/31) painting on parapet wall (black & white strips) -- do --					
R.C.C. slab (1 x 2m)					
Side face :-					
$4.00 \times 4.00 \times 0.60$					$= 9.60 \text{ m}^2$
Top :-					
$2.00 \times 4.00 \times 8.10$					$= 64.80 \text{ m}^2$
Front :-					
$4.00 \times 0.40 \times 0.960$					$= 0.96 \text{ m}^2$
					75.36 m^2
R.C.C. slab (1 x 5m & 2 x 5m)					
Side face :-					
$3 \times 4.00 \times 4.00 \times 0.60$					$= 28.8 \text{ m}^2$
Top :-					
$3 \times 2.00 \times 4.00 \times 11.20$					$= 268.8 \text{ m}^2$
Front Face :-					
$3 \times 4.00 \times 0.40 \times 0.60$					$= 2.88 \text{ m}^2$
					375.84 m^2
 					
Continuation					

Dst on A/c & Final Bill.

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Sarnar to Tilakpur					
Name of Agency:- Shree Sharda					
Construction, Shastri Nagar					
purwa					
Agreement No:- 46/MBD/2020-21					
Date of start:- 07/09/2020					
Date of Completion:- 06/06/21					
Date of Actual Comp - 03/06/21					

ABSTRACT OF COST

(1/4) Clearing and Grubbing Road
- do -

Qty = 0.37 Hec P-01

@ Rs 51,133.76/Hec Rs 18919=00

(2/4) Construction of G. S. B -
- do -

Qty = 62.96 m³ P-02

@ Rs 2080.57/m³ Rs 130993=00

(3/4) providing Laying & Spreading and
Compacting stone aggregates
- do -

Qty = 53.59 m³ P-03

@ Rs 3827.46/m³ Rs 205114=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statements</u>					
E/W = 1850m ³					
Cy. S.B -					
Stone - 48.35m ³ @ 553.32/m ³					
Sand - 32.23 m ³ @ 116.35/m ³					
Gyr-II					
Stone (63mm to 40mm) - 64.84m ³ @ 427.69/m ³					
stone screening - 12.86m ³ @ 345.52/m ³					
Gyr-III					
Stone (53mm to 22.4mm) - 96.65m ³ @ 488.27/m ³					
stone screening - 19.17m ³ @ 345.52/m ³					
<u>PCC</u>					
Crushed Stone = 222.804m ³ @ 528.14/m ³					
Coarse sand = 111.402m ³ @ 150.80/m ³					
Emulsion (SS-1) = 905.28kg = 0.91MT					
Emulsion (RS-1) = 2219.75kg = 2.219MT					
Bitumen (S-90) = 22.235MT					
270612 2787283 2787283					

Continuation

memo of Panath

2787280 = W

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) 5+5.D →			139364		= W.
(11) 1+1.C →			27873		= W.
(12) 2+1.F →			55746		= W.
(13) 1+1.C.4.5F →			27873		=
(14) 1.5.4.5F →			27873		=
(15) Royalh →			141531		= W.
(16) 5.1.F →			46889		= W.
(17) 12.1.Cheque →			2320131		= W.
<u>Total</u>			2787280		= W.

For 2787280 = W.
 Thanky Suresh Sir
 Jharkhand
 Esikur

06/09/24

06/09/24