

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 1539/अनु0 / चकिया, दिनांक: 29/10/2021

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची
2. मापीपुस्त की छाया प्रति।

वश्वासभाजन,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक- 1539
प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची
2. मापीपुस्त की छाया प्रति।

दिनांक- 29-10-2021

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA)	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20Chakia/24 (RM/EA/CHA/20/0008)	Kesariya to Hamidpur	31708201016	Latter No.5974 Date- 30.10.2019	1.050	49.05670	28.84382	8.21059	12 MBD/2020-21 Date- 11.07.2020	10.04.2021	In Progress	2903.45	25	05.00	28.11000	28.11000	0.68673	Work in Progress
					1.050	49.05670	28.84382	8.21059									0.68673	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

29/10/21

2nd & final bill of (Construction work)

Sch. XLV-Form No.134

32

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① N/W → Construction of road from Kesariya to Hamidpur under 3054.					
② Name of Contractor - M/s Pratik Construction C/o Vijay Kumar Rai.					
At + P.O - Kandi.					
P.S - Pipra.					
Via - Chakea.					
Dist - East Champaran.					
③ Date of work order - 11.07.2020					
④ Actual date of completion					
← 02.02.2021					

⑤ Further work done - Nil.

gmm
02.04.2021
J.E.

28/6/21
At

Abstract of cost-

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Clearing & grubbing of rural land. Qty - 0.210 Hect.					
@ Rs 51133 = 76/Hect Rs 10,738 =					
(2/2) Construction of Subgrade. & earthen shoulder.					
Qty - 441.00 M ³					
@ Rs 176 = 86/m ³ - Rs 77,995 =					
(3/3) Construction of GSB-2					
Qty - 42.170 M ³ .					
@ Rs 1968 = 95/m ³ - Rs 83031 =					
(4/4) providing stone mtf Gr II. Qty - 44.0193					
@ Rs 3471 = 46/m ³ - Rs 1,52,744 =					
(5/5) providing stone mtf Metal. @ grade III.					
Qty - 111.54 M ³					
@ Rs 3222 = 35/m ³ Rs 3,59,42 =					
(6/6) providing & applying primer coat (SS1)					
Qty - 1487.20 M ²					
@ Rs 44 = 10/m ² - Rs 65,388 =					
(7/7) providing tack coat (RS1)					
Qty - 1487.20 M ²					
Qty - 5464.075 M ²					
@ Rs 15 = 0.20/m ² - Rs 82,070 =					
(8/8) Mix seal surfacing type (B).					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1487.20 M ²			
@ Rs 207 = 0.40/m ²					Rs 3,07,910 = 40
(9/9) providing SDBC.					
Qty -		59.420 M ³			
@ Rs 10,802 = 88/m ³					Rs 10,74,022 = 40
(10/10) RCC M15 Grade.					
Kilometre Stone -					
Qty -		2.00 nos			
@ Rs 2263 = 70/Each					Rs 4527 = 40
(11/11) 2.00 m stone (One cord)					
Qty -		4 nos			
@ Rs 607 = 58/Each					Rs 2430 = 40
(12/12) providing & fixing.					
(i) 600 mm regulators					
Qty -		6.00 nos.			
@ Rs 3557 = 05/Each					Rs 21,342 = 40
(13/13) 600 mm Circular					
Qty -		2.00 nos.			
@ Rs 4782 = 73/Each					Rs 9565 = 40
(14/14)(22) 600 mm x 450 mm					
Rectangular -					Qty - 4.00 nos.
@ Rs 4657 = 27/Each					Rs 18,629 = 40
(15/15) Boundary pillar.					
Qty -		6.00 nos.			
@ Rs 475 = 12/Each					Rs 2851 = 40
(16/16) planting of trees.					
Qty -		30.00 nos			
@ Rs 819 = 28/Each					Rs 24,598 = 40

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/17) providing & abutting hot abutting thermoplastic compound.					
Qty - 210.60 m ²					
@ Rs 735 = 40 m ²					Rs 1,54,434 = 0
(18/18) providing & fixing masonry cymatary & n board.					
Qty - 3.00 m ² .					
@ Rs 11,138 = 0.30 / m ²					Rs 33,414 = 0
(19/19) Brick masonry (1:3)					
Qty - 5.768 m ³					
@ Rs 5685 = 65 / m ³					Rs 32,749 = 0
(20/20) Plastering with cement mortar. (1:4)					
Qty - 40.320 m ²					
@ Rs 168 = 84 / m ²					Rs 6808 = 0
(21/21) Painting two coats					
Qty - 40.320 m ²					
@ Rs 88 = 490 / m ²					Rs 3568 = 0
					Rs 25,28,432 = 0
Add 1% Labour less @ Rs 25284 = 0					
Add 12% GST					@ Rs 3,034.12 = 0
					Rs 28,57,128 = 0
Add Signage fee					
Add Signage fee @ Rs 23,986 =					
					Rs 28,79,673 = 0

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

B.F-Rs 28,79,673=10

Deduct previous payment.

Rs 28,11,000=10

Rs 68,673=10

gny
02-04-2021
J.E.

28/6/21
AC

2310617