

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
work done					
Further measurement					
= Zero (0)					
12.05					
16.5					
<u>Abstract of cost</u>					
(1) Const ⁿ of Benchmark and Reference Pillar etc					
P-12					
1.008 km @ 9763.90/km					
= Rs 9842.00					

(2) Constⁿ of reference pillar and buoy etc
P-12
1.008 km @ 8841.50/km → Rs 8912.00

(3) Clearing & grubbing road
P-12
= 0.30 Hq @ 45920.40/Hq
→ Rs 13776.00

(4) Constⁿ of embankment with approved materials
P-12
1.37.38 m³ @ 171.65/m³ → Rs 23581.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
5) Constn of sub grade & earthen shoulder Lead up to 1000m P-15					
3107.94m ³ @ 143.27/m ³					Rs 538513.00
6) Constn of embankment Lead up to 1000m P-13					
181.67m ³ @ 136.03/m ³					Rs 24713.00
7) Constn of G.S.B gr I etc all complete P-13					
816.48m ³ @ 2566.84/m ³					Rs 2095774
8) Providing spreading & compacting WBM gr III P-13					
286.34m ³ @ 3989.44/m ³					Rs 1142336.00
9) Providing applying primer coats etc all P-14					
3817.50m ² @ 48.54/m ²					Rs 185301.00
10) Providing laying & compacting met seal surface etc P-08 S.No-2					
3817.50m ² @ 220.63/m ²					Rs 842255.00
11) Providing tack coats etc P-08 S.No-3					
3817.50m ² @ 16.12/m ²					Rs 61538.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(12/12) Providing km and 200 m stone etc P-14					
(1) 2 nos @ 2548.44/each → R					5097.00
(1) 200 m - 4 nos @ 660.20/each → R					2640.00
(13/13) Providing and applying of hot thermoplastic 201.60 m ² @ 847.05/m ² → R					170765
(14/14) Providing masonry board etc all complete P-15 2 nos @ 10835.16/each → R					21670.00
(15/15) Providing and fixing of retro reflector etc P-15					
(1) 600x450 mm equivalent 3746.22 = 3 nos @ 4353.49/each → R					13060.37
(1) 600x450 mm rectangular 2 nos @ 4353.49/each → R					8707.00
					R 5166660.00
					Less (10%) (-) 516666.00
					R 4649994.00
Previous Payment TMB P-14					(+) 4612132.00
					R 37862.00

Continuation