

ગીજના કા નામ : ઘનૌલી સે ચાંદી ધાતુ કા મરમરિ કાર્ક

Schedule XLV-Form No. 134

માપપુરન સંખ્યા : 3731/19-20 (MK. New)

DIVISION

સેદામક અભિમંન. કાર્ક અવર. મંદુલ અભિમંન

SUB-DIVISION

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापपुस्तक
पंजी में मशीन द्वारा मुद्रित (100) सौ पृष्ठ
हैं, जो सहायक अभियंता, मापीण कार्य विभाग,
कार्य अवर प्रमंडल अ. गि. ग्रा. व. के नाम
से निर्गत किया जाता है।

30/11/2019
कार्यपालक अभियंता
मापीण कार्य विभाग
कार्य प्रमंडल, आरा
30-11-19

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 3731

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st cd A/c B/H

(1) Name of Work : Construction
 of road & CD Work
 for Barauli to Chanei
 road in agiaon block
 under MR (3054)

Name of Agency : Shri Sukhi
 Kumar
 Baraki Kharan.

Distt. Bhajpur Bihar

Date of Start : 31/12/19

Package No MR-N/19-20/Arad/01

Agreement No ~~MR~~ 15/MR 3054/
 MBD/2019-20

Date of Completion : 30/09/2020

Situation of work : Barauli more
 to Chanei

Measurement

Date of Measurement :

(1) Clearing and gaullin road
 Land by manual means

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) Plastering with cement mortar (1:1.5)					
Qty vide T.M.B. Page No-30					
20.16 m ²					
@ 152.77 =					3079.84
(29) Painting two coat					
Qty vide T.M.B. P. No-30					
58.56 m ²					
@ 95.63/m ² =					5600.09
Total =					7221956.14
Add Labour cess @ 1% =					72219.56
Add G.S.T @ 12% =					866634.74
					8160810.44
Add 0.7% above (As per agreement) =					57125.67
					8217936.11
Less previous payment					
23/06/21					
J.B.					
P. No (25)					7966300.00
					251436.11
Say					251636.10
23/06/21					
J.B. Agiam					