

PRISY-ADB-BORP-262 Chapter-2 Pr.B.No-3404

Schedule XLV-Form No. 134

PRISY तबकरी में धर/करी और इस तबकरी

पकरी/गरी और -

एकरी में भी एकरी में

भी एगुकर में और एगो और

DIVISION

पकरी

SUB-DIVISION

MEASUREMENT BOOK

Pr.B.No-3404

1st on RA/c bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Pmsy Tawakali to Phuchtikala Sadhu					
more tak.					
Name of Agency - Bachcha Singh					
Agreement no - 85/SBD/2020-21					
Date of start of work - 05/12/2020					
Date of completion of work - 04/12/2021					
Measurement					
1. clearing and grubbing road land - do as per tech. specification					
$19 \times 25 \times 3.50 = 1662.50 \text{ m}^2$					
$= \frac{1662.50}{10000} = 0.166 \text{ Hect}$					
2. Excavation for roadwork in soil - do as per tech. specification					
Be side of BES for flexible road					
$2 \times 19 \times 25 \times 0.525 \times 0.10 = 49.875 \text{ m}^3$					
3. construction of embankment with material obtained from borrow pits - do as per tech. specification					

Continuation

P. T. O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) For 1000m lead					
RPSM $[2 \times 19 \times 25 \times 0.75 \times 0.8 = 570.0m^3]$					³
				Limit to	545.19m ³
(ii) For 100 m lead					
RPSM $[2 \times 8 \times 25 \times 0.75 \times 0.75 = 225.0m^3]$					³
(4) Const. of subgrade and earthen shoulders					
For flexible road					
Adjacent to W&B					
RPSM $[2 \times 19 \times 25 \times 1.0 \times 0.20 = 190.0m^3]$					³
(5) Const. of granular subbase					
as per tech. specification					
RPSM $[19 \times 25 \times 3.0 \times 0.10 = 142.50m^3]$					³
RPSM $[2 \times 19 \times 25 \times 0.525 \times 0.20 = 99.75m^3]$					³
Total					242.25m ³
(6) Providing, laying, spreading and compacting stone aggregates					
as per tech. specification					
RPSM $[19 \times 25 \times 3.750 \times 0.075 = 133.59m^3]$					³
WBM GE-III					
25/08/2021 JE					
RPSM					
25-8-2021					
AE					

Continuation

Abstract of cost

3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. clearing and grubbing road land - do -					
ent = 0.166 Hect					
vide TMS P- (1)					
item - (1) @ Rs 52970.33					
				= Rs	8793 =
2. Excavation for road work in soil - do -					
ent = 49.875 m ³ P- (1)					
item - (2) @ Rs 75.57 =					
				Rs	37692
(3) const. of embankment with material - do -					
(i) ent = For 1000 m lead					
ent = 545.19 m ³ P- (2)					
item 3(i) @ Rs 190.07 =					
				Rs	103624 =
(ii) For 100 m lead					
ent = 225 m ³ P- (2)					
item - 3(ii) @ Rs 154.28					
				= Rs	34713 =
(4) const. of sub-grade and earthen shoulders - do -					
ent = 190 m ³ P- (2)					
item - (4) @ Rs 191.76 = Rs					36434 =

Continuation

C/o Total Rs 187333 =

Continuation