

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd and running bill.					
Name of work - N.H. to chattri up to chattri					
Agency - Rajnish Kumar					
Agreement No - 25KBP/20-21					
Actual date of completion - 23-21					
work done - Nil					
Bill	22/4/21			25/04/21	
J.E.					
Abstract of @ 79 and 102					

① clearing and grubbing
of road land vide P 7
= 0.07 ha @ Rs 51133.76/ha = 3579.70
Rs 39676.00

② P.V. GSD grading II
vide P-7 = 16.87 m³
@ Rs 2348.33/m³ = 39616.00

③ P.V. 10 Bm grading II
vide P-7 = 32.80 m³ @ Rs 4382.27
Rs 143738.00

④ P.V. 10 Bm grading III
vide P-7 = 104.062 m³
@ Rs 3996.22/m³ = 415846.00

⑤ Constn of shoulders
vide P-7 = 239.40 m³
@ Rs 176.58/m³ = 42273.00
Rs 645052.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) P.V. Logo and Main Entrance Board					
P-8					
@ R. 11285.27 each 22571 =					
(15) CD Work					
(a) Brickwork (1:3) in Substructure					
Volume P-9 = 2.88 m ³ @ R. 6070.48 Rs 17489 =					
(b) P.V. cement plastering					
P-9 = 20.16 m ² @ R. 178.97/m ² Rs 3608 =					
(c) Painting on parapets					
Volume P-9 = 20.16 m ²					
@ R. 108.98/m ² = Rs 2197 =					
(16) P.V. Rumble strip					
MBND-484 P-5 = 135.00 m					
@ R. 735.11/m = Rs 99284 =					
(10) Total					

Add 12% GST	Rs 180341 =
Add 1% L.C.	Rs 15028 =
S.F.	Rs 12956 =
	Rs 1711170 =
Less 0.15%	Rs 2567 =
	Rs 1708603 =
Debit P.V. Bill (C)	Rs 1583645 =
	Rs 124958 =

Work has been completed

Continuation