

Ag+No - 10 SBD / 2021-2022 (BOLBUM)

To 1 to Demohari

Schedule XLV-Form No. 134

DIVISION

Baisa SUB-DIVISION

MEASUREMENT BOOK

BOLBUM

1443

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Utt RA/C Bill.

Name of Work:- Tol to Domuhani
at ch:- 470 M (Construction of
R.C.C. slab bridge)

Name of Agency:- Bolbhum
Construction, At - Dharanganj
Distt - Kishanganj.

Agreement No:-

Agreement Value:-

Contt Cost Rs. 417,97,658 = 00

Maint. Cost Rs. 2914,012 = 00

Total Cost Rs. 420,89,059 = 00

Recor of measurement.

① Earth work in excavation
for structure. do. do. do.
all Comp. job.

① up to 3.0 m depth.

Abutment - 1

$$1 \times 9.70 \times 6.100 \times 3.00 = 177.51 \text{ m}^3$$

Pier

$$4 \times 6.10 \times 6.100 \times 0.9312 = 138.57 \text{ m}^3$$

Abutment - 2

Continuation

$$1 \times 9.70 \times 6.100 \times 3.00 = 177.51 \text{ m}^3$$

$$493.59 \text{ m}^3$$

Continuation

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of Cost Est RA/C Bill-</u>					
<u>① Earth work in excavation</u>					
for structure do-do-					
all comp. job.					
<u>① Up to 3.0 m depth.</u>					
493.59 m ³ vide TMBP 1/1 ①					
Chs. 310272/- per m ³					
Rs. 153373=00					
<u>② 3.0 m to 6.0 m Depth.</u>					
43.32 m ³ vide TMBP 1/1 ②					
Chs. 368299/- per m ³					
Rs. 15985=00					
<u>③ Const. of Constructing</u>					
Temporary Earth Island.					
do-do- all comp. job					
2.0 m wide TMBP — 2/1					
Chs. 56247=83/2 per m.					
Rs. 112496=00					
<u>④ P/V and Constructing</u>					
of temporary Service					
Road do-do- all comp. job.					
51.85 m wide TMBP — 2/3					
Chs. 3672=20/- per m					
Rs. 190404=00					
Rs. 472058=00					

Sch. XLV-Form No. 134				
Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				O.F.R. Rs. 116,975.53
(13) Supplying, fixing and placing HYSD bar reinforcement in Substructure.				
3.55456 M ² vide TMRP — 9/16				
Cts. 53874 = 80/p per M ²				
				Rs. 191,501.20
(14) R.C.C.M.-30 in pole				
Cap & ... all				
Comp. job.				
159.74 m ³ vide TMRP — 10/17				
Cts. 8354 = 36/p per m ³				
				Rs. 133,452.50
				Rs. 133,357.90
Add 1% G.S.T. &				
1% Labo & V cess (+)				Rs. 17,190.65
Add S.F. (+)				Rs. 67,969.20
				Rs. 1,50,10,613.20
Less 2.21% below				
as per agreement (-)				Rs. 33,17,352.00
				Rs. 1,16,928,261.20

Continuation of E

५.६