

mmcsy-
SHIVALA TOLA TO SHATBEHARI PURAB-
TOLA.

Measurement Book

Schedule XLV-Form No. 134

(SC)

R.W.D. KATHAR. DIVISION

SAMELI SUB-DIVISION
(NO-2054)

SURAT KUMAR RAY

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work! - Const. & maintenance of road from Shivala tola to Satbehari purab tola under MMGSY(SC)					
Name of Agency! - Suraj Kumar Roy, Dist. Purnea					
Agreement No! - 3758D/2020-21					
Date of commencement! - 8/8/2020					
Date of completion! - 7.5.2021					
Actual date of completion 5.5.2021					
Abstract of cost					

1/1	P/V and fixing working benchmark pillars & reference pillars			
	Qty vide TMBP-5			
	2.e Qty = 0.6 Km			
	@ 31949.12/Km	19169		
2/2	Clearing & grubbing of road land.			
	Qty vide TMBP-5			
	2.e Qty = 0.21 Ha			
	@ 51168.74/ Ha	10745		
		C/O = 29914		

Sch. XLV-Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	36/3583
Cty vide TMBP-16					
2-c Cty = 2 Nos					
@ 11888.2 each =					23376
15/17. Div Esting MMLSY					
informative sign					
board with logo					
Cty vide TMBP-16					
2-c Cty = 5 Nos					
@ 9381.31 each =					46906
				Total =	3683865
Add 12% GST + 1% L. cess =					478902
					4162767

Less 0.2% L. cess = 8742

4154025

Deduct previous payment 500000

Net payable Amount = 3654025



5.5.2021

J.E



5.5.2021

A.E

