

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, दानापुर

पत्रांक :- 1531 अशुः
प्रेषक :

दानापुर/ दिनांक :- 06-09-2021

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दानापुर ।

सेवा में,

विशेष सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:- शीर्ष-MR (3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत आवंटन के अधियाचना के सम्बन्ध में ।

महाशय ,

उपर्युक्त विषय के सम्बन्ध में कहना है कि शीर्ष- MR(3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत पथो का आवंटन का अधियाचना का मांग विहित प्रपत्र में तैयार कर Signed Hard Copy of Recorded IRI के साथ अधियाचना हेतु भेजी जा रही है ।

अतः आपसे अनुरोध है कि उक्त योजना का आवंटन उपलब्ध करने की कृपा की जाये ताकि संवेदक का भुगतान किया जा सके ।

अनु :-- यथोक्त ।

विशवासार्थी

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर ।

Name of Work Division: Dampur

Name of Work Division:- Dampur																		
Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA) Length (in Km)	Administrative Approval (AA) Amount of work done (in Lakh)	Agreement Amount	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in m/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen in Percentage	Previous Total Estimated Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Regulation against work done (in Lakh)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21-Dampur/11	NH-98 To Numa	1121036104	1011 03.03.2020	0.800	64.51650	61.02042	3.37072	06-MBD/2020-21	13.05.2021 10.05.2021		3565.625	25mm	5%	24.24074	24.24074	36.56226	Work Completed
2	MR-N/20-21-Dampur/10	Chhanur To Mahabir Tola	NEA220001456	1011 03.03.2020	2.050	116.14890	112.42912	8.87733	05-MBD/2020-21	09.05.2021 20.06.2021		3676.5714	25mm	5%	44.60784	44.60784	67.10532	Work Completed
3	MR-N/19-20-Dampur/04	NH-30 MAHADEV ASTHAN- MADHOPUR	10100102187	5549 23.10.2019	2.00	69.14700	48.80206	20.74575	03-MBD/2020-2021	06.04.2021 13.06.2021		2294.55556	25mm	5%	19.52082	19.52082	24.92293	Work Completed
4	MR-N/20-21-Dampur/13	Jainpur- Mahanashai Sanganpur High School Road (Chak Manjhi)	10100102062	2154 06.07.2019	1.400	37.30770	23.60764	9.51299	11-MBD/2020-21	07.06.2021 05.06.2021		2872.00	25mm	5%	10.18083	10.18083	13.41805	Work Completed
5	MR-N/20-21-Dampur/13	Phulwent Mission Road- Ganjpur	10100102234	5549 23.10.2019	3.220	105.02560	79.15888	33.95406	11-MBD/2020-21	07.06.2021 03.06.2021		2816.51512	25mm	5%	31.66335	31.66335	47.43725	Work Completed
6	MR-N/19-20-Dampur/08	Murachak (Usari Bardi) to Sildampur road	10100201019	1011 03.03.2020	1.560	77.55640	64.38037	16.91490	12-MBD/2020-21	21.06.2021 16.07.2021		2713.6875	25mm	5%	25.48796	25.48796	38.23189	Work Completed

Signed Head Copy and Soft Copy (in excel) of recorded IRI is enclosed.

Up-to-Date Physical Progress has been uploaded in MIS

DAO

RWD, Works Division, Dampur

Executive Engineer

RWD, Works Division, Dampur

HEAD-MR-N-2020-21 Dated 11/3

Kind of work :- Construction of the road
It's part of the road and it's part of the road

11/11/2020

Measurement Book

Schedule XLV-Form No. 134


NAME OF THE WORK _____ DIVISION _____

NAME OF THE WORK _____ SUB-DIVISION _____

MR. NO. 1335

NAME OF THE WORK _____

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & Issued to Sri..Ramesh..b....
..Ramesh..Singh, R.W.D, works
Sub Division..Phulwari


Executive Engineer
Rural Works Department
Works Division, Danapur
08/09/20

Sch, XLV-Form No. 134

Danapur DIVISION

SUB-DIVISION

Measurement Book

No. 1395

Name of Officer Sri Ramesh Ramesh Singh

Ded on A/c Pnll

21

ch. XLV-Form No. 134

Ch. XLV-Form No. 154					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work- Repair and five Years					
Maintenance of Road from					
Jamipur Mohan Chak to Suranjan					
High School (Chak Manjha)					
Agency - Neer Bazar Construction					
Pvt. Ltd.					
Vill- Mahulbagh, P.S.-Kora Bazar,					
Patna - 804453.					
No. and Date of Agreement -					
11/MBD/2020-2021 (08/09/20)					
Actual Date of Completion -					
05/06/21-					
Abstract of cost.					

(1) Clearing and grubbing of Road Land - do - do - all complet Job					
V.T.M.B.P. - (12) /					
Qty. - 0.28 Hec.					
@Rs. 4952.468/Hec. - Rs. 13867.29					
(2) Scrifing the existing B.T. surface - do - do - all complet Job					
V.T.M.B.P. - (2) /					
Qty. - 56.250 m ² /					
@Rs. 15.40/m ² - Rs. 866.00					
N. 11702 - 001					

कायपालक अभियंता
ग्रामीण काय विभाग
कार्य प्रमंडल, दानापुर