

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, दानापुर

पत्रांक :- 1531 अशुः
प्रेषक :

दानापुर/ दिनांक :- 06-09-2021

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दानापुर ।

सेवा में,

विशेष सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:- शीर्ष-MR (3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत आवंटन के अधियाचना के सम्बन्ध में ।

महाशय ,

उपर्युक्त विषय के सम्बन्ध में कहना है कि शीर्ष- MR(3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत पथो का आवंटन का अधियाचना का मांग विहित प्रपत्र में तैयार कर Signed Hard Copy of Recorded IRI के साथ अधियाचना हेतु भेजी जा रही है ।

अतः आपसे अनुरोध है कि उक्त योजना का आवंटन उपलब्ध करने की कृपा की जाये ताकि संवेदक का भुगतान किया जा सके ।

अनु :-- यथोक्त ।

विशवासार्थी

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर ।

Name of Work Division: Dampur

Name of Work Division:- Dampur																		
Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA) Length (in Km)	Administrative Approval (AA) Amount of work done (in Lakh)	Agreement Amount Rectification of work done (in Lakh)	Agreement Amount 5 Year Maintenance (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in m/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Estimated Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Regulation against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21-Dampur/11	NH-98 To Numa	1121036104	1011 03.03.2020	0.800	64.51650	61.02042	3.37072	06-MBD/2020-21	13.05.2021	10.05.2021	3565.625	25mm	5%	24.24074	24.24074	36.56226	Work Completed
2	MR-N/20-21-Dampur/10	Chhanur To Mahabir Tola	NEA220001456	1011 03.03.2020	2.050	116.14890	112.42912	8.87733	05-MBD/2020-21	09.05.2021	20.06.2021	3676.5714	25mm	5%	44.60784	44.60784	67.10532	Work Completed
3	MR-N/19-20-Dampur/04	NH-30 MAHADEV ASTHAN- MADHOPUR	10100102187	5549 23.10.2019	2.00	69.14700	48.80206	20.74575	03-MBD/2020-2021	06.04.2021	13.06.2021	2294.555556	25mm	5%	19.52082	19.52082	24.92293	Work Completed
4	MR-N/20-21-Dampur/13	Jainpur- Mahanashai Sanganpur High School Road (Chak Manjhi)	10100102062	2154 06.07.2019	1.400	37.30770	23.60764	9.51299	11-MBD/2020-21	07.06.2021	05.06.2021	2872.00	25mm	5%	10.18083	10.18083	13.41805	Work Completed
5	MR-N/20-21-Dampur/13	Phulwent Mission Road- Ganjpur	10100102234	5549 23.10.2019	3.220	105.02560	79.15888	33.95406	11-MBD/2020-21	07.06.2021	03.06.2021	2816.515152	25mm	5%	31.66335	31.66335	47.43725	Work Completed
6	MR-N/19-20-Dampur/08	Murachak (Usari Bardi) to Silandpur road	10100201019	1011 03.03.2020	1.560	77.55640	64.38037	16.91490	12-MBD/2020-21	21.06.2021	16.07.2021	2713.6875	25mm	5%	25.48796	25.48796	38.23189	Work Completed

Signed Head Copy and Soft Copy (in excel) of recorded IRI is enclosed.

Up-to-Date Physical Progress has been uploaded in MIS

DAO

RWD, Works Division, Dampur

Executive Engineer

RWD, Works Division, Dampur

N.H 30 महेंद्रगंज कान खे

महेंद्रगंज 3054

प्रास्ताविक

Schedule XLV-Form No.-134

EXECUTIVE ENGINEER
DANDAR

DIVISION

MANER

SUB-DIVISION

MEASUREMENT BOOK

अधिकारी

NO. BNO-1357

Page No. 135
RAM A.E., R.W.D. Works
Sub Division.....MANER

[Signature]
Executive Engineer
Rural Works Department
Works Division, Danapur

[Signature]
08/7/20

Sch, XLV-Form No. 134

EXECUTIVE ENGINEER
DANAPUR, DIVISION

MANER, SUB-DIVISION

Measurement Book

No. 1357

Name of Officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work:-</u> R&M of Road from NH30 Mahadev Ashthan to Madhopur					
<u>Name of contractor:-</u> M/s Abhishek Singh.					
<u>Aggrement No:-</u> 03/MBD/2020-21					
<u>Date of commencement:-</u> 07/07/20					
<u>Date of completion:-</u> 13/06/21					

Record Measurement-

Date of entry - Nil

Nil

[Signature]
02/09/21
SE




[Signature]
2/9/21
A.E

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
① Providing & fixing typical MMGS7 in formatory etc.					
Ref QTY VTMB Pg No - ⑫					
<u>= 03 nos @ Rs 9126.70 / nos = Rs 27590/-</u>					
② clearing & grubbing road land by manual means etc					
Ref QTY VTMB Pg No - ⑫					
<u>= 0.36 mac @ Rs 51161.75 / mac</u>					
<u>= Rs 18418/-</u>					
③ Surfacing existing bituminous surface etc					
Ref QTY VTMB Pg No - ⑫					
<u>= 300.00 m² @ Rs 15.43 / m² = Rs 4629/-</u>					
④ Granular sub-base coarse: const. of GSB coarse etc					
Ref QTY VTMB Pg No - ⑫					
<u>= 75.23 m³ @ Rs 2168.31 / m³</u>					
<u>= Rs 156617/-</u>					
⑤ WBM-Gr-II : Providing, laying spreading & compacting etc.					
Ref QTY VTMB Pg No - ⑫					
<u>= 60.40 m³ @ Rs 4144.74 / m³</u>					
<u>= Rs 250342.00</u>					
<u>C/O Rs 457596/-</u>					

Continuation

Particulars	Volume				of area
	No.	L.	B.	D.	
(19) Brick masonry work in cement mortar etc.					
Ref of VMB Pg No. (16)					
= 2.88 m ³ @ Rs 6204.91/m ³ = Rs 17870/-					
(20) Plastering with cement mortar etc.					
Ref of VMB Pg No. (16)					
= 44.16 m ² @ Rs 145.72/m ²					
					2 Rs 6524/-
(21) Painting of coats including etc					
Ref of VMB Pg No. (16)					
= 44.16 m ² @ Rs 97.13/m ²					
					= Rs 4291.00

		Total Rs 3972644/-
Add 6% @ 12%	(+) Rs 473315/-	
" 4% @ 1%	(+) Rs 39726/-	
Add 12% @ 1%	(+) Rs 28792/-	
	Total Rs 4551236/-	
Deduction as per 12% @ 1%	(-) Rs 72861/-	
(@ 1.50%)		
		Rs 4441375/-
Deduct for 1st A/R Bill	(-) Rs 1952082/-	
Net Payable Amount	Rs 2492293/-	
By  09/12	 09/12	
By  09/12	 09/12	

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर

Continuation