

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, दानापुर

पत्रांक :- 1531 अशुः
प्रेषक :

दानापुर/ दिनांक :- 06-09-2021

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दानापुर ।

सेवा में,

विशेष सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:- शीर्ष-MR (3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत आवंटन के अधियाचना के सम्बन्ध में ।

महाशय ,

उपर्युक्त विषय के सम्बन्ध में कहना है कि शीर्ष- MR(3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत पथो का आवंटन का अधियाचना का मांग विहित प्रपत्र में तैयार कर Signed Hard Copy of Recorded IRI के साथ अधियाचना हेतु भेजी जा रही है ।

अतः आपसे अनुरोध है कि उक्त योजना का आवंटन उपलब्ध करने की कृपा की जाये ताकि संवेदक का भुगतान किया जा सके ।

अनु :-- यथोक्त ।

विशवासार्थी

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर ।

Name of Work Division: Dampur

Name of Work Division:- Dampur																		
Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA) Length (in Km)	Administrative Approval (AA) Amount of work done (in Lakh)	Agreement Amount Rectification of work done (in Lakh)	Agreement Amount 5 Year Maintenance (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in m/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Estimated Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Regulation against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21-Dampur/11	NH-98 To Numa	1121036104	1011 03.03.2020	0.800	64.51650	61.02042	3.37072	06-MBD/2020-21	13.05.2021	10.05.2021	3565.625	25mm	5%	24.24074	24.24074	36.36226	Work Completed
2	MR-N/20-21-Dampur/10	Chhanur To Mahabir Tola	NEA220001456	1011 03.03.2020	2.050	116.14890	112.42912	8.87733	05-MBD/2020-21	09.05.2021	20.06.2021	3676.5714	25mm	5%	44.60784	44.60784	67.10532	Work Completed
3	MR-N/19-20-Dampur/04	NH-30 MAHADEV ASTHAN-MAHOPUR	10100102187	5549 23.10.2019	2.00	69.14700	48.80206	20.74575	03-MBD/2020-2021	06.04.2021	13.06.2021	2294.55556	25mm	5%	19.52082	19.52082	24.92293	Work Completed
4	MR-N/20-21-Dampur/13	Jainpur- Mahanashai Sengapur High School Road (Chak Manjhi)	10100102062	2154 06.07.2019	1.400	37.30770	23.60764	9.51299	11-MBD/2020-21	07.06.2021	05.06.2021	2872.00	25mm	5%	10.18083	10.18083	13.41805	Work Completed
5	MR-N/20-21-Dampur/13	Phulwent Mission Road- Ganjpur	10100102234	5549 23.10.2019	3.220	105.02560	79.15888	33.95406	11-MBD/2020-21	07.06.2021	03.06.2021	2816.51512	25mm	5%	31.66335	31.66335	47.43725	Work Completed
6	MR-N/19-20-Dampur/08	Murachak (Usari Bardi) to Silandpur road	10100201019	1011 03.03.2020	1.560	77.55640	64.38037	16.91490	12-MBD/2020-21	21.06.2021	16.07.2021	2713.6875	25mm	5%	25.48796	25.48796	38.23189	Work Completed

Signed Head Copy and Soft Copy (in excel) of recorded IRI is enclosed.

Up-to-Date Physical Progress has been uploaded in MIS

DAO

RWD, Works Division, Dampur

Executive Engineer

RWD, Works Division, Dampur

HEAD-MKN-15-20 Danapur/10
आमे का नाम-चिह्न से मातीर होमा

05/07/2021

Schedule XLV-Form No. 134

15/07/2021

Danapur

DIVISION

Name of A.F. - Sri Somaru Ram mania SUB-DIVISION

MEASUREMENT BOOK

Name of Agency - Parmanand Sinha

MB No-1363

Pages & issued to Sri... Sri Somaswami
..... Ram A.E, R.W.D, works
Sub Division..... Manjer

~~10/08/20~~
Executive Engineer
Rural Works Department
Works Division, Danapur

10/08/20

Sch. XLV - Form No. 134

_____ DIVISION
Manjer SUB-DIVISION

Measurement Book

No. 1363

Name of officer Sri Somaswami

Date of first entry _____

Date of last entry _____

2nd And-final Bill.

Sch. XLV-Form No. 134

13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
from Chhatra to Mahavir Tola					
Name of Agency:-					
Parmar and Sider.					
Agreement No -					
05/MB/2020-21					
Date of Commencement:-					
14/08/2020					
Date of completion as per agreement:-					
09/05/2020					
Date of Actual completion:-					
20/05/21					

Record Measurement.

Date of entry:-

Nil.

02/09/21

Signature
21/9/21
A.B.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Sch. XLV-Form No. 134

17

2nd & final bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① Providing & fixing of typical MM451 informatory sign board etc. Ref QTY VIMB Pg No - (08) = 03 nos @ Rs 9294.14/008 = Rs 27888/-					
② clearing & grubbing road land by manual means etc.. Ref QTY VIMB Pg No - (08) = 0.4121 ac @ Rs 51165.25/1 ac = Rs 20978/-					
③ cement concrete pavement:- construction of unreinforced cement concrete as per design etc.. Ref QTY VIMB Pg No - (08) = 1465.76 m ³ @ Rs 6237.87/m ³ = Rs 9143220/-					
④ kilometre stone:- Ref QTY VIMB Pg No - (08) (a) KM stone = 24 nos @ Rs 2162.60/m = Rs 8650/- (ii) 200 m stone = 08 nos @ Rs 605.25/m					

B/P $\Rightarrow$ Rs 98384.96/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Quartz stone / Boundary wall etc Ref 97/VTMB Pg No. (10) = 24.203 @ Rs 503.76/m ² = Rs 12210/-					
(10) Plastering 02 coats etc Ref 97/VTMB Pg No. (10) = 28.164 m ² @ Rs 137.57/m ² = Rs 3931/-					
(11) Painting 02 coats on new Surface etc Ref 97/VTMB Pg No. (10) = 28.164 m ² @ Rs 97.19/m ² = Rs 2737/-					
SubTotal Rs 58573.74/-					
Add GST @ 12%	(1)				Rs 1132885/-
Add 1/contd 1%	(1)				Rs 38524/-
Add Signage etc	(1)				Rs 38410/-
Less 0.5% as per Agreement	(1)				Rs 56157/-
					Rs 1117133.6/-
Less as paid Let a/c Bill	(1)				Rs 4460784/-
Net Payable amount					Rs 6710552/-
B/P 10/09/21 58573.74 J.S. 2/9/21 A.B.					

Continuation

कार्यालय अफिसर
गामिण काम विभाग
काम प्रपदल, दानापुर