

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1st on A/C Bill
Name of Work: Construction of High level					
Bridge across River Budhi					
Grandak from Mansi Mond's					
Check Se Mungar zila Ice					
Tila zam pur Porahati					
Ice Bonarsi Ray Tola Tak.					
Name of Agency: Sri Amit Kumar					
Vijay Nagar Post - Lohia Nagar					
P.S. Patna Nagar Patna.					
Agreement No: - 19 SBD / 2016-2017					
Date of start: - 31/01/2017					
Date of Comp: - 30/01/2019					
(1) Earth work is excavation					
for Embankment					
$1 \times 12.0 \times 12.0 \times \frac{(1.0 + 2.5)}{2}$					$= 468.00 \text{ m}^3$
(2) Bunking Temporary Island					$= 0.1 \text{ No}$
(3) Providing and Constructing					
on open Service Road.					35 m
(4) Providing and laying cutting					
edge of mild steel weighing					
40 kg for c/c - do Gangle					

Continuation

ANALYSIS Form No. 148

Particulars

Estimate of actual measurement

Estimate of area

ANALYSIS OF 148

(1/1) ON 14/11/1956

(1/1) Measurement of 14/11/1956

783.76 m³ VI HB PH- 56/1

CB 824587/m³ B 169120.00

From 34 to 5 m depth

(2/5) (1/1) 205.11 m³

CB 25638/m³ B 52067.00

(2/7) Construction of temporary

Island.

5 NB VI HB PH- (56/2)

CB 50414.79 cum B 252074.00

(3/9) Construction of service

road.

126.25 m VI HB PH- (56/3)

CB 3023.60/m B 381729.00

(4/10) PDE layers cutting edge

of mild steel.

5.103 m² VI HB PH 56/4

CB 74710/m² B 381245.00

5/12) RCC H₂O in well curb.

232.40 m³ VI HB PH- (57/5)

CB 8800.55/m³ B 2045248

Continuation

Cor B 3281553.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BP B	6404995
(24/44) RDC H ₂₅ H ₂₅ in 113					
113.65 H ³	V7	HB	PH	72/25	
				CB 7985.64/m ³	B 907568 =
(25/45) S/P and placing HYSD bar					
				in S/S.	
24.605 H7	V7	HB	PH	71/24	
				CB 60100.94/H7	B 1478784
				Total B	66436310
Less rate below 10.5%				6/R	99654500
				R	6,54,39,765

Less previous payment 6/R 4,20,24,382

R 2,34,15,383

[Signature]
25-06-2021
A.E 2516.24
TE/Monster

[Signature]
25-7-21