

1st on A/c Bill

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)


Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work - Const of the road					
from Sernat Chowk to					
Paschim tola under					
MMGSY scheme					
Agency - Sri Ramakant Mishra					
Agreement No - 106 SBD/MMGSY/2021-22					
Date of work order - 16-07-2021					
Date of completion - 15-07-2022					
Record Entry					
① Plv Const of Working					
Bench mark - do -					1.90 km 1.90 km
② Plv Const of reference					
Pillar - do -					1.990 km
③ Plv cleaning and grubbing					
of road land - do -					
2x15x30m x 1.50m =					1350.00 m ²
2x12x30m x 1.50m =					1080.00 m ²
2x10x30m x 1.50m =					900.00 m ²
2x2x30m x 1.50m =					180.00 m ²

Continuation

Continuation

Attested

Alakh
 26/8/21
 Executive Engineer
 RWD, Works Div.
 BETTIAH.
26/8/21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② 41) Plv weep holes in abst - do -					
abt - 2x3 =					06 Nos
R/W - 4x1 -					04 Nos
					10 Nos
③ 40) Plv back filling behind abst - do -					
2x5.40m x 0.60 x 1.21m:					7.80 m ³
④ 13) Plv and fixing MMSY Band -					02 Nos
 24/21 JE					
 24/21 AG					
Abstract of cost					
① Plv const of working Bench mark - do -					
1.190 KM vide Page ①					
Rs 10370 = 88/KM - Rs 12365 = W					
② Plv const of reference Pillar - do -					
1.190 KM vide Page ①					
Rs 10683.99 = 91/KM - Rs 12714 = W					
③ Plv cleaning and grubbing of road land.					
0.36 Hect vide Page ②					
Rs 51133 = 76/Hect - Rs 18408 = W					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ P/V const of embankment lead up to 1000m length - 340.20 m ³ vide page ②					
@ Rs 174 = 94 / m ³ — Rs 59515 = W					
⑤ P/V const of Subgrade and earthen shoulder 1189.50 m ³ vide page ③					
@ Rs 176 = 58 / m ³ — Rs 210042 = W					
⑥ P/V const of embankment lead up to 100m length 793.80 m ³ vide page ②					
@ Rs 139 = 84 / m ³ — Rs 111005 = W					
⑦ P/V excavation for roadway cutting - do 57.38 m ³ vide page ②					
@ Rs 74 = 16 / m ³ — Rs 4255 = W					
⑧ P/V const of granular Sub base - do 533.555 m ³ vide page ③					
@ Rs 2964 = 19 / m ³ — Rs 1581558 = W					
⑨ P/V laying spreading and compacting NBM III 314.60 m ³ vide page ④					
@ Rs 3642 = 01 / m ³ — Rs 1145776 = W					
⑩ P/V earthwork excavation in foundation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14.031 m ³ vide Page ④					
② Rs 269 = 32/m ³ — Rs					37.79 = 10
(11) Plv Sand filling in foundation					
1.440 m ³ vide Page ⑤					
Limit 1.39 m ³					
② Rs 400 = 59/m ³ — Rs					557 = 10
(12) Plv P.C.C. M15 in foundation					
1.215 m ³ vide Page ⑤					
Limit 0.90 m ³					
② Rs 5955 = 79/m ³ — Rs					5360 = 10
(13) Plv R.C.C. M25-grade in box cell					
14.666 m ³ vide Page ⑥					
Limit 14.64 m ³					
② Rs 7456 = 74/m ³ — Rs					109167 = 10
(14) Plv back filling behind abt — dr					
7.80 m ³ vide Page ⑦					
Limit 7.20 m ³					
② Rs 2797 = 84/m ³ — Rs					20144 = 10
(15) Plv Weep holes in abt — dr					
10 Nos vide Page ⑦					
② Rs 83 = 11/each — Rs					831 = 10

Continuation

Continuation

[Signature]
 26/8/21
 Executive Engineer
 RWD, Works Div.
 BETTIAH.
 [Signature]
 26/8/21