

MF 1054
Open

MB No - 3520

2019-20
Schedule XLV-Form No. 134

Purmer

DIVISION

Banman Khar

SUB-DIVISION

Sashishekhar Yadav

Measurement Book

MF 1054 Red Brahman Tola to Nagarhi Pura Rao.

1st on A/c B's 11

~~Abstract of cost~~

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - construction and maintenance of Road from Pongsy Road Bachman to Nagaah Pacca Road.					
Name of Agency: - Shashi Sarkerha2 Yadav					
Agreement No: - 227 SBO/2019-20					
Agreement Amount: - 11286271.00					
Date of commencement: - 21/11/2019					
Date of completion (stipulated) 20/11/20					
Actual date of completion in progress 88					

①					
1①	ply bench mark pillars				
	all complete job.				
	1 NOS QVTM BP-1 St-1②				
	@ Rs. 4389.11 Each				Rs. 4389.11
②	1① ply reference pillars				
	all complete job.				
	3 NOS QVTM BP-1 St-2③				
	@ Rs. 2009.79 / Each				Rs. 6029.37
③	2 ply clearing & grading				
	2000 Sq. Mtr				
	all complete job.				
	0.69 Hect. QVTM BP-2 St-2④				
	@ Rs. 49496.70 Hect				Rs. 34152.72

Continuation C-0-44571-20

B.F. 4/22291.95

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21) 40 S/F/F HYSD Reinfor					
Cement all complete job.					
1.828 MT QVTMBP-12.51- $\frac{40}{40}$					
Limited to 1.810 MT					
@ RS. 62310.34 / MT RS. 112781.72					
(22) 41 PLY R.C.C Railing all					
Complete job.					
18.50m QVTMBP-13.51- $\frac{41}{41}$					
@ RS. 6305.30 / m RS. 116648.05					
(23) 42 PLY drainage spout all					
Complete job.					
8 NO. QVTMBP-13.51- $\frac{42}{42}$					
@ RS. 436.58 Each RS. 3492.64					
RS. 435524.36					
Say Rs. 435524.00					
Add GST @ 12% + RS 52266.00					
Add Labour @ 1% + RS 43553.00					
RS 4921393.00					
Less For 0.09% below after					
Apprement RS 4430.00					
Payable RS 4916963.00					
05-07-21					
Bannamkhi					
Bannamkhi					

Continuation

Continuation