

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: **1361** अनु० / चकिया, दिनांक: **०८ / ०९ / 2021**

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी—सह—सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय— विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०:— 1. आवंटन की सूची

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल—चकिया।

ज्ञापांक— **1361**

दिनांक— **०८-०९-२१**

प्रतिलिपि—नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु०:— 1. आवंटन की सूची

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल—चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1					6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Chakia/-14	Chakia to Keshriya P.W.D. Road Pakridixit	31708202069	Letter No. 3032 Date- 16.07.2019	2.269	82.60000	47.66956	32.5675	89MBD/19-2020 Date- 23.02.2020	22.11.2020	In Progress	2707.08	25	05.00	47.60000	47.28708	0.49539	Work In Progress
					2.269	82.60000	47.66956	32.56750							47.60000	47.28708	0.49539	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS

Executive Engineer,
Rural Works Department,
Works Division, Chakia

12/08/2020

2nd and Final bill

32

Sch. XLV-Form No.134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work - Constn of road from chakote Kesaria PWD road Pakri Dixit					
Agency - M/S Maan constn					
Agreement No - 89MBD/2019-20					
Date of start - 23/02/2020					
Date of completion - 22/11/2020					
Actual date of comp - 29/10/2020					
Further work - Nil					
Hence Measurement - Nil					
 27.11.20 J.E.					

Abstract of cost					
(1) Cleaning and grubbing road land					
Q-VIMB/27(1) = 0.454 hect					
a R 49496.70/hect R 22472=0					
(2) Brown granular subbase					
Q-VIMB/27(2) = 59.30 m ²					
a R 2189.40/m ² R 129835=0					
(3) Brown WBM course-2					
Q-VIMB/27(3) = 55.62 m ²					
a R 3930.79/m ² R 218631=0					
(4) Brown WBM course-3					
Q-VIMB/27(4) = 105.74 m ²					
a R 3627.34/m ² R 383555=0					
Continuation					754493=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Brown Prime coat with emulsion (SS)					
Q-VINOP27⑤ = 1408.66M					
e h 41.03/M - h 5779420					
⑥ Brown laying mix seal					
Q-VINOP27⑥ = 1553.04M					
e h 202.21/M - h 31404020					
⑦ Brown Tack coat with emulsion (RS)					
Q-VINOP27⑦ = 10092.54M					
e h 13.91/M - h 14038720					
⑧ Brown laying S.D.B.C.					

Q-VINOP27⑧ = 214.16M					
e h 10320.87/M ² h 221031720					
⑨ Comp. of subgrade and another shoulder					
Q-VINOP27⑨ = 807.33M					
e h 176.75/M ² h 14269620					
⑩ Brown km and 20m stone					
Q-VINOP28⑩ = 3 May					
e h 2369.31/M ² h 710820					
(ii) 20m stone - 9 May					
e h 639.01/each - h 575120					
⑪ Brown and fixing traffic sign					
① Q 12 May					
e h 3599.46/each h 4319420					
Continuation					36,75,78020

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 8-2 May e h 4825.14/each h 9650=0					
(11) 18-6 May e h 4699.88/each h 28198=0					
(12) Prov'n and fixing boundary Pillar					
Q-VINDP28 (12) = 34 May e h 490=19/each h 16666=00					
(13) Prov'n and laying Road Marking					
Q-VINDP28 (13) = 453.80 ft e h 735.40/ft h 333724=0					
(14) Planting of Trees by the road side					
Q-VINDP25 (14) = 100 May e h 800=30/each h 80030=00					
(15) Prov'n and fixing M.N.M.S.Y. logo & maintenance board					
Q-VINDP28 (15) =					
(i) 2 May e h 11129.42/each h 22259=00					
(ii) 1 May e h 11129.42/each h 11129=00					
(16) Brick Masonry (113)					
Q-VINDP28 (16) = 11.52 ft e h 5740.11/ft h 66126=00					
(17) Plastering with em (114)					
Q-VINDP28 (17) = 80.64 ft e h 1755.54/ft h 14155=00					
Continuation					4257717=00

