

Const<sup>n</sup> of road from Jamnagon Tola to  
Tann Tola.

~~Memorandum~~ (over) Shedule XLV Form No. 134.

FIRB DIVISION

Name of Contractor:→ Sri Vikas Kumar

PRD .

SUB-DIVISION

Agreement No:→ 04/188D/177454 (over)/2020-21.

**Measurement Book**

Agreement Value:→ ₹.

No:→ 5545  
(4)4

Bill value - 1338576 =  
 Allotment - Limit - 240944 =

3rd on A/C Bill

21

Sch. XLV-Form No. 134

memo of payment

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |
| T. Ext      |                               |    |    |    | 43000            |
| S.D         | 81                            |    |    |    | 19276            |
|             | 5                             |    |    |    | 12047            |
| 1. TAY      | 1-1                           |    |    |    | 2409             |
| L. cell     | 1-1                           |    |    |    | 2409             |
| C.G.S.T     | 1-1                           |    |    |    | 2409             |
| S.G.S.T     | 1-1                           |    |    |    | 2409             |
| Royalty     |                               |    |    |    | 34063            |
| Sing fee    |                               |    |    |    | 27250            |
|             |                               |    |    |    | 10965            |
|             |                               |    |    |    | 39898            |
|             |                               |    |    |    | 59898            |
|             |                               |    |    |    | 116996           |
|             |                               |    |    |    | 151046           |
|             |                               |    |    |    | 181046           |
|             |                               |    |    |    | 124004           |
|             |                               |    |    |    | 240944           |

Total Deduction →

By cheque →

Total Gross → 240944

pay for Rs - 240944 = (Two Lakh  
 forty thousand nine hundred  
 forty four only.)

Executive Engineer  
 Rural Works Department  
 Works Division, Piro

21  
 07.6.21

07/06

| Particulars                  | Details of actual measurement   |    |    |    | Contents of area |
|------------------------------|---------------------------------|----|----|----|------------------|
|                              | No.                             | L. | B. | D. |                  |
|                              | 4 <sup>th</sup> on a/c Bill.    |    |    |    |                  |
| Name of work -               | Construction of road            |    |    |    |                  |
|                              | from Jomwar road to             |    |    |    |                  |
|                              | Janola in Piro Block.           |    |    |    |                  |
| Name of contractor -         | Sri Vikash Kumar                |    |    |    |                  |
| Agreement no -               | 069 S.B.D / M.M.G.S.Y / (Gen) / |    |    |    |                  |
|                              | 2020-21.                        |    |    |    |                  |
| Date of start work -         | 15-5-2020.                      |    |    |    |                  |
| Date of completion of work - | 14-02-2021                      |    |    |    |                  |
| Date of entry -              | 08-9-2021.                      |    |    |    |                  |
| Final measurement -          | NIL.                            |    |    |    |                  |

2021  
08/9/21  
S.E.

Approved  
08/9/21  
A.E.

### Abstract of cost

1. clearing & Grubbing  
in road land by man  
and machine etc all  
Complete job.

A/P & Hy. from T. N. P. Sec-18

0.48 ha @ 49496 = 70/ha = Rs. 23758.00

2. (i) construction of emb.  
adjacent with earth  
obtained from borrow



## Sch. XLV-Form No. 134

| Sch. XLV-Form No. 134                 |                                                                                                                             |    |    |    |                  |
|---------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|----|----|----|------------------|
| Particulars                           | Details of actual measurement                                                                                               |    |    |    | Contents of area |
|                                       | No.                                                                                                                         | L. | B. | D. |                  |
|                                       | pits etc all complete job                                                                                                   |    |    |    |                  |
| B/F & Hy. from T.M. B. page 18.       |                                                                                                                             |    |    |    |                  |
|                                       | $554.18 m^3 @ 174 = 83 / m^3 - Rs. 96,887 = 00$                                                                             |    |    |    |                  |
| B/F & Hy. atty. side T.M. B. Page 18. |                                                                                                                             |    |    |    |                  |
|                                       | $369.46 m^3 @ 130 = 86 / m^3 - Rs. 48,348 = 00$                                                                             |    |    |    |                  |
| 3.                                    | Construction of sub-grade and surface & D.W. of 4 with approved materials etc all complete job.                             |    |    |    |                  |
| B/F & Hy. side T.M. B. page 19.       |                                                                                                                             |    |    |    |                  |
|                                       | $684.87 m^3 @ 176 = 47 / m^3 - Rs. 120,330 = 00$                                                                            |    |    |    |                  |
| 4.                                    | Construction of Gravel under Sub Base by providing well graded materials, provided in one firm layers etc all complete job. |    |    |    |                  |
| B/F & Hy. side T.M. B. Page 19.       |                                                                                                                             |    |    |    |                  |
|                                       | $411.86 m^3 @ 2485 = 92 / m^3 - Rs. 10,2385 = 00$                                                                           |    |    |    |                  |
| 5.                                    | Providing layering spread of sand low cost W.B.M. Gr. III with binding materials etc complete job.                          |    |    |    |                  |
| B/F & Hy. side T.M. B. Page 19.       |                                                                                                                             |    |    |    |                  |
|                                       | $193.27 m^3 @ 3501 = 99 / m^3 - Rs. 67,685 = 00$                                                                            |    |    |    |                  |

Continuation

## Sch. XLV-Form No. 134

| Particulars                                          | Details of actual measurement |    |    |     | Contents of area |
|------------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                      | No.                           | L. | B. | D.  |                  |
| 6.                                                   | Providing & fixing typ        |    |    |     |                  |
|                                                      | prica masonry in formwork     |    |    |     |                  |
|                                                      | Sign Board. etc all           |    |    |     |                  |
|                                                      | Complete work.                |    |    |     |                  |
| A/F Qty. Side T.M. B page 19.                        |                               |    |    |     |                  |
| 2 nos. @ 9243 = 53/each. m                           |                               |    |    |     | 18,487           |
| 7.                                                   | Construction of un-           |    |    |     |                  |
|                                                      | reinforced concrete           |    |    |     |                  |
|                                                      | concrete pavement,            |    |    |     |                  |
|                                                      | M-30 with 5% chips            |    |    |     |                  |
|                                                      | etc all. Complete job.        |    |    |     |                  |
| B/F Qty. Side T.M. B page                            |                               |    |    |     |                  |
|                                                      | - 20 -                        |    |    |     |                  |
| 201.852 m <sup>3</sup> @ 6520 = 62/ m <sup>3</sup> m |                               |    |    |     | 13,16,200.00     |
| Total - 33,24,711.00                                 |                               |    |    |     |                  |
| Add. 1% Labour cum —                                 |                               |    |    | (+) | 33,247.00        |
| Add. 12% G.S.T. —                                    |                               |    |    | (+) | 3,98,965.00      |
| Grand Total - 37,56,923.00                           |                               |    |    |     |                  |
| Less 10% below as per agreement (-)                  |                               |    |    |     | 37,56,92.00      |
| m. 33,81,231.00                                      |                               |    |    |     |                  |
| Less previous payment of                             |                               |    |    |     |                  |
| 1st on a/c Bill Side T.M. B page 10                  |                               |    |    | (-) | 7,14,929.00      |
| 2nd on a/c Bill Side T.M. B page 14.                 |                               |    |    | (-) | 13,27,726.00     |
| 3rd on a/c Bill Side T.M. B                          |                               |    |    |     |                  |
| Page 21. (-)                                         |                               |    |    |     | 2,40,944.00      |
| Net Payable 10,97,632.00                             |                               |    |    |     |                  |

Continuation

208  
08/9/24  
J.B.

A.O.  
C.P.  
D.M.  
3/9/24

Amishwa  
08/9/21  
A.E.