

SB2/2020-21

NARNA POKHAR TO KASRAUR CHAUK

^{TAK} Schedule XLV-Form No. 134

MMUSY-SC

Bewipur DIVISION

ALINAGAR SUB-DIVISION

MEASUREMENT BOOK

KESHAV Cor.-

M.B. No. 1181

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Ist. on A/C Bill</u>				
N/W- Const. of road from					
Narima Pokhar to					
Kassaur chauri Sak.					
N/A- Keshav constructor Pvt. Ltd.					
Agr. No. 24 (SBD)/20-21 (MMGSY)					
Date of start as Agr.					16.06.2020
Date of comp. as Agr.					15.06.2021
Extended date of comp. COVID					15.09.2021
<u>Abstract of cost</u>					
① clearing & grubbing of					
3 road land					
V.T.M.B.P ① 0.56 Ha.					
			@ 51,133.760		28,635.00
② Const. of emb. with earth					
5 100cm lead					
V.T.M.B.P ③ 1237.65m ³					
			@ 175.22		2,16,861.00
③ Const. of emb. with earth					
6 100cm lead					
V.T.M.B.P ③ 2887.85m ³					
			@ 139.85		4,03,866.00
				C.O-	6,49,362.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	6,49,362.00
④ Const. of G.S.B. Grt-1					
8		do		101.	
V.T.M.B.P. ③				117.75 m ³	
				@ 2902.37	3,41,754.00
⑤ Const. of W.B.M. Grt-3					
9		do		405.	
V.T.M.B.P. ④				129.00 m ³	
				@ 3604.72	4,65,009.00
⑥ Const. of curbing. C.C.P.					
13		do		1501.	

V.T.M.B.P. ④				275.20 m ³	
				@ 7116.41	19,58,436.00
				Limited to 272.70 m ³	34,14,561.00
				@ 7116.41	19,40,645.00
					33,96,770.00
Add. 12 % G.S.T					4,07,612.00
Add. 1 % L.C					33,968.00
					38,38,350.00
Less 0.03 % as per Agg. (-)					1152.00
					38,37,198.00
Material consumption					
Earth				4125.50 m ³	
Coarse sand				150.98 m ³	
Stone Aggre.				358.47 m ³	

Continuation

C.O. - 38,37,198.00

C.O. - 3816110800

328. Law

Scanned with CamScanner