

प्रमाणित किया जाता है कि इस
मापी पत्र में मुद्रित रूप से पन्ने हैं
जो श्री निवेदक के माध्यम से सहायक अभियंता
ग्रामीण कार्य विभाग के माध्यम से प्रमंडल
भरगामा के नाम से निवेदित किया जाता
है।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
फॉर्म प्रमंडल, फराबिसगंज
रजिस्ट्रार
08/08/2020

Sch. XLV-Form No. 134

C.C. 6393/31 = DIVISION

M.C. 696/16 = SUB-DIVISION

Measurement Book

No. 932.
2020-21.

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c bill				

Name of work:- Control Mains
of Toy Yadar talu to Mandal

talu with five gas mains
(mm 45/5)

Agency - Prasads Infrastructure

Agg. No. - 46-SBD/MM 45/5-20-21

Date of Commencement - 08-08-20

Date of Completion - 07-05-21

Agg. value - Control - 63.03237 Rs

Mains - 696216 Rs

Total = Rs 69.99447 Rs

Rate of agreement - 0.02%
below

Record measurement

① Setting out pillar

② working bench mark
= 0.900 Km

③ Reference pillar

0.900 Km

④ Box cutting - Excavate

for reaching

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Pl & painting working bench masonry piers.					
Qty with TMBP 1 item (1) (4)					
0.900 m ² @ Rs 4205.18/m ²					3785.26
(2) Pl & painting surface Pillar					
Qty with TMBP 1 item (1) (4)					
0.900 m ² @ Rs 1935.89/m ²					1742.30
(3) Clearing & grubbing road & ditch					
Qty with TMBP 2 item					
(2) (4)					
0.63 hect @ Rs 51133.76/hect					32214.27
(4) Excavation for 5 roadway in soil					
Qty with TMBP 2 item (2)					
93.75 m ³ @ Rs 7416/m ³					6953.44
(5) Concrete of embankment 3 met upto 1.000 m head					
Qty with TMBP 3 item (2) (6)					
3.83.805 m ³ @ Rs 175.22/m ³					67250.00
Continuation					Rs 111944.00

