

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and final Bill</u>					
Name of Work: - Pasahara Karpur Patti to					
Buzar - Dumraon Path via Pandit Pur					
Barauli MR-N/A-20 Buzar / 21.					
Agency: - Gauri Shankar Upadhyay.					
Agg. NO: - ISMBD of 2020-21					
Date of start: - 14/8/20.					
Date of comp: - 13/5/21					
Date of actual comp: - 31/7/21					
Further measurement: - NIL					
<u>Monitored</u> <u>02/9/21</u> <u>J.E.</u>					

<u>ABSTRACT OF COST.</u>					
1. Clearing and grubbing of					
road land - do - all comp.					
0.95 Hect vide P10					
@ 5100.12 / Hect.					
					Rs. 48546.00
2. Const. of sub-grade and					
earthen shoulders - do -					
all comp Rs.					
2671.50 m ³ vide P10					
@ 189.41 / m ³					
					Rs 506009.10
3. Const. of granular sub-					
base - do - all comp Rs.					
43.29 m ³ vide P10					
@ 2377.48 / m ³					
					Rs 102921.00
					Rs. 657476.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rs. 8398	358.00
do. all work					
80.64 m ² vide P13					
@ 97.19/m ²				Rs. 7837.00	
				Rs. 8406195.00	
Add GRT 124.				Rs. 1008743.00	
Add L&Cess 14.				Rs. 84062.00	
				Rs. 94,99,000.00	
less 18.11 as per agg. C)				Rs. 1720269.00	
				Rs. 77,78,731.00	
less Previous Payment					
vide P15 C)				Rs. 3130606.00	
				Rs. 4648125.00	

M. J. E.
02/9/21
J.E.

Certified that work has been
done by the Contractor as per Specification

M. J. E.
02/9/21
J.E.