

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd and final Bill				
Name of work:-	Buxar-Morhi Path to Mahdah high school lak under MR-N/19-20 Buxar / 21.				
Agency:-	Gauri Shankar Upadhyay.				
Agg. No:-	18 MB 1 of 2020-21				
Date of start:-	14/8/20				
Date of completion:-	13/5/21				
Date of actual comp:-	17/7/21				
Further measurement:-	NIL				
	Morhi 02/9/21 J.E.				

ABSTRACT OF LIST.

1. clearing and grubbing of road land - do - all comp.		
0.67 Hect vide P12		
@ 51101.12/Hect		Rs. 34258.00
Const. of sub-grade and earthen shoulders - do -		
all comp. do.		
2217.40 m ³ vide P12		
@ 189.41 / m ³		Rs 420092.
Const. of granular sub-base - do - all comp. do.		
102.29 m ³ vide P12		
@ 2589.02 / m ³		Rs. 264431.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rs. 6413	431.00
19. Road marking with H.T. Pe. - also all comp.					
670.00 m ² wide P15					
@ 735.08 / m ²				Rs. 492470.00	
20. Providing and fixing of maint. bond. do -					
2 Nos wide P15					
@ 9782.11 each				Rs. 19564.00	
				Rs. 6925465.00	
Att GST 12 %				Rs. 831056.00	
Att L & cess 10%				Rs. 69255.00	
S.F				Rs. 48416.00	
				Rs. 7874192.00	
less 18.11% as per agg (-)				Rs. 1426017.00	
				Rs. 6448175.00	
Less Previous Payment P15				Rs. 2579290.00	
				Rs. 3868905.00	
Mm Bchi 02/9/21 JE,					
Work has been done by the Contractor as per specification.					
Mm Bchi 02/9/21 JE,					