

08 SBD/ 2020-21 MMGSV(SC)

Madarsa Aareerahmat Higuwa to Jamir Derga
Paschim tola.

Schedule XLV-Form No. 134

Bay si DIVISION

Baia SUB-DIVISION

Measurement Book

1114

Dilip Kumar

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st RA/c Bill.</u>				

Name of Work:- Madarsa
Aqverahmat Hignala to
Jamir Senga Padchim Tola.

Name of Agency:- Dilip Kumar
At Jalajgarh, Distt:- Purnea

Agreement No:- 08/SB/2020-21

Agreement value:-

Const. Cost Rs. 6,297,632.00

Maint. Cost Rs. 6,20,193.00

Total Cost Rs. 6,917,825.00

Date of Commencement:- 14.5.2020

Date of Completion:- 11.2.2021

Record measurement

① clearing and grubbing
of road land.

$4 \times 7 \times 30.0 \times 3.50 = 1470.00 \text{ m}^2$

$2 \times 1 \times 6.0 \times 3.50 = 42.00 \text{ m}^2$

~~1512.00 m²~~

or, 0.15 Ha.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract Cost of 18th RA/C Bill.</u>					
① clearing and Grubbing 3 of Road land.					
0.15 Ha vide TMBA — 1/1					
Chs. 49739 = 47 1/2 per Ha.					
					Rs. 74612.00
② Plr and Fixing 1 of Working bench- mark pillars.					
1.0 N. vide TMBA — 2/1					
Chs 53732 93 1/2 per Nos.					
					Rs. 53742.00
③ Plr and Fixing 1 of Reference pillars.					
1.0 N. vide TMBA — 2/3					
Chs. 246d = 42 1/2 per Nos.					
					Rs. 246d = 00
④ Plr and Fixing of 18 MMGSY Informative Sign board with logo.					
1.0 N. vide TMBA — 2/4					
Chs. 10406 = 81 1/2 per Nos.					
					Rs. 104072.00
					Rs. 157042.00

Continuation

Continuation

Continuation