

प्रमाणित किया जाता है—
कि इस भागी प्रतिभा में कपा
हुआ कुल 100 (एक सौ) पन्ना
भाज है, जिसे सहायक अभियंता,
ग्रामीण कार्य विभाग, भगवानपुर
के नाम से निर्गत किया जाता है।

29/8/70
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग
कार्य प्रमहल, भभुआ

Sch. XLV-Form No. 134

भभुआ DIVISION

भगवानपुर SUB-DIVISION

MMGSy के अन्तर्गत 102 हे
निम्न पञ्च।

MEASUREMENT BOOK

No. 1453

Name of Officer सहायक अभियंता,
ग्रामीण कार्य विभाग, भगवानपुर

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd R/A & Final Bill					
N/W - Cons ⁿ of road from Toz to Nimiyaz					
CH-Head - Mmesy (Sec) (GEN)					
Agency: - M/s Vishnu Construction					
Amrath Jagdew Nagar					
Galle No. 4 Arrah					
Dist - Bhojpur					
Agreement No - SPD-12/2020-21					
Accepted Rate - 10.00 / Below					
Agreement value - Rs 5034381 = Rs					
D.O.C - 05.05.2020					
Date of Completion - 04.02.21					
Actual Date of Completion - 6.3.21					
Sym -					
① Cons Providing and applying					
Primer Coat - do - ell					
Qty					
$(20 \times 30.00 + 5.00) \times 3.75 = 2268.75 \text{ m}^2$					
$(1 \times 30.00 + 27.00) \times 3.75 = 213.75 \text{ m}^2$					
$(4 \times 30.00) \times 3.75 = 450.00 \text{ m}^2$					
$(2 \times 30.00) \times 3.15 = 189.00 \text{ m}^2$					
$1 \times 10.00 \times 3.75 = 37.50 \text{ m}^2$					
Bell mount					
$2 \times 20.00 \times \frac{(5.10 + 3.75 - 3.75)}{2} = 108.00 \text{ m}^2$					
Curve - $2 \times 34.00 \times 0.80 = 54.40 \text{ m}^2$					
Total Qty					3240.40 m^2
					3240.40 m^2

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ Boarding and fixing R.c.c. ms- grade guard stone - do - all					
Q4	17.00	ms			17.00 ms
⑩ Providing & applied Thermo- plastic compound Road marking - do - @ 13					
Q4 $2(20 \times 30.00 + 5.00)$					
		$\times 0.100 =$	$121.00 m^2$		
$2(1 \times 30.00 + 26.00) \times 0.100 =$			$11.2 mm$		
$2(6 \times 30.00 + 9.00) \times 0.100 =$			$37.80 m^2$		
Total	170.00	m			170.00 m

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. 1 R.	4911	555=71
Qty wide item no - (6)					
T.M.B Page no - (13)					
Qty (1) 600 mm equilateral triangle - 2.00 Nos					
@ R 5677.28/Nos - B					11354=56
(11) 600 mm circular - 1.00 Nos					
@ R 8366.87/Nos - B					8366=87
(11) 600 x 450 mm rectangular					
@ 2.00 Nos					
@ B 5268.82/Nos - B					10537=64
(11) 900 mm side octagonal					
@ 1.00 Nos					
@ B 9652.84/Nos - B					9652.84
(13) Providing Rec. M/s grade					
Km/10 cal stone - do - all					
Qty wide item no (7)					
T.M.B Page no - (13)					
(11) Ordinary km stone - 2.00 Nos					
@ R 2613.74/Nos - B					5227=48
(11) 200 m post - 4.00 Nos					
@ R 713.87/Nos - B					2855=48
(14) Providing and fixing Tylor					
H.M.C.S.Y. Information sign					
Board - do - all					
Qty wide item no - (8)					
T.M.B Page no - (13)					

Continuation

C.R. 4959550=58

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B. & B.	495		8550258
Qty 3.00 Nos					
@ R. 12594.74 / Nos				B	37784.22
(15) Providing and fixing Rec.					
Mis grade guard stone do. etc.					
Qty vide item no. (8) (9)					
T.M.B Page no. (14)					
Qty 17.00 Nos					
@ R. 588.35 / Nos				B	10001.95
(16) Providing and applying					
Thermo plastic road marking					
- do - etc					
Qty vide item no. (10)					
T.M.B Page no. (14)					
B.T Portion - 170.00 m ²					
@ R. 839.57 / m ²				B	142726.90
Total R. 5149063.65					
Remedy (+) R. 0.35					
Total R. 5149064.00					
less 10.00% Below = (-) R. 514906.40					
Total R. 4634158.00					
less Previous Payment = (-) R. 3107351.00					
Total R. 1526807.00					
At 20.07.21					
per					

Continuation

[illegible]

Scanned with CamScanner