

Measurment Book

Ghosh To Ghorua Road

New Point Policy
Schedule XLV-Form No. 134

Executive Engineer R.W.D. Division -
Jehanabad

A.E. R.W.D. Work - SUB-DIVISION -
Jehanabad

Measurement Book

No-2690

Executive Engineer R.W.D. DIVISION - Tehranabad
A.E. R.W.D. Work SUB-DIVISION - Tehranabad

Measurement Book

No.

Name of Officer _____

Date of first entry _____

Date of last entry _____

NOTES

REFERENCE TO P. W. B. CODE 44M, VIV

Page 29 of 30

In recording detailed assignments the following general instructions should be carefully observed:

- (a) Subject to such special orders as may be laid down by the ^{Government} ~~local~~ Government detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charge of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
- (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, ~~no where else~~.
- (c) Each set of measurement should commends with entries starting:
- (i) In the case of bills for work done :-
- (a) Full name of work as given in estimate
- (b) Situation of work (c) Name of contractor.
- (d) Number and date of his agreement and
- (e) Date of measurement
- (i) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
- (ii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor on and
- (d) Date of measurements and should end with the Paid Initials of the officer marking the measurement, see also paragraph 24. A suitable abstract should then

be prepared which I should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (e) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left in adventitiously must be cancelled by diagonal nes. The cancellation being attested. See also paragraph of the Public Wor Department Code.
- (f) No entry may be erased, if a mistake is made it shold be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any meas .rements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders initialled by the officer who made the measurements in either case the reason for cancellation should be provided with an index which should be kept up to date.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
	x		x		
Date of abstract—					26/08/21
Item No					
(1/1)					clearing and
					grabbling road
					Land - do - do -
V.T.M.B. P. NO -					01,
					0.38 Hec
@ Rs	49524.68/Hec				Rs 18,819.20
Item No					
(2/2)					Dismantalling of
					existing structure like
					Culvert, bridge - etc - do
					do -
V.T.M.B. P. NO -					02,
					10.19 m ³
@ Rs	339.00/m ³				Rs 3454.20
Item No					
(3/3)					Construction of
					Subgrade and earthwork
					Shoulder - do - do -
V.T.M.B. P. NO -					03
					19,
					183.00 m ³
					1140.00 m ³
P. NO 20,					387.00 m ³
Total -					1710.00 m ³
@ Rs	176.75/m ³				Rs 3,02,242.50

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Item No (2/4) For grading II				
grad/cut - do - do -				
V.T.M.B. P. No. 1 - 06,				
82.34 m ³				
@ Rs 1608.61 / m ³ —				Rs 1,32,281.00
Item No W.B.M. grading				
(5/5) 2. (By mechanical				
mean) - do - do -				
V.T.M.B. P. No. 1 - 11,				
42.75 m ³				
@ Rs 2740 / m ³ —				Rs 1,17,235.00
Item No W.B.M. Grading - 3,				
(6/6) do - do -				
V.T.M.B. P. No. 16,				
80.16 m ³				
@ Rs 2565.38 / m ³ —				Rs 2,05,641.00
Item No Prime coat -				
(7/7) do - do -				
V.T.M.B. P. No. 1 - 17,				
1077.60 m ²				
@ Rs 41.08 / m ² —				Rs 44,268.00
Item No Patch work, over				
(8/8) W.B.M. using mix - sand				
surface - do - do -				
V.T.M.B. P. No. 1 - 17,				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1077.60m			
@ Rs 138.12/m ²					Rs 181166.20
Item No. 1000		1000			
(9/9)		1000			
V. T. M. B. P. No. 1-171					
		8202.60m ²			
P. No. 271		61.56m ²			
		Total = 8264.16m ²			
@ Rs 18.94/m ²					Rs 15,202.20
Item No. 1000		1000			
(10/10)		1000			
V. T. M. B. P. No. 1-271					
		1.54m ³			
P. No. 181		178.13m ³			
		Total = 179.67m ³			
@ Rs 8354.65/m ³					Rs 1501080.20
Item No. 1000		1000			
(11/11)		1000			
Kilometer local stone					
		1000			
V. T. M. B. P. No. 1-281					
		03 Nos.			
@ Rs 1911.44/No					Rs 573420.00
Item No. 200m		200m			
(12/12)		200m			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B. P. NO. 28,					
08 nos.					
@ Rs 566.69 / nos -					Rs 4533.52
Dem no Direction and					
(13/13) place Identification					
on signs bear size					
more than 0.9 m ² size board					
— do — do —					
V.T.M.B. P. NO. 28,					
5.88 m ²					
Limit = 5.76 m ²					
@ Rs 12062.39 / m ² -					Rs 69479.00

Dem no					
(14/14) providing and					
fixing of retro-					
reflectors, cautionary					
mandatory sign board					
— do — do —					
V.T.M.B. P. NO. 28,					
15 nos.					
@ Rs 3520.31 / nos -					Rs 52805.00
Dem no Circular sign					
(15/15) board - do - do -					
V.T.M.B. P. NO. 29,					
2 nos.					
@ Rs 3620.64 / nos -					Rs 7241.28

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Den No (16/16) Rectangular sign Board - do - do - V.T.M.B. P. No - 29, 04 NOS.					
@ Rs 3490.23 / Nos - Rs 13961=00					
Den No (17/17) R.C.C Boundary pillars - do - do - V.T.M.B. P. No. 29, 08 NOS					
@ Rs 505.36 / Nos - Rs 4043.20					
Den No (18/18) White letter and fences of any shade - do - do - - 944 NIL -					
Den No (19/19) Planting of trees by the road side (avenue tree) in 0.60m dia 1m deep - do - do - V.T.M.B. P. No. 29, 95 NOS.					
@ Rs 799.08 / Nos - Rs 75913=00					
Den No (20/20) Road marking with Hot Thermoplastic Compound, with reflective glass beads - do - do -					

Continuation

Sch. XIV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	H	
V. T.M.B. P. No. 29					
18. 8 m					
380 m ²					
Total 5 m					
@ Rs. 9017.55 / m ² - R1					45038.00
@ Rs. 225.25 / m ² - R1					2,29,385.00
Den no provided and					
(21/21) laying of 144 nos					
MMGIV Laying of					
Sign Board do - do -					
V. T.M.B. P. No. 29,					
OS No.					
@ Rs. 9017.95 / m ² - R1					45038.00
Den no Prov ^d laying of					
(22/22) a reinforced concrete					
concrete pipe - do - do -					
V. T.M.B. P. No. 29,					
20.00 m					
@ Rs. 908.86 / m - R1					22266.00
Den No					
(23/23) Brick-masonry					
work with C.M -					
113. do - do -					
V. T.M.B. P. No. 30,					
11.28 m ²					
@ Rs. 5546.51 / m ² - R1					62232.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Dem no plastering with 24/25) cement mortar (1:4) on brick					
work - do - do -					
V.T.M.B. P.No. 31.					
		140.64 m ²			
@ RS 140.51/m ² —					RS - 19761.200
Dem no painting Two coats (25/26) including primer coat					
— do - do -					
V.T.M.B. P.No. 31.					
		67.92 m ²			
@ RS 141.12/m ² —					RS - 9585.00
Total RS = 32,66,524.20					
Labour cum @ 12% RS = 22,665.00					
Gr. S.T. @ 12% — RS = 3,91,983.20					
Less 11.21% of above — RS = 3,66,177.00					
Total RS = 36,91,722.00					
Less 11.21% of above — RS = 4,13,995.00					
Previous payment = RS = 28,14,093.20					
26/08/24					
The Bill RS = 4,10,902.00					
A.C Continuation					