

Agro- Amallesh Kumar
Agro- 08 S.B.I/2020-21

Measurement Book

Schedule XLV-Form No. 134

Khagaria

DIVISION

Alardi

SUB-DIVISION

1081

Bahadurpur Koniya Path To Kachua Musahani
M.M.G.S.Y (S.C)


4th and final Bill


27

ch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from Bahadurpur Kuniya Path to Kachana Mushahari.					
Agency:- Anilash Kumar At- Shumbha, Mauni Khagani.					
Agreement No- 08SBD/2020-21					
Agreement Value- 33,33,339/-					
Date of Start - 22.08.2020					
Date of Completion - 21.12.2020					

Measurement - NILL




23/8/21
A. K. Mauni


22/8/2021
J. E. Akul

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
92.0 m ² sty vld sub P-24					
(22) 23					@ 735.40/m ² = 67657
					Road marking
					of hot applied
					thermo plastic compound
20.0 m ² sty vld sub P-24					
(23) 24					@ 820.83/m ² = 16417.200
					finishing and laying
					for WP pipe 30mm
					do do do
15.0 m ² sty vld sub P-24					
					@ 834.01/m ² = 12510.200

(24) 25					Direction and
					place identification
					sign board do
1.0 m ² sty vld sub P-24					
(25) 26					@ 2796.88/m ² = 2797.200
					finishing and laying
					logs, chains and
					maintenance board.
6.0 m ² sty vld sub P-25					
					@ 8953.45/m ² = 53721.200
(26) 27					Planting of
					tree and their
					maintenance.
					do do do

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
40.0 No 8 by 1/2 inch U.S.P. $\frac{25}{24}$					
@ 800.30/No	2				32012500
Total	2				2558577200
Add GST @ 124.2					307029200
Add L.C @ 17.2					25586200
Total	2				2891192200
Less 2.0% below as @ 57894200					
per 599	2				2833368200
Less Previous bill Page 1					2161828200
					Net 2 671540200
 23/8/12					 23/8/12

A. B. B. B.