

Pipal tola shekhpura to phus road

28-142468/500

80/05-06-21

(yadar-phus-sc)

Schedule XLV-Form No. 134

Shahjendra Kumar Singh
Measurement-134-2000-21

DIVISION

barsai

SUB-DIVISION

kadwa

MEASUREMENT BOOK

1784

8/5/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. & Maint. of road Pipal tola Sehekpara To PMGSY Road under MMGSY (SC)					

Agency - Sheulendra Kumar Singh
Address - Mokameh maldiar Tola,
Mokameh, Patna

Agreement No. - 134 S.B.D./2020-21

Date of work order - 08.09.2020

Date of Completion - 07.06.2021

					900.03 m ³
Record entry					
					538.20 m ³
(1) Const. of Subgrade and earthen					
Shoulders with approved material					
1 x 4.00 x	4.80 + 5.020	0.500			4.24 m ³
4 x 30 m	$\frac{6.826 + 7.726}{2}$	$\times 0.300$			261.94 m ³
1 x 13.00 x	5.020 + 4.20				
1 x 2.2 x	$\frac{6.826 + 7.726}{2}$	$\times 0.300$			48.02 m ³
1 x 10 x	5.020 x 4.020	$\times 0.300$			543.00 m ³
1 x 4.9 x	$\frac{6.826 + 7.726}{2}$	$\times 0.300$			10.69 m ³
					320.65 m ³
Total Subgrade - 1200.54 m ³					
Wde T.M.R.P - 1521.19 m ³					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
(23) 28) P/L and laying of a R.C.C pipe duct, 300 mm dia. 15.0 m wide T.M.B.P. (26)				
@ Rs 909.98/m — Rs.				13650.00
				Rs 51,55,666.00
Add 12% GST (F)				Rs. 6,18,680.00
Add 1% L.Cess (F)				Rs. 51,557.00
				Rs. 58,25,903.00
less 1.66% Below (F)				Rs. 87,389.00
				Rs. 57,38,514.00
less Previous payment Rs.				14,24,621.00
wide T.M.B.P. (24)				Rs. 43,13,893.00
8/6/22				08/06/2022
				Rs.

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग, कार्य प्रमंडल

बाबूसाई, (कटिहार)

Continuation