

ॐ नमो भगवते वासुदेवाय ॥

**Shedule XLV Form No. 134.**

12572011341 270

ॐ नमो भगवते वासुदेवाय

## DIVISION

[illegible]

SUB-DIVISION

२५३१५२

# Measurement Book

2nd on A/c Bill

11

Sch. XLV-Form No. 134

| Particulars                        | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------|-------------------------------|----|----|----|------------------|
|                                    | No.                           | L. | B. | D. |                  |
| N/W - Gamharaya pmusy natar pal se |                               |    |    |    |                  |
| Natar Bank Selemper Tik.           |                               |    |    |    |                  |
| Length:- 8.320 Km                  |                               |    |    |    |                  |
| Agency:- Sri Rajeshwar Singh       |                               |    |    |    |                  |
| Agreement NO:- 84/SB/2020-21       |                               |    |    |    |                  |
| Date of start:- 05/12/2020         |                               |    |    |    |                  |
| Date of Completion:- 04/12/2021    |                               |    |    |    |                  |
| Date of entry:- 12/08/2021         |                               |    |    |    |                  |
|                                    |                               |    |    |    |                  |
|                                    |                               |    |    |    |                  |
|                                    |                               |    |    |    |                  |
|                                    |                               |    |    |    |                  |
|                                    |                               |    |    |    |                  |
|                                    |                               |    |    |    |                  |
|                                    |                               |    |    |    |                  |

Work done

|                                          |  |  |  |  |           |
|------------------------------------------|--|--|--|--|-----------|
| ① Const. of GCB by p/v                   |  |  |  |  |           |
| Well graded material - 4.                |  |  |  |  |           |
| 4 x 25.00 x 4.05 x 0.200 - 81.00 cu      |  |  |  |  |           |
| 5 x 4 x 25.00 x 4.05 x 0.100 - 202.50 cu |  |  |  |  |           |
|                                          |  |  |  |  | 283.50 cu |

|                                           |  |  |  |  |            |
|-------------------------------------------|--|--|--|--|------------|
| ② p/v Laying, spreading and               |  |  |  |  |            |
| Compacting stone aggregate - 11.          |  |  |  |  |            |
| 15 x 4 x 25.00 x 3.75 x 0.075 - 421.88 cu |  |  |  |  |            |
| 15 x 4 x 25.00 x 3.75 x 0.075 - 421.88 "  |  |  |  |  |            |
| 11 x 4 x 25.00 x 3.75 x 0.075 - 309.38 "  |  |  |  |  |            |
|                                           |  |  |  |  | 1113.14 cu |

Sum  
12/08/21  
JC

Continuation

# ABSTRACT OF COST

12

Sch. XLV-Form No. 134

| Particulars                                                                                                                                                                     | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                 | No.                           | L. | B. | D. |                  |
| ① Plv and fixing of Benchmarks<br>OR Nos vide MB page-1<br>@Rs 37/8 = 21/each ——— Rs 29746 = 00                                                                                 |                               |    |    |    |                  |
| ② Plv and fixing of Reference pillar<br>33 Nos. vide MB page-1<br>@Rs 17/8 = 74/each ——— Rs 56718 = 00                                                                          |                               |    |    |    |                  |
| ③ Clearing and grubbing<br>Road land ——— 6/1<br>2.912 Hec vide MB page-1<br>@Rs 52970 = 33/hec ——— Rs 154250 = 00                                                               |                               |    |    |    |                  |
| ④ Excavation for roadway<br>in soil ——— 21<br>556.20 cum vide MB p-2<br>@Rs 75 = 57/cum ——— Rs 42032 = 00                                                                       |                               |    |    |    |                  |
| ⑤ 1/6 Const. of Embankment ——— 1/1<br>Lead upto 100m<br>18456.53 cum vide MB page-7<br>@Rs 154 = 28/cum ——— Rs 2847165 = 00                                                     |                               |    |    |    |                  |
| ⑥ 1/8 Const of G.S.D by plv Well<br>graded Material ——— 1/1<br>3006.16 cum vide MB page-8<br>283.50 cum vide MB page-11<br>3289.66 cum<br>@Rs 2750 = 60/cum ——— Rs 9048539 = 00 |                               |    |    |    |                  |
| ⑦ 1/9 Plv Laying, Spreading and<br>Compacting Stone aggregates ——— 1/1                                                                                                          |                               |    |    |    |                  |

Continuation

12/08/2024  
Page 12

Scanned with CamScanner