

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Repair of Road				
from Karnamiya Dhabitala					
to Karnamiya Dalit Basti					
under MR- 3054					
Agency:- Sri Bikash Kumar Pandey					
Ah-mahendra colony, Bansdhipur					
West Champaran -					
Agreement No:- 42/2020-21					
Date of start:- 03-3-2020					

Date of completion:- 02-3-2021

Date of measurement:- 09/9/2020

Details of work done:-

(1) clearing and grubbing road -
land excluding uprooting
wild vegetation etc all
complete job.

$$15 \times 30m \times 2 \times 1.00m = 900 m^2$$

$$15 \times 30m \times 2 \times 1.00m = 900 "$$

$$15 \times 30m \times 2 \times 1.00m = 900 "$$

$$15 \times 30m \times 2 \times 1.00m = 900 "$$

$$15 \times 30m \times 2 \times 1.00m = 900 "$$

$$1 \times 30m \times 2 \times 1.00m = 60.00 "$$

$$1 \times 20m \times 2 \times 1.00m = 40.00 "$$

$$\text{Total} \rightarrow 4600 m^2$$

Continuation or 0.46 Hec.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$\text{Rs. } 6,43,476 = \text{--}$
(17) 17	Provide ft & brickwork of masonry project.				
2 Nos.	wide GMB	P-24			
	$@ \text{Rs. } 948.3 \times 93 \text{ each} = \text{Rs. } 18,968 = \text{--}$				
(18) 18	Btw in C.M (1:3) 1'3"				
	for a ft etc all complete job.				
11.52m ³	wide GMB	P-24			
	$@ \text{Rs. } 5255.90/\text{m}^3 = \text{Rs. } 60,548 = \text{--}$				
(19) 19	Plastering with CM (1:4) on brick work etc all				
	complete job.				
80.64m ²	wide GMB	P-24			
	$@ \text{Rs. } 171.80/\text{m}^2 = \text{Rs. } 13,854 = \text{--}$				
(20) 20	Painting two coats inside - dip former coat etc all complete job.				
234.24m ²	wide GMB	P-24			
	$@ \text{Rs. } 95.45/\text{m}^2 = \text{Rs. } 22,358 = \text{--}$				
	Total $\rightarrow \text{Rs. } 67,59,204 = \text{--}$				
Add	GST @ 12%.	$\rightarrow \text{Rs. } 8,11,104 = \text{--}$			
Add	Locess @ 1%.	$\rightarrow \text{Rs. } 67592 = \text{--}$			
	Total $\rightarrow \text{Rs. } 76,37,900 = \text{--}$				
Less	0.02% due to below rate (-)	$\text{Rs. } 1528 = \text{--}$			
	Total $\rightarrow \text{Rs. } 76,36,372 = \text{--}$				
Less Previous Payment	$\text{C.Rs. } 74,48,381 = \text{--}$				
	Total $\rightarrow \text{Rs. } 1,87,991 = \text{--}$				
On 16/2/2021 of	Continuation				

Amount $\text{Rs. } 170,142 = \text{--}$