

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

3rd and Final Bill

Name of work - Koolthi piro

Main Road to Itwa via Majkalo

Agency - Narendra Kumar

Agreement No - 63 MB D/19-20

Actual date of completion - 27.3.21

① Road marking on BT

 $5 \times 3.0m \times 0.50 = 7.50m^2$ ② Planting of tree - 51 No.
(upto date measurement)

27.3.21

Abstract of Qty and cost

① Clearing and grubbing of
wood land vide P. 23 = 0.43 ha

@ Rs. 49464.05/ha Rs. 21270 = a

② Scarifying bituminous

Surface vide P. 23 = 40688m²@ Rs. 15.40/m² = Rs. 6266 = w

③ P/V G.S.B. grading II

vide P. 23 = 76.139 m³@ Rs. 2304.17/m³ = Rs. 173437 = a

④ P/V W.B.M. grading II

vide P. 23 = 72.51 m³ @ Rs. 1168/m³ = Rs. 298510 = a

Continuation

501483 = b

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ P/V work grading					
Vide P-20 = 109.15 m ³					
@ Rs 3797.20/m ³					Rs 414464 = 0
⑥ P/V prime coat					
P-24 = 1455.35 m ²					
@ Rs 41.91/m ²					Rs 60994 = 0
⑦ P/V tack coat					
P-26 = 9673.85 m ²					
@ Rs 14.20/m ²					Rs 137369 = 0
⑧ P/V mixed bed screeding					
Vide P-24 = 1455.35 m ²					
@ Rs 199.68/m ²					Rs 290604 = 0
⑨ P/V semi dense bituminous					
Concrete side P-24 = 205.46 m ³					
@ Rs 9813.49/m ³					Rs 2016299 = 0
⑩ Road marking on BT					
Vide P-24 = 434.00 m ²					
Vide P-28 = 7.50 m ²					
441.50 m ²					
@ Rs 883.10/m ²					Rs 389887 = 0
⑪ P/V Road furniture					
⑫ KM post - 3 Nos.					
@ Rs 2164.61 each					Rs 6494 = 0
⑬ 200 m post - 8 Nos.					
@ Rs 612.12 each					Rs 4897 = 0
					Rs 3822493 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Direction and place identification Board					
Vzde P-25 = 1.92 m ²					
	@ R	12388.25			23776 = 0
(13) P/V traffic sign					
(2) 600 mm triangular - 17 No.					
@ R	3619.41				61530 = 0
(22) circular - 10 No.	@ R	3753.13			37531 = 0
(25) 600 x 450 mm rectangular					
- 6 No.	@ R	3622.72			21736 = 0
(20) Octagon - 2 No.					
@ R	7655.45				15311 = 0
(14) P/V logo and maintain					
Board Vzde P-25 = 2 No.					
@ R	9491.48				18983 = 0
(15) planting of tree -					
Vzde P- 51 No.	@ R	800.30			40815 = 0
(16) CD 400 x 45 Vzde P-25					
(2) B/w in (1:3) CM					
= 14.40 m ³	@ R	5626.43			81021 = 0
(22) P/V cement plaster					
(1:4) = 52.80 m ²					
@ R	150.40				7941 = 0
(22) painting on parapets					
= 52.80 m ²	@ R	9563			5049 = 0
					R 41361.86 = 00

Continuation

Continuation