

aff :- M.M.G.S.Y BRICKS - NDB

Schedule XLV-Form No. 134

Name of Scheme :- Rakha to Darnawa Harala RCD Road

Block - Darnawa

Ag No. - 47/SBD/2018-19

DIVISION

अवि 31 म 8 अ 12-311

SUB-DIVISION

अ 44 :- Mahamand Patel

Measurement Book

1015

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:	Construction of road work				
	5 years Maintenance				feet
	Razha to Dhongrua Haraha				
	R.D. Road Und. M.D.B.				
	(Package No. MMGSY-MBZ BRP-				
	12 Masaurhi) Block - Dhanu				
N/Contractor:	Sri Mahanand Patel				
Accepted Rate	0.04% below				
Agreement Value	39,23,042 =				
Accepted Rate	0.04% below				
Agreed:	47/330/2013-19				
Start dt	18.8.2018				
Int. dt of Comp	17.8.2019				
Date of Entry	2/06/20				
(1) Construction of Reference					
& working Bench Mark					
do					
✓ 1x 0.59 km = 0.59 km					
(2) Clearing & grubbing					
road. land.					
✓ 19x30-wx3.50 = 1995.00m ²					

Continuation

1x 20-wx 3.50

= 70.00'

= 2065.00m²

= 0.21 Hect.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	Nc.	L.	B.	D.	
(2/22) Type B (1st class) below P					
do - do -					
Bottom -	1A	6.75	1.53	0.15	$= 1.55 \text{ m}^3$
	1A	6.75	3.50	0.15	$= 3.54$
Sides of P & P	2+2A	6.30	0.30	0.50	$= 3.78$
	1A	6.30	0.30	0.50	$= 0.95$
					$= 9.82 \text{ m}^3$
					Limit to - 9.15 m^3
(3/23) P & P 11-15 m open					
mi. foundation -					
		7.15			
H. wall -	2A	7.15	1.40	0.15	$= 3.00 \text{ m}^3$
	2A	8.45	1.40	0.15	$= 3.55$
Under H. f.	1A	7.50	1.53	0.25	$= 2.87$
	1A	7.50	3.50	0.25	$= 6.98$
					$= 15.98 \text{ m}^3$
Under H. f. =					
H. f. 4x					
(3/23) P & P 11-15 m					
mi. foundation -					
		7.15			
Single Wall -	2A	7.50	1.40	0.15	$= 3.00 \text{ m}^3$
Double Wall -	2A	8.45	1.40	0.15	$= 3.55$
Under H. f. P & P					
Single Wall -	1A	4.85	1.53	0.25	$= 1.86$
Double Wall -	1A	4.85	3.50	0.25	$= 4.25$
					$= 12.66 \text{ m}^3$

Continuation

Sch. XIV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			10.1		17.66 m ³
for deduction					
	1 x 7/4	4.85	(1.23) ²	0.15	(-3.088)
	2 x 7/4	4.85	(1.23) ²	0.15	(-1.73)
	Net B _h				= 10.04 m ³
	Limit to				= 6.21 m ³
(424) P/Brick masonry					
work in cm (1:4)					
do					
Head walls					
Samplent	2 x	6.80	1.25 + 0.50	2.50	= 30.70 m ³
	2 x	6.80	0.40	0.60	= 3.26
	2 x	8.15	1.25 + 0.50	2.50	= 26.79
	2 x	8.15	0.40	0.60	= 3.91
					= 74.66 m ³
less for H. P. etc.					
	2 x 7/4	(1.23) ²	0.85		(-2.02)
	2 x 2 x 7/4	(1.23) ²	0.85		(-4.04)
	Net B/w				= 68.60 m ³
	Limit to				= 60.30 m ³
(5/55) P/v & low if acc P/v					
NB 1000 @ single row					
	3 x	2.50			= 7.50 m

Continuation

	Record Entry - 20/2/21	
(1/6)	Construction of sub grade & shoulder ch	
	CH: 00 - 510 M.	
	20 x 25.00 x 7.50 x 0.30 = 1125.00 (Av)	
	1 x 10.00 x 7.50 x 0.30 = 22.50 (Av)	
		1147.50 m
(2/7)	Construction of Subgrade CH: 500 to 590 m	
	1 x 4.00 x 3.43 x 0.10 = 1.37 m	
	2 x 8.00 x 1.50 x 0.10 = 2.40 m	
	1 x 22.00 x 1.00 x 0.10 = 2.20 m	
	1 x 5.00 x 1.25 x 0.10 = 0.625 m	
	3 x 3.00 x 1.70 x 0.10 = 1.53 m	

30/3/21

$$P_1 = \cancel{8.637}^B$$

$$= 10.1373$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sect. A/c. B.11					
Name of work: Const. 2 5 year					
Maintenance of road					
from Rasht to Dhanore					
Harla. RD road work					
N.D.B. Scheme in Block					
Dhanore					
N/Contractor: Sri Mahanand Patel					
Ag. No.: 47/SBD/2018-19					
Start dt - 18/8/2018					
Ext. date of Comp. 17.8.2019					

Sub of work	7/8/21
① Const of Embankment	do
Calculation of Embankment	
By Asper Level graph	
Calculation Street	
Est. C/S (m ²)	

Chainage m	C/S m ²	Mean/S m ²	Distance (m)	Volume m ³
00	7.323	—	—	—
50	7.352	7.338	50	366.875
100	8.05	7.701	50	385.050
150	7.072	7.561	50	378.050
200	8.490	7.781	50	389.050
250	7.869	8.180	50	408.975
300	8.431	8.150	50	407.500

Continuation

C-5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
350	8.443	8.437	50		121.850
400	8.109	8.276	50		413.800
450	8.308	8.209	50		410.425
500	8.044	8.176	50		408.800
550	1.886	4.965	50		248.250
590	1.836	1.861	40		74.490
Total A_1 with G_{12}					$= 4313.065$
say					4313.00 m^3
(A)					
Deduction in G_{12}					
(I) Sub. gr. & shell = 1501.70					
(II) G_{12} - - - = 413.80					
(III) W.B.M. G_{12} -					
$16 \times 30.41 \times 3.75 \times 0.075 = 135.00$					
$17 \times 26.00 \times 3.75 \times 0.075 = 71.31$					
					$< 2057.81 \text{ m}^3$
					(12)
Net E_{12} $A_1 = (A - 12)$					
					$= 4313.00 - 2057.81$
					$A_1 = 2255.19 \text{ m}^3$
					(13)
(14) Less 15% A_1 for water					
w.p. slope E_{12} - - -					$(1) 338.28$
					$= 1916.91 \text{ m}^3$
Continuation					(C)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q1 vide P/O Mark (A)					
= 0.21 Hect					
(0.48772 = 70/Hect) - ₹ 10242/-					
3/A) Correction of Eriott with lead up to 1000M					
Q1 vide P/O, Mark (D)					
= 575.9273					
(162 = 10/m ²) - ₹ 93365/-					
4/B) Const of Eriott with lead up to 100 Mtr					
Q1 vide P/O, Mark (E)					
= 1343.9473					
(11285/m ²) - ₹ 159227/-					
5/C) Const of Sub-grade & Eriott should be - do					
= 1147.5015 (P/O, Q1 1/6)					
= 352.2015 (P/O, Q1 2/6)					
= 1501.703					
Amount to 1445.1173					
(162 = 10/m ²) - ₹ 234252/-					
6/D) Const of G.I.B. Soil - do - do - do					
= 10.1375 (P/O, Q1 2/4)					
= 013.8015 (P/O, Q1 1/4)					
= 423.9375					
Amount to 422.6250					
(2228 = 13/m ²) - ₹ 941418/-					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(7/15) P/S front 'Logo' of M.H. Govt. Project - do				
Qty - note 1 1/2 ch 3/15				
= 2 MS				
@ 9734.512024				19469.21
C.D. work:				
(8/21) C/W in excavation for do - do - do				
Qty - P/2, 9L 1/21				
103.76 MS				
= 103.76 MS				
@ 280.202/MS				29055.21
(9/22) Type B (1st class) random do - do				
Qty - P/3, 9L 2/22				
= 9.15 MS				
@ 490.28/MS				4486.21
(10/23) P/V pcc 1-15 in do - do				
do - do - do				
Qty - P/4, 9L 3/23				
= 8.21 MS				
@ 5494.35/MS				34120.21
(11/24) P/V 1/2" (1.4) in do - do				
Qty - P/4, 9L 4/24				
= 60.360 MS				
@ 6036.94/MS				364590.21

Continuation

18,98,172.21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19/25) P.V. Lay-p pipe					
N.P. (1-1/2" diam dia)					
Qty: P/L, 9/25					
= 7.50 M					
① 3256=70/M					2 21426
(19/26) P.V. Lay-p pipe					
N.P. (2-1/2" diam dia)					
(for drainage vent)					
Qty: P/L, 9/26					
= 7.50 M					
① 7204=70/M					2 54035

219.76, 6333

less 0.04% As per below 2 791.60

2 1975.842

2 1975.842

10/8/21

10/8/21

10/8/21

Material Statement

- (I) Earth Qty - - - - 3365.02m³
- (II) Stone Metal (In GSB. G.S.) = 392.85
- (III) Coarse Sand - = 119.54m³ 3365.02m³
- (IV) Stone Chunks - = 50m³
- (V) 100 N Bricks - - - 30180 Nos.

10/8/21

10/8/21

10/8/21

Continuation