

1
N/scheme - Mubnara Pa Magaenthi Path to Malchalampu
(L-2.53/cm)

Schedule XLV-Form No. 134

N/cont 1 - 08/SBD/2020-21

N/cont 1 - Pathipulac Inba construction (1st).
DIVISION

DATE 31/11 - 4/12-31

SUB-DIVISION

1174

11/3/20

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Special Repair of Road					
Munnapur Masausat Patti					
to Kachampur in					
Dharama Block under					
New Maintenance Policy,					
/contractor: Kalyan Singh Const. Pvt. Ltd					
App No: — 8/135/2020-21					
Start date: — 12/6/2020					
Est. dt of Comp: — 11/3/2021					
Actual Completion Date: — 11/3/2021					
Further Measurements — Nil.					
<i>[Signature]</i> 10/8/2021 JE				<i>[Signature]</i> 16/8/21 A	
<i>[Signature]</i> 11/11/21					
<u>ABSTRACT OF COST.</u>					
(1) Clearing & grubbing work					
Q.D. — do — do					
(Qty 8-15 94 11)					
= 0.512 Hect					
@ 49524.68/Hect — ₹ 25,288/-					
(2) Const of Sub grade shoulder					
(Qty 8/15 94 242)					
= 1578.00 m ³					
@ 161.45/m ³ — ₹ 245,085/-					

Continuation

₹ 270329/-

Continuation