

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमण्डल, बाँका-1

पत्रांक.....^{1501/31278}बाँका

दिनांक 23/09/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल - बाँका 1

सेवा में,

अपर-मुख्य-कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना

विषय:-

मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत कार्यों के भुगतान हेतु
निधि की अधियाचना के संबंध में।

महाशय

उपर्युक्त विषयक शीर्ष मुख्यमंत्री ग्राम सम्पर्क योजना (SC) के
अन्तर्गत रोड के भुगतान हेतु रू० 31.95172 लाख मात्र की अधियाचना विहित
प्रपत्र में तैयार कर आपके आवश्यक कार्यवाई हेतु समर्पित की जाती है ।

- अनु० :- 1. विहित प्रपत्र में आवंटन की मांग।
2. उपयोगिता प्रमाण पत्र।

विश्वासभाजन

23/9/21
कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमण्डल
बाँका 1
23/09/21

FORM GFR 19-A

(See Government of India's Decision (I) below Rule- 150
Form of Utilization Certificate up to the month- 22.09.2021
MUKHYA MANTRI GRAM SAMPARK YOJNA (SC))

PIU – R. W. D. Works Division Banka-1

SL. No.	Name of Scheme	Sanction No. & Date with	Amount (in lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1.	Construction of Rural Roads under MUKHYA MANTRI GRAM SAMPARK YOJNA (SC)	Letter No. 83 Encl. dt. 08.07.2017 CFMS Letter No.80 Anu dt. 05.06.2021		1845.94209 1407.46298	Certified that out of Rs. 3253.40507 Lacs received upto the years 2021-22 in favour of Ex. Engineer, RWD Bihar, Banka-1 a sum of Rs 3246.26436 lacs has been utilized for the purpose of MMGSY (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 7.14071 lac remaining unutilized at the end of the period .
	Total			3253.40507	

2. Certified that I have satisfied may self that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


Kinds of Checks exercised-

- Works have been supervised by Executive Engineer/Superintending Engineer
- Periodical inspection has been conducted by Executive engineer/Superintending Engineer
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer
- All other codal formalities have been observed.

Physical Progress achieved-

- Construction of Road Works
- Construction of C.D. Works



23/09/2021
Sr. Divisional Accounts Officer
Work Division
Rural Works Department
Banka 1


23/09/2021
Executive Engineer
Works Division
Rural Work Department
Banka-1

Rural Works Department
MMGSY (SC) ALLOTMENT REQUISITION FORMAT

Name of Division:- RWD Works Division Banka-1

SL. No.	Year	Name of Road	Name of Contractor (In English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	KURAWA HARIJAN TOLA to DHOURI KHARAUNDEHA PMGSY ROAD	Lal Suryapal Singh	0.833	74.06300	62.77944	5.03783	37.26461	37.26461	42.34619	5.08158	Gr. III in progress
2	2019-20	Fullydumar Dhalwa more to Badla Chak	Manoj kumar singh	1.256	98.19171	88.31151	10.85999	13.56681	13.56681	40.43695	26.87014	GSB in progress
Total											31.95172	


 Executive Engineer
 RWD Works Division
 Banka-1
 23/09/2021