

NW: - Middle School to Bhagur South to 99
ASTO-23(SRD)2020-21 Length=0.577km

Schedule XLV Form No. 134.

D.O.S-23-06-2020/D.O.E (A.P.A.)-23-03-2021

01/04/21 514 94151 514 3792 9440557 **DIVISION**

01/04/21 514 94151 514 3792 9440557 **SUB-DIVISION**
4015157

2285

Measurement Book

Agency:- Shri Prakash Kumar Roy

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	1. Constn of Road & Maintenance of				
	Road & Constn of Middle School to				
	Bhoore South to Road.				
Agency :-	Sri Pankaj Kumar Roy.				
Agreement at Rs :-	23	15	20	21	
Agreement Rate :-	0.017 Rs per Sq. ft.				
D.O. S :-	23	16	20	20	
D.O. C :-	22	03	20	21	
	Abstract of cost				
(11)	pro. setting out pillars.				
4.0 Nos	Qty of 1" x 1" x 1" = 4.0				
	Rs 2393.18/each = Rs 95732 =				
(212)	Clearing & grubbing				
	the Road land - - -				
0.129 Hect	Qty of 1" x 1" x 1" = 0.129				
	Rs 51133.76/Hect = Rs 65962 =				
(213)	pro. construction of				
	embankment - - -				
(i)	(Lead up to 1000.00)				
149.071 m	Qty of 1" x 1" x 1" = 149.071				
	Rs 175.22/m = Rs 26120 =				
(ii)	(Lead up to 100.00)				
596.282 m	Qty of 1" x 1" x 1" = 596.282				
	Rs 140.13/m = Rs 83557 =				
(414)	pro. construction of				
	subgrade & earthwork.				
Continuation					
Rs 125846 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Co. of area
	No.	L.	B.	D.	
			B.F	12	584622
293.70m ²	Qty of dep (3)	TmB			
	CR	176.86/m ²		RS	5194422
(5/5)	pro. construction of				
	G.S. with well grade				
	Material - - - - - el,				
298.08m ²	Qty of dep (3)	TmB			
	CR	2967.99/m ²		RS	88469222
(6/6)	pro. laying spreading &				
	compacting 1:1.5:m				
	G.S. - - - - - el,				
102.50 m ²	Qty of dep (3)	TmB			
	CR	3763.85/m ²		RS	38955822
(7/15)	pro. laying laying of				
	M.T. 657 sign board				
2.01m ²	Qty of dep (1)	TmB			
	CR	10682.24/each		RS	2136422
				RS	147340422
	Add 12x. GST (+)				RS 17680822
	Add 1x. L.C (+)				RS 1473422
	Add S. Fee (+)				RS 2285922
				RS	168780522
	Less 0.01 x. as per Agt (+)				RS 169222
				RS	168763622
	18/03/2021				18/3/2021

Continuation

C.O