

Bijay Kumar Yadav

missy
Schedule XLV-Form No. 134

RFO Saeedulq Tamkulalaq perhaadi
fela fi tepar tela tala
DIVISION

SUB-DIVISION

M.B. No. 569

MEASUREMENT BOOK

supervisor

15/10/21

Executive Engineer

R.W.D. Works Division

Trivenigara

15/10/21

6th on a/c bill

(Abstract)

52

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road name: - REC Sadak Tankulha					
Pahadi tola to Tapar tola.					
Cont - Vijay K. Yadav					
Agg No - 82/SRD/MMGSY/201819					
Commencement date - 20.10.2018					
Completion date - 9.10.2019					
① Benchmark					
Qty 2 Nos (P-39, item 1)					
@ Rs 4369.80/each = Rs 8740.00					
② Reference pillar					
Qty 6 Nos (P-39, item 2)					
@ Rs 2022.50/each = Rs 12135.00					
③ Clearing & Grubbing					
Qty 0.55 Hec (P-39, item 3)					
@ Rs 50148.60/Hec = Rs 27732.00					
④ E/W filling in embankment					
Qty. Lead with 1000m					
Qty 864.60 m ³ (P-40, item 4)					
Qty 311.52 m ³ (P-49, item 7)					
Qty 1176.12 m ³ @ Rs 155.73/m ³ = Rs 183157.00					
Lead with 100 m					
Qty 2017.40 m ³ (P-40)					
Qty 726.88 m ³ (P-49)					
Qty 2744.28 m ³ @ Rs 134.97/m ³ = Rs 370395.00					
B/F Amount - Rs					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F Amocul —————				R ₃	
(6) Mix seal surface (Page 39, item (1))					
Qty 6309.93 m ² @ R ₃ 221.75/m ² = R ₃ 1399227.00					
(7) Prime coat (SSL) (Page 39, item 2)					
Qty 6309.93 m ² @ R ₃ 48.59/m ² = R ₃ 306599.00					
(8) Tack coat (R ₃ 1) (Page 39, item 3)					
Qty 6309.93 m ² @ R ₃ 16.43/m ² = R ₃ 103672.00					
(9) Const of G.S.B.-I Qty 1112.76 m ³ (P-33 item 6) @ R ₃ 3154.15/m ³ = R ₃ 3509812.00					
(10) WBM Gr-III Qty 631.12 m ³ (P-34, item 7) @ R ₃ 3861.96/m ³ = R ₃ 2437360.00					
(11) Subgrade & shot des Qty 1672.55 m ³ (P-34, item 8) @ R ₃ 157.47/m ³ = R ₃ 263376.00					
(12) PCC M30 in pavement Qty 336.60 m ³ (P-34, item 12) @ R ₃ 8074.32/m ³ = R ₃ 2717816.00					
(13) Scheme & Information board Qty 2 Nos (P-34, item 10) Qty 1 Nos (P-41, item 5) Qty 3 Nos @ R ₃ 9906.51/each = R ₃ 29720.00					
				R ₃	

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F Amount				R ₃	
(14) E/c excavation in found.					
Qty ^{77.23} 240.01 m ³ (P-34, item 11)					
@ R ₃ 240.01/m ³					R ₃ 18536.00
(15) First class bedding					
Qty 9.25 m ³ (P-35, item 12)					
@ R ₃ 39175/m ³					R ₃ 3624.00
(16) PCCMS in found					
Qty 7.04 m ³ (P-35, item 13)					
@ R ₃ 6402.90/m ³					R ₃ 45076.00
(17) B/w in head wall					
Qty 67.52 m ³ (P-35, item 14)					
@ R ₃ 6242.88/m ³					R ₃ 421519.00
(18) Hume Pipe (1000mm dia)					
Qty 15.0 m (P-35, item 15)					
@ R ₃ 4563.07/m					R ₃ 68446.00
(19) Hume Pipe (600mm dia)					
Qty 7.50 m (P-35, item 16)					
@ R ₃ 1454.19/m					R ₃ 10906.00
(20) Cement Plaster (1:4)					
Qty 83.28 m ² (P-36, item 17)					
@ R ₃ 208.29/m ²					R ₃ 17346.00
(21) Road furniture					
(Page - 42, item 6)					
a) Km stone 03 Nos @ R ₃ 2725.36/each					R ₃ 8176.00
b) 200mm stone 09 Nos @ R ₃ 695.53/each					R ₃ 6260.00
c) Boundary pillar 22 Nos @ R ₃ 565.39/each					R ₃ 12439.00

Continuation

R₃

Continuation

Executive Engineer
R.W.D. Works Division
R.W.D. Triveni