

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work:- Construction of					
Road from Narandri Baith					
Near Dharhari to Mahadipur					
Via Dharm Tulsanagar (U to S)					
4.895 Km) Under NABARD					
Agency- Surendra Kumar Singh					
Construction Pvt Ltd,					
Mathiya, Motihari,					
East Champaran					
Agreement no - 41 SPD/2020-21					
Date of work order - 07/12/2020					
Date of completion as 11/05/2021					
per Agreement - 06/12/2021					
Date of Measurement -					
28/08/2021					
① Construction of granular					
Sub-base by providing					
grading I material					
410 to 373m					
$21.0m \times \frac{5.20 + 3.75}{2} \times 0.100m = 9.39m^3$					
$29.0m \times 3.75m \times 0.100m = 10.88m^3$					
$6 \times 50.0m \times 3.75m \times 0.100m = 112.50m^3$					
$23.0m \times 3.75m \times 0.100m = 8.62m^3$					
CH 373 to 643m					
$5 \times 50.0m \times 4.05m \times 0.200m = 202.50m^3$					
$20.0m \times 4.05m \times 0.200m = 16.20m^3$					
Continuation					360.09m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF		11574.938=00
(13)					11885987=00
35			Brick masonry work		
			in Head wall		
			290.74m ³ vide TMB P13		
			5672=84	16149	322=00
(14)			Providing & laying 10m		
36			dia R.C.C. WP3 H.P		
			105.0m vide TMB P14		
			4028=04	422	944=00
					136.47
					135.58
Add 1%			L.W.		41.36
					135.58
Add 12%			G.S.T.		16.37
					152.95
					154.21

5.25% below as per Agreement (-) 8.09

Rs 146.11

Less Paid 1st A/c Bill 14944783=00

vide TMB P15 (-) 97.14

Rs 48.96

Rs 52.29

16/09/2021
J.E/chiraiya

16/09/2021
A.C/chiraiya

Material statement

(1) Stonedust - 499.02m³

(2) Stone Metal - 1773.68m³

16/09/2021
J.E/chiraiya

Continuation