

Kyapur Mitnupur to Tarapur Shanti Nagar

Schedule XLV Form No. 134.

Agency - Smt VINDU Devi

DIVISION

Nookal

SUB-DIVISION

MMGSy (sc)

Measurement Book

m. B. No - 1017

INDEX

PAGE

प्रमाणित किया जाता है कि यह
मापी पुस्त में कुल भुक्ति 100
(शकल) पूरा है। इस मापी
पुस्त को सहायक अभियन्त
नरहर के नाम से प्रमाणित
किया जाता है।

Executive Engineer
R. M. D. Works Dvn,
Rajauli

INDEX

PAGE

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of road from Kyapur Mithapur to Tarapur Shanti Nagar					
Agency - Smt Vinodu devi					
Ag. No - 22 SBD/MMGSY/2020					
Work order Issued - 17.08.2020					
Length - 0.650 KM.					
Rate - 15.11% below as per Ag.					
Heel - MMGSY (SC)					

1. P.V and fixing working benchmark
— 1 No.

2. P.V and fixing ref pillar - 2 Nos.

3. clearing and grading road level

2 X 10 X 30 M X 2 M — 1200 M²

2 X 5 X 30 M X 4 M — 1200 M²

2 X 3 X 30 M X 1 M — 180 M²

2580 M²

≈ 0.26 Hech

4. Const of embankment level up to 1000 mm

2 X 3 X 30 M X 1.0 M X 0.25 M — 45 M³

2 X 5 X 30 M X 1.0 M X 0.25 M — 63 M³

108 M³

5. Const of drainage level up to 1000 mm

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{25M \times (8+7.5)}{2} M \times 1.3M$					$251.8M^3$
$30 \times 3M \times 0.25M$					$22.5M^3$
$27M \times 4M \times 0.30M$					$32.4M^3$
					$306.7M^3$

6. Cont of Subgrade and 2nd floor

$$\frac{10 \times 30M \times (7.8+6.8)}{2} M \times 0.30M = 657M^3$$

7. Cont of G.S.I as per schedule material

$$\frac{30M \times 6+4.05}{2} M \times 0.200M = 30.15M^3$$

$$8 \times 30M \times 4.05M \times 0.200M = 194.4M^3$$

$$10M \times \frac{5.5+4.05}{2} M \times 0.2M = 9.55M^3$$

$$20M \times 4.05M \times 0.200M = 16.2M^3$$

$$250.3M^3$$

in RCC Portion G.S.I

$$30M \times 3.75M \times 0.100M = 11.25M^3$$

$$10M \times 4M \times 0.100M = 4M^3$$

$$20M \times 3.75M \times 0.100M = 7.5M^3$$

$$15M \times \frac{4.5+3.75}{2} M \times 0.1M = 8.2M^3$$

$$15M \times 3.75M \times 0.1M = 5.63M^3$$

$$\frac{30M \times (6+5+3.75)}{3} M \times 0.1M = 14.75M^3$$

$$2 \times 50M \times 3.75M \times 0.1M = 22.5M^3$$

$$1 \times 20M \times 3.75M \times 0.1M = 7.5M^3$$

$$(81.33M^3) \times 3 = 243.99M^3$$

8. Calculation for secondary drainage

$$2 \times 4 \times 30M \times 0.075M \times 0.1M = 9M^3$$

$$2 \times 3M \times 0.375M \times 0.1M = 0.23M^3$$

$$9.23M^3$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9. Cont of GSB-I in Sup Cutting					
side item no-8	—				9.23 M ³
side item no-7	—				321.63 M ³
Total GSB-I					340.86 M ³
10. Plv laying spreading and Compaction WBM-II					
30M x (6 + 3.75) m x 0.075 m					10.97 M ³
8 x 30M x 3.75 m x 0.075 m					67.5 M ³
1 x 30M x 3.75 m x 0.075 m					8.43 M ³
GSB in PCC Portion					
Area of GSB-I					
81.33 M ² ÷ 0.1 m					813.3 M ²
					x 0.075 m
WBM II PCC Portion					60.99 M ³
in Sup Cutting —					
4 x 30M x 0.375 m x 0.075 m					3.38 M ³
1 x 3M x 0.375 m x 0.075 m					0.1 M ³
					151.37 M ³
11. Construction of arm-reinforced Cement Concrete Portent area measurement by Hand calculation					
L (ft)	B (ft)	Area (ft ²)			
30	x 15.2	456 ft ²			
27	x 12.4	334.8 "			
63	x 12.4	781.2 "			
63	x 13.8	869.4 "			
33	x 12.4	409.2 "			
27	x 12.4	458.8 "			

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents
	L (No.)	B (ft)	H (ft)	
	36	15.4		554.4 sq ft
	47	21.2		996.4 sq ft
	22	21.4		470.8 sq ft
	28	12.4		347.2 sq ft
	88	14.4		1267.2 sq ft
	25	14.3		357.5 sq ft
	196	12.4		2430.4 sq ft
	15	16.2		243.0 sq ft
	32	11.00		352.0 sq ft
	52	15.6		811.2 sq ft
	18	12.4		223.2 sq ft
	38	12.4		471.2 sq ft
	23	13.5		310.5 sq ft
	52	14.4		2468.8 sq ft
	14	14.00		196 sq ft
	25	18.00		450 sq ft
	28	13.10		366.8 sq ft
	23	12.4		285.2 sq ft
				14165.2 sq ft
				= 1309 sq ft
				1309 sq ft x 0.16 m = 209.4 m ³

50
30.0.2021
OK

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H.P Culvert 1x1000MM ϕ					
1. E/W in excavation for foundation					
2x6.45M x 1.4M x 1.5M					27.09 M ³
1x4.85M x 1.5M x 0.36M					2.70 M ³
					29.8 M ³
2. P/W PCC M15 Levelling cum					
2x6.45M x 1.4M x 0.15M					2.70 M ³
1x4.93M x 1.53M x 0.25M					1.88 M ³
					4.60 M ³
3. P/W PCC M20 in Substructure					
2x6.15M x 0.85M x 3.18M					32.26 M ³
2x6.15M x 0.8M x 0.6M					2.95 M ³
W/S f. Pipe 2x6.785M x 1.23M x 0.62M					(-) 1.47 M ³
					33.74 M ³
4. P/W R.C.C NB H.P.C 1000MM ϕ					
H. Pipe - 3x2.5M					7.5 M ³
5. Parapet on Retaining wall					
2x6.15M x 0.4M					4.92 M ³
4x6.15M x 0.6M					17.76 M ³
4x0.9M x 0.6M					0.96 M ³
					20.64 M ³
R.C.C Slab Culvert					
1M x 5M x 2M roof height					
2x9.3M x 2.7M x 1.2M					90.4 M ³
4x2.4M x 4.8M x 1.2M					28.65 M ³
1x5.7M x 4.8M x 2.2M					5.79 M ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Cut-off wall					
2 X 11.2 M X 1 M X 1.8 M					40.2 m ²
2 X 0.6 M X 1 M X 1.8 M					2.16 m ²
2 X 2.1 M X 1 M X 1.8 M					7.56 m ²
1 X 9.2 M X 0.6 M X 0.25 M					1.38 m ²
1 X 9.2 M X 2.1 M X 0.25 M					4.88 m ²
					181.09 m ²
2. Small filling in foundation					
8.9 M X 4.625 M X 0.1 M					4.12 m ²
3. P/V PCC M-15 in open foundation (Leveling course)					
2 X 9.3 M X 2.7 M X 0.2 M					10.4 m ²
4 X 1.6 M X 2.98 M X 0.2 M					3.19 m ²
1 X 8.9 M X 7.74 M X 0.15 M					6.22 m ²
Cut-off wall					
2 X 11.2 M X 0.8 M X 0.15 M					3.36 m ²
2 X 0.6 M X 0.8 M X 0.15 M					0.18 m ²
2 X 2.1 M X 1 M X 0.15 M					0.63 m ²
1 X 11 M X 1.5 M X 0.15 M					2.98 m ²
1 X 11 M X 3 M X 0.15 M					4.95 m ²
					31.14 m ²
4. P/V PCC M-15 in open foundation					
2 X 8.4 M X 2.15 M X 1.6 M					57.79 m ²
4 X 1.6 M X 1.93 M X 1.6 M					19.85 m ²
2 X 11 M X 5.88 M X 1.5 M					19.29 m ²
2 X 9.93 M X 0.538 M X 1.5 M					1.61 m ²
2 X 2.4 M X 0.538 M X 1.5 M					4.24 m ²
					102.88 m ²
5. PCC M-15 in Subgrade					
2 X 2.5 M X 1.5 M X 1.5 M					31.03 m ²
4 X 1.5 M X 0.5 M X 1.5 M					15.00 m ²
					46.03 m ²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6. Plating/Reinforced Concrete					
M-20					
2x7.5m x 0.7m x 0.2m				2.1m	
2x7.5m x 0.3m x 0.92m				1.94m	
2x11m x 0.4m x 0.6m				5.28m	
				9.32m	
7. Supplying & fixing corr. Pk. & rly					
4x30 bar					
20mm ϕ main bar 100mm c/c					
75 Nos x 5.62m @ 2.46 = 1036 kg					
D/bar 12mm 150mm c/c					
37 Nos x 7m @ 0.88 = 230.5 kg					
50mm ϕ 10mm dia 150mm c/c					
50mm ϕ 50 Nos x 5.62m @ 0.627 = 173 kg					
37 Nos x 7m x 0.88 kg = 159.8 kg					
				1599.34	
Cap and D/wall 4 x 0.25m x 0.70 = 282.7 kg					
				1881 kg	
				= 1.8 MT	
8. For RCC M20 9" deep slab					
7.5m x 5.76m x 1.43m = 18.58m ³					
9. For filling soil					
2x7.5m = 25mm					
For sweepable 28 Nos					
10. For d/speaks = 4 Nos					
11. Plating on parapet wall					
2x11m x 0.4m = 8.8m ²					
4x11m x 0.60m = 26.4m ²					
4x0.4x0.6m = 0.96m ²					
				36.16m ²	

Scanned with CamScanner

1st on A/c B/M

ABSTRACT OF Est

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Plv fixing working bench mark.					
Qty Page No 1					
1 No @ 3908.86/each					3908.86
2. Plv fixing ref Pillar					
Qty Page No 1					
2 Nos @ 1758.84/each					3517.68
3. Clearing and grubbing road kerb					
Qty Page No 1					
0.28 Hec @ 5133.76/m					1329.52
4. Box Cutt for					
Qty Page No					
1.23 M ² @ 74.16/M ²					684.00
5. Cost of embankment level up to 1000 Mts					
Qty Page No 1					
108 M ² @ 188.05/M ²					20309.40
6. Cost of embankment level up to 100 Mts.					
Qty Page No 2					
306.7 M ² @ 142.17/M ²					43603.00
7. Cost of Subgrade work B/shoulder					
Qty Page No 2					
637 M ² @ 124.35/M ²					124757.20
8. Cost of sub-1					
Qty Page No 30264 @					
30264 M ² @ 17.15/M ²					519156.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9. P/v laying, Speeding round Comp @ BOM-III.					
Qty Page No. 2182.21					
151.37 M ³ @ 150.47/M ³					33122920
10. P/v Const of 400-rail					
Current Const Parent M30					
Qty Page No. 4					
205.4 M ³ @ 5536.13/M ³					115927820
11 P/v fixing M.M. box board					
Qty Page No. 8					
2 NOS @ 9227.03/cmh					1845420
12 E/W excavation for foundation					
Qty Page No. 5 & 6					
210.89 M ³ @ 289.73/M ³					6215620
13. P/v PCC M-15					
Qty Page No. 5 & 6					
138.62 M ³ @ 4052.67/M ³					56176320
14 P/v PCC in subdrain					
Qty Page No. 5 & 6					
85.6 M ³ @ 4257.39/M ³					42648220
15. P/v laying RCC APC					
1000 MM Ø H-PIPE					
Qty Page No. 5					
75 M @ 360.65/M					2737920
16. Spread filling in subdrain					
Qty Page No. 6					
120 M ³ @ 165.00/M ³					197020

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17. RCC Mr 25 in Deck Slab					
Qty Page N ^o 7					
18. SS M ² @ 5731.57/m ²					1069.95 = 00
19. Supplying fitting & placing HY SD bar					
Qty Page N ^o 7					
1.8 MT @ 55211.35/m ²					99380.20
20. P/V weep-whole					
Qty Page N ^o 7					
28 Nos @ 119.24/ceel					3340.70
21. P/V and filling joints					
Qty Page N ^o 7					
15M @ 40.16/m					602.40
22. P/V D/Spals					
Qty Page N ^o 7					
4 Nos @ 442.24/ceel					1765.20
23. Painting on parapet wall					
Qty Page N ^o 5 27					
56.8 M @ 97.19/m ²					5520.20
					R ₁ 35,06,358.40
Add 12% GST (+)					4,20,076.20
add 1% L. can (+)					350.63 = 00
					R ₂ 39,62,183.20
Less 15% 10% 20% 20%					(-) 5,98,095.20
					R ₃ 33,64,088.00

Continuation

materials- statements

(1) $R/W = 1080.00 \text{ m}^3$

(11) Stone Metal = 430.3 MPa

(iv) S. Material = 103.9 m^3

Or / Stone chippings ~~193.95 m~~

336.60	ms
--------	----

(*) Sand = 172.2 m^3

427

13/10/21