

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक...2458...31/9/24

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

सेवामें,

अपरमुख्य कार्यपालक पदाधिकारी,
—सह—सचिव, ब्राडा, पटना।

औरंगाबाद, दिनांक....

विषय:— मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में आवंटन
उपलब्ध कराने के संबंध में।

महाशय,

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में कुल रू0.
362.94643 लाख का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0:—आवंटन अधियाचना विहित प्रपत्र संलग्न।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

14/9/24
28/9/24

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name of Division:- RWD, Work Division, Aurangabad

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Ps Ibrahimpur to Ibrahimpur	NIRANJAN KUMAR SINGH	1.210	92.27200	78.00	7.96	31.84978	31.84978	40.93197	9.08219	On-going
2	2019-20	Sanda Matpa Road Piper to Sonar Khap Via Sandi	NIRANJAN KUMAR SINGH	1.420	112.32000	92.25	10.31	61.68261	61.67000	70.09742	8.41481	On-going
3	2019-20	Utri Koel Nahar Pitch Road to Dhurunda	NIRMALA DEVI	0.700	54.15000	42.68	5.41	29.04600	29.04600	42.66414	13.61814	On-going
	2019-20	Saraibar Road to Saraibar Bigha Bhuiya Bigha	NIRMALA DEVI	0.810	63.84100	50.20	5.42	39.22519	39.22497	49.66795	10.44276	On-going
4	2018-19	WAR MAHUARI ROAD to BAHARI KHAP	Kishor Kumar Singh	0.930	62.33900	50.80	5.84	40.99645	40.49600	41.11105	0.11460	Complete
5	2018-19	Narkapi Path Se Bara to Kashinagar	Kishor Kumar Singh	1.720	117.54000	95.99	10.86	87.98498	87.97807	92.81937	4.83439	Complete
6	2019-20	SANDA DUMARI ROAD to DARIYAPUR	Kamlesh Kumar Singh	1.055	80.53	51.51	6.37	32.26491	32.26000	45.77219	13.50728	On-going
7	2019-20	Bagahi to Amarapur	Rina Singh	1.530	120.59700	95.72	10.68	58.17866	58.17000	94.29224	36.11358	On-going
8	2019-20	Barun Nbinagar road to Sankerpur	NIRMAN DEVELOPERS, PROP - RAVI RANJAN	1.050	83.90700	67.12	6.41	56.32000	56.32000	66.66972	10.34972	Complete
9	2019-20	Matpa Chhkan Bigha Road To to Anant Bigha	Ram Nandan Singh	1.850	144.87600	117.26	13.70	0.00000	0.00000	75.38295	75.38295	On-going
10	2019-20	TANDWA GAJNA ROAD MUNGIYA to KHAJURI MAHESH	PRIYA RANJAN KUMAR SINGH	2.510	194.40700	154.78	18.37	0.00000	0.00000	43.43294	43.43294	On-going
11	2019-20	Madanpur Kasma Path to Khajwatiya	VIMLESH KUMAR SINGH	1.775	119.02000	92.97	12.68	0.00000	0.00000	39.03574	39.03574	On-going

No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
12	2019-20	Itwa PCC Road to Kadi	BHIM SINGH	1.010	76.19900	60.38	7.37	0.00000	0.00000	44.07931	44.07931	On-going
13	2019-20	Manar Gopal Road to Nawabganj	Santosh Kumar Dubey	0.520	38.60600	30.60	4.03	6.56157	6.56000	30.45713	23.89556	On-going
14	2019-20	Madanpur deo road to badam	AURANGABAD REAL ESTATE PRIVATE LIMITED	3.370	247.12900	192.04	21.88	0.00000	0.00000	30.64246	30.64246	
Total:-				21.460	1607.733	1272.300	147.290	444.110	443.57482	807.05658	362.94643	On-going


 Sr Divisional Account Officer
 RWD, Works Division
 Aurangabad(Bihar)


 Executive Engineer
 R.W.D. (W) Division, Aurangabad
