

Restoration of road from.

MB.NO-3414

Schedule XLY-Form No. 134

Chhabia 1.053 to Goliapara.

Contractor- T.K.S Company.

DIVISION

Gei.

SUB-DIVISION

g.Buapara.

Measurement Book

MB.NO-3414

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x 8.00 x 2.750 x 0.075					2.25 cu m
1x 18.10 x 2.750 x 0.075					5.06 "
					26.16 Cum
(3) 100mm Gr-3 - p/v Laying					
spreading and compacting					
stone aggregates - - 2/1					
same Btj 21					
per item (2) page-2					
Btj - - -					26.16 Cum
(4) p/v and applying primer					
coat with SS-1 - - 2/1					
1x 16.00 x 2.750					60.00 sqm
1x 16.00 x 2.750					60.00 "
1x 17.00 x 2.750					71.25 "
1x 16.00 x 2.750					60.00 "
1x 8.00 x 2.750					30.00 "
1x 18.00 x 2.750					67.50 "
					348.75 sq
(5) p/v and applying with Tick					
Coat with RS-1 - - 2/1					
same Btj 21					
per item (5) page-2					
Btj - - -					348.75 sq
(6) p/v laying and rolling of					
open graded premix					
Car bet of 20 mm thickness					
1x 16.00 x 2.750					60.00 sqm
1x 16.00 x 2.750					60.00 "
1x 17.00 x 2.750					71.25 "
1x 16.00 x 2.750					60.00 "
1x 8.00 x 2.750					30.00 "
1x 18.00 x 2.750					67.50 "
Continuation					348.75 sq

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ p.v. and laying seal coat					
sealing the voids - - -					
same qty as					
per item ⑥ page - 2					
Qty - - -					348.75 m
⑧ Cont. of subgrade and					
earthen shoulder - - -					
2x3x25.0Wx1.388x0.170					39.56 cu
2x1x18.0Wx1.388x0.190					9.49 "
2x3x3.0Wx1.82x0.150					26.60 "
2x1x18.0Wx1.82x0.150					6.38 "
					82.03 cu
Sum P.					
09/07/21					
JK					

Material Statement			
① Earthwork	—	82.03	cu
② Stone Metal	—	123.41	cu
③ Stone chips	—	9.42	cu
④ Mowum	—	7.59	cu
⑤ Stone screening	—	8.37	cu
⑥ Sand	—	25.76	cu
⑦ SS-1	—	0.296	MT
⑧ RS-1	—	0.094	MT
⑨ S-90	—	0.746	MT
Bitumen and Emulsion from			
Middle School from to Ahir			
Tota Grand Bridge			
Balance -	VG-30 RS-1	RS-1	
	2.1240	0.271	0.793 MT
Consumption	0.746	0.094	0.296 m-

Continuation
 Balance 1.376 0.177 0.497 MT
 Transfer Row to Tota To
 Chapter

ABSTRACT OF COST

Sch. XLV—Form No. 134

4

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const. of subgrade and extension					
Shoulder ———— E/I					
82.03 cum wide MB p-3					
@ Rs 200 = 18/cum ————					Rs 16421.40
② Const. of LWB by PW well					
graded Material ———— E/I					
71.56 cum wide MB p-1					
@ Rs 300 = 54/cum ————					Rs 21505.20
③ ^{WBM Gr-2} p/v Laying, spreading and					
Compacting stone aggregate ———— E/I					
26.16 cum wide MB p-2					
@ Rs 453 = 24/cum ————					Rs 119270.00
④ ^{WBM Gr-3} p/v Laying, spreading and					
Compacting stone aggregate ———— E/I					
26.16 cum wide MB p-2					

@ Rs 444 = 78/cum ———— Rs 116275.20

⑤ p/v and applying primer coat					
With SS-1 ———— E/I					
348.75 sqm wide MB p-2					
@ Rs 48 = 15/sqm ————					Rs 16792.50
⑥ p/v and applying tack coat					
With RS-1 ———— E/I					
348.75 sqm wide MB p-2					
@ Rs 16 = 27/sqm ————					Rs 5664.20
⑦ p/v, Laying and rolling of 11mm					
graded premix carpet ———— E/I					
348.75 sqm wide MB p-2					
@ Rs 240 = 14/sqm ————					Rs 83748.00
⑧ p/v and laying seal coat sealing					
The voids ———— E/I					
348.75 sqm wide MB p-3					
@ Rs 62 = 78/sqm ————					Rs 21964.50

Continuation

Rs 595139.20

