

h c

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल फुलपरास।

पत्रांक...1343.

दिनांक...30.9.21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फुलपरास।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष NEW MAINTENANCE POLICY- 2018 (MR-3054) में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है शीर्ष NEW MAINTENANCE POLICY - 2018 (MR-3054) योजना अन्तर्गत पथ में संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक का भुगतान किया जा सके।

अनु०:-

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में।
2. उपयोगिता प्रमाण पत्र एक प्रति।

विश्वासभाजन


30/9/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फुलपरास।
Pre
30/9/21

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilisation Certificate Upto the month of 30 September-2021

New Maintenance policy - 2018

PIU – Executive Engineer, R.W.D (W) Division, Phulparas

SL. No	Name of Scheme	Sanction No. & Date with Amount (In Rs. lacs)	Amount Received (In Rs. lacs)	Particulars
1	Construction of Rural roads under New maintenance policy-2018	Authorisation letter No-52 dt-24/08/2021. Rs.892.33459.	892.33459	Certified that out of 892.33459 Lakh received during the years up to 2021-22 in favour of Ex. Engineer, RWD (W) Division Phulparas, Madhubani, Bihar, a sum of Rs. 832.55198 Lakh has been utilized for the purpose of New maintenance policy-2018 as given in the margin for which the balance of Rs 59.78261 Lakh remaining unutilized at the end of the period under.

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.


Executive Engineer
R.W.D (W) Division
Phulparas


30/9/21

Format of Requisition under Head New Maintenance policy - 2018 (MR-3054) for the month of 30 September - 2021

Name of Division :- RWD (W) Division phulparas.

Sl No.	Package No.	Name of road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/m)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	3	Mahadev to Ghoghardha Under MR-3054	31909804007	1860 24.06.2019	3.500	107.55	68.907	31.80196	59MBD/2019-20 21.03.2020	20.03.2021	—	2981.676	25	5	68.90700	66.43224	0.00000	Work Completed
2	3	Piprauliya road to behari	31909801006	1860 24.06.2019	2.500	77.198	49.613	22.51708	59MBD/2019-20 21.03.2020	20.03.2021	—	—	25	5	45.50199	45.40960	0.00000	Work Completed
3	3	Suroti to Panchmaniya Road	31909801007	1860 24.06.2019	2.000	64.008	41.363	18.43566	59MBD/2019-20 21.03.2020	59MBD/2019-20 21.03.2020	—	—	25	5	39.91422	39.91422	0.00000	Work Completed
4	3	Dahapati to Guleria Tola	31909901009	1860 24.06.2019	2.240	68.024	43.3	20.26458	59MBD/2019-20 21.03.2020	59MBD/2019-20 21.03.2020	—	—	25	5	41.74164	41.74053	0.00000	Work Completed
5	3	Brahmapur to Painta Under MR-3054	31909802032	1860 24.06.2019	4.550	154.53	103.972	39.31662	59MBD/2019-20 21.03.2020	20.03.2021	—	3052.717	25	5	103.97200	99.65743	0.00000	Work Completed
6	3	T04 TO Mahthour Goth Road	31909902012	1860 24.06.2019	3.350	99.52	63.623	29.10752	60MBD/2019-20 21.03.2020	20.03.2021	—	2672.46	25	5	59.16598	59.16596	0.00000	Work Completed
7	3	WKT TO Beldari Road	31909802086	1860 24.06.2019	5.200	154.59	99.808	44.26022	60MBD/2019-20 21.03.2020	20.03.2021	—	3166.775	25	5	92.00481	92.00481	0.00000	Work Completed
8	3	Nemua Chowk to Dhanchiha	31909801012	1860 24.06.2019	4.000	116.61	80.159	36.01073	60MBD/2019-20 21.03.2020	20.03.2021	—	3290.01	25	5	74.31504	74.31504	0.00000	Work Completed
9	3	Kritant Amachiri Road to Hariraha	31909801010	7387 / 04.10.2019	5.500	191.631	117.563	48.64630	21MBD/2020-21 23.11.2020	22.11.2021	—	2416.36	25	5	47.00000	0.00000	41.21215	Work Completed
10	3	PWD ROAD - KURIBAN	31909802074	7387 / 04.10.2019	2.170	89.473	57.389	20.20020	21MBD/2020-21 23.11.2020	22.11.2021	—	—	25	5	55.51940	55.51940	0.00000	Work Completed
11	3	Karant to amchiri	31909908021	7387 / 04.10.2019	2.030	87.119	56.027	18.67070	21MBD/2020-21 23.11.2020	22.11.2021	—	—	25	5	55.55942	54.53040	0.00000	Work Completed

19-20phulparas/08

MR-N/20-21phulparas/03

MR-N/20-21phulparas/01

12	MR-N	T03 - AURAHA	31909902010	7387 / 04.10.2019	1.420	50.404	29.954	13.79370	21MBD/2020-21 23.11.2020	22.11.2021	—	25	5	29.31728	29.30150	0.00000	Work Completed	
13		W.K.T - JHITKI	31909802087	7387 / 04.10.2019	1.450	49.702	30.238	12.86825	21MBD/2020-21 23.11.2020	22.11.2021	—	25	5	30.23800	29.30182	0.00000	Work Completed	
14	MR-N/19-20phulparas/12	SH 51 Khutauna Path To Khutauna Block Sastri Chowk	319991034782	656/ 10.02.2020	1.200	85.061	70.168	10.95310	40MBD/2020-21 03.03.2021	02.03.2022	18.06.2021	25	5	75.30419	71.38541	0.00000	Work Completed	
15		SH 51 Pahari Tol To Nahari Road Via bela	319991034780	656/ 10.02.2020	4.000	181.592	133.936	38.05595	40MBD/2020-21 03.03.2021	02.03.2022	18.06.2021	25	5	55.89171	55.89171	83.83757	Already Requisition Sent Vide office letter No 1280 dt- 21.09.2021 (Work Completed)	
16		PIPRABI NATABA TOL - KHILAHAI	31909802073	656/ 10.02.2020	2.244	69.008	44.635	21.90035	40MBD/2020-21 03.03.2021	02.03.2022	18.06.2021	25	5	17.98191	17.98191	26.97287	Already Requisition Sent Vide office letter No 1280 dt- 21.09.2021 (Work Completed)	
Total					14.790	471.308	307.155	132.336	—	—	—	3052.72	25.000	5.000	892.33459	832.55198	152.02259	


 Executive Engineer
 R.W.D(W)Div. Phulparas
 30/9/21

① MR-3054 योजना अंगणवाडी केंद्रोंत अमचिरी रोड स हरीराहा

Schedule XLV-Form No. 134

पुलपरास

DIVISION

लौकही

SUB-DIVISION

M.B.No- 229

2020/21

MEASUREMENT BOOK

सर्वेक्षक की संज्ञा अंगणवाडी

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st Name of Work:- Maintenance					
Work of road on					
Kariant Anchizi					
Road to Harizaha					
under M.R. 3054					

Name of Agency: Jha Sanjay Kumar Singh

Agreement No. 21 MBD/2020-21

Date of Commencement: 23.11.2020

Date of Measurement: 14.06.2021

Item No. 01

Clearing & grubbing road land

2 Hs x 3708 m x 1.00

= 7416.00 m²

say 0.742 H

Item No. 02

Const. of earthen shoulder

L.H.S. 25 Hs x 50m x $\frac{1.20 + 1.50}{2}$ x $\frac{0.30 + 0.40}{2}$

= 459.38 m³

1 Hs x 6m x $\frac{1.20 + 1.50}{2}$ x $\frac{0.30 + 0.40}{2}$

= 2.62 m³

38 Hs x 50m x $\frac{1.00 + 1.20}{2}$ x 0.30

= 376.20 m³

Continuation

Abstract of Let on A/c

Bill

16

Sch. XIV—Form No. 134

Particulars	Details of actual measurement				Contents of a/c or B
	No.	L.	B.	D.	
Date	02.08.2021				
Item No. 01					
Cleaning and grubbing					
road lane (By manual means)					
Vol. this M.B. Page 01					0.942H
0.942H @ Rs 511.25 = 96/H					
					Rs 39,941 = 00
Item No. 02					
Comp. of earth chodday					
with approved material					
Vol. this M.B. Page 02					2.26.83
2.26.83 m ³ @ Rs 194 = 86/H					
Item No. 03					
Comp. of granules					
sub base by providing					
well graded material					
Vol. this M.B. Page 03					1.88.525
As per B.O.D - 190.29/H					
190.29 m ³ @ Rs 24 = 88.56/H					
					Rs 5,93,992 = 00
Item No. 04					
Providing laying					
spreading and compacting					
10 cm G.S. III					
Vol. this M.B. Page 11					2.55.85

Continuation

Rs 10,52,850 = 00

17 Rs 10,32,850 = ..

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
As per B.O.D. -					247.358 m ³
247.358 m ³ @ Rs 4,392.30/m ³					
→					Rs 10,86,619.20
Item No. 05					
Providing and applying					
primer coat					3410.00
Vide this M.B. Page 11 -					m ²
As per B.O.D. -					3298.10 m ²
3298.10 m ² @ Rs 44.74/m ²					
→					Rs 1,47,557.20
Item No. 06					
Providing and applying					
thick coat					
Vide this M.B. Page 12 -					3491.84 m ²
Vide this M.B. Page 12 -					14,219.34 m ²
					17,711.18 m ²
17,711.18 m ² @ Rs 15.22/m ²					
→					Rs 2,69,564.00
Item No. 07					
Providing, laying and					
rolling of 20mm thickness					
mix seal surfacing					
Vide this M.B. Page 12 -					3491.84 m ²
3491.84 m ² @ Rs 235.30/m ²					
→					Rs 3,21,700.00
Item No. 08					
Providing & laying					

Continuation.

Rs 33,58,290 = ..

18 Rs. 30,58,230 = 00

Sch. XLV—Form No. 134		Details of actual order/amount		Contents of	
Particulars	No.	L.	B.	D.	area
5 cm. class-6th					
Concrete as per					
specification					
Vide this M.B. Page 15-55.48					
255.48 m ³ @ Rs. 12,011.94/m ³					
—					
Rs. 42,69,933.00					
Start to 09					
Brick masonry work					
in C.M. (1:3) in					
Parapet					
Vide this M.B. Page 13-14.84					
14.84 m ² @ Rs. 52.13 = 972.67					
—					
Rs. 972.67					
Start to 10					
Plastering with					
Cement mortar (1:4)					
on brick work					
Vide this M.B. Page 13-14.68					
114.68 m ² @ Rs. 18.1 = 2078.20					
—					
Rs. 20,778.20					
Start to 11					
Painting Two coats					
including primer coat					
as per specification					
Vide this M.B. Page 14-14.58					
114.58 m ² @ Rs. 99 = 11,345.00					
—					
Rs. 11,145.00					

Continuation

Rs. 77,57,518 = 00

19 Rs 77,37,518.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 12,					
R.C.C. Mason Kilometre					
local stone of standard					
design					
i) 5th km stone					
Vide this M.B. Page 14 - 1th					
1th @ Rs 4,040 = 16/Ha					
→ Rs 4,040 = 00					
ii) 1km stone					
Vide this M.B. Page 14 - 5th					
5th @ Rs 2,450 = 73/Ha					
→ Rs 12,254 = 00					
iii) 200m stone					
Vide this M.B. Page 14 - 15th					
15th @ Rs 636 = 62/Ha					
→ Rs 9,549 = 00					
Item No. 13					
Providing & fixing					
of octagon shaped					
traffic signs					
i) 600mm equilateral triangle					
Vide this M.B. Page 14 - 15th					
15th @ Rs 3725 = 14/Ha					
→ Rs 56,927 = 00					
ii) 600mm circular					
Vide this M.B. Page 14 - 5th					
5th @ Rs 3,954 = 55/Ha					

Continuation

Rs 78,20,288 = 00

20 Rs 79,20,288 = 00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 19,773 = 00
(iii) 60 mm x 45 mm rectangular					
Vide the M.B. Page 14 - 9 Nos					
9 Nos @ Rs 220004/Hb					
					Rs 24,380 = 00
Item No. 14					
R.C.C. Misen boundary					
pillars of standard					
design					
Vide the M.B. Page 14 - 50 Nos					
50 Nos @ Rs 526210/Hb					
					Rs 26,305 = 00
Item No. 15					
Planting of trees					
by the road side					
Vide the M.B. Page 14 - 340 Nos					
340 Nos @ Rs 81992/Hb					
					Rs 278,773 = 00
Item No. 16					
Providing and laying					
of hot applied thermo					
plastic compound 25					
mm thick					
Vide the M.B. Page 14 - 741.60 m ²					
741.60 m ² @ Rs 72544/m ²					
					Rs 54,5402 = 00

Continuation

Rs 87,24,921 = 00

C.F.

22

Sch. XI, V—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	H	
(i) Earthwork					
	2266.82 m ³				@ R 23 = 52113.26
					= R 5391 = 00
(ii) Granular sub base Gr I					
	170.27 m ³				@ R 462 = 68/m ³ × 10%
					= R 7878 = 00
(iii) L.B.M. Gr III					
	247.258 m ³				@ R 637 = 22/m ³ × 10%
					= R 15766 = 00
(iv) Mix. & surfacing					
	3491.84 m ²				@ R 12.65/m ² × 10%
					= R 4431 = 00
(v) Semi Dense Bituminous Concrete					
	355.48 m ³				@ R 717 = 95/m ³ × 10%
					= R 25521 = 00
Total					R 58987 = 00
 02.08.2021 C.E.  02.08.2021 A.E.					

Name of Contractor:-Sanjay Kumar Jha
Name of Work:- Kriaot Amachirl road to hariraha

Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI CATEGORY	Latitude	Longitude	Event
16/7/21 16:37:0	7	0.1	210	0	2100	2518 G	26.43014	86.61594	Culvert
16/7/21 16:37:32	7	0.1	280	20.2	2800	3313 G	26.43012	86.61508	Normal
16/7/21 16:38:0	7	0.1	310	10.1	3100	3654 G	26.42929	86.61458	Curve
16/7/21 16:38:8	7	0.1	220	20.2	2200	2631 G	26.42904	86.61367	Normal
16/7/21 16:38:8	7	0.1	280	20.2	2800	3313 G	26.42874	86.61279	Normal
16/7/21 16:38:43	7	0.1	210	20.2	2100	2518 G	26.42804	86.61232	Normal
16/7/21 16:38:43	7	0.1	240	30.3	2400	2858 G	26.42751	86.61138	Culvert
16/7/21 16:38:43	7	0.1	260	20.2	2600	3086 G	26.42705	86.61062	Normal
16/7/21 16:39:18	7	0.1	240	30.3	2400	2858 G	26.42705	86.61062	Normal
16/7/21 16:39:18	7	0.1	280	30.3	2800	3313 G	26.42705	86.61062	Normal
16/7/21 16:39:18	7	0.1	240	30.3	2400	2858 G	26.42705	86.61062	Normal
16/7/21 16:39:53	7	0.1	300	30.3	3000	3540 G	26.42557	86.60806	Normal
16/7/21 16:40:0	7	0.1	180	10.1	1800	2177 G	26.4253	86.60773	Normal
16/7/21 16:40:25	7	0.1	190	10.1	1900	2290 G	26.42458	86.60631	Normal
16/7/21 16:40:25	7	0.1	200	10.1	2000	2404 G	26.42446	86.60589	Normal
16/7/21 16:41:4	7	0.1	190	10.1	1900	2290 G	26.42375	86.60443	Normal
16/7/21 16:41:4	7	0.1	190	20.2	1900	2290 G	26.42347	86.60352	Normal
16/7/21 16:41:39	7	0.1	250	20.2	2500	2972 G	26.4228	86.60295	Normal
16/7/21 16:42:0	7	0.1	290	10.1	2900	3426 G	26.42223	86.60232	Culvert
16/7/21 16:42:15	7	0.1	210	10.1	2100	2518 G	26.42131	86.60185	Culvert
16/7/21 16:42:15	7	0.1	220	20.2	2200	2631 G	26.4205	86.60146	Normal
16/7/21 16:42:50	7	0.1	180	20.2	1800	2177 G	26.41994	86.60109	Normal
16/7/21 16:43:0	7	0.1	200	20.2	2000	2404 G	26.41889	86.60051	Normal
16/7/21 16:43:0	7	0.1	330	30.3	3300	3881 G	26.41835	86.60029	Normal
16/7/21 16:43:24	7	0.1	300	20.2	3000	3540 G	26.41757	86.59997	Normal
16/7/21 16:43:24	7	0.1	180	30.3	1800	2177 G	26.41757	86.59997	Normal
16/7/21 16:44:0	7	0.1	220	20.2	2200	2631 G	26.41608	86.59963	Normal
16/7/21 16:45:11	7	0.1	170	10.1	1700	2063 G	26.41468	86.59897	Normal
16/7/21 16:45:11	7	0.1	220	0	2200	2631 G	26.41423	86.5997	Normal
16/7/21 16:45:46	7	0.1	260	10.1	2600	3086 G	26.41392	86.60066	Curve
16/7/21 16:45:46	7	0.1	200	20.2	2000	2404 G	26.41306	86.60071	Normal
16/7/21 16:46:2	7	0.1	240	20.2	2400	2858 G	26.41284	86.60084	Normal
16/7/21 16:46:37	7	0.1	250	10.1	2500	2972 G	26.41284	86.60084	Normal
16/7/21 16:47:0	7	0.1	240	10.1	2400	2858 G	26.41083	86.60224	Normal
	7	0.1	290	20.2	2900	3426 G	26.4107	86.60184	Normal
							26.41017	86.60101	Normal

$$Y = 0 * X^2 + 1.136 * X + 132.5$$

$$X = 3000$$

$$Y = 3540$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

330
17/7/21
62

47:0	7	0.1	300	20.2	3000	3540 G	26.41017	86.60101	Normal
16 47:32	7	0.1	220	20.2	2200	2631 G	26.41017	86.60101	Normal
16 50:0	7	0.1	290	20.2	2900	3426 G	26.40991	86.60059	Normal
16 50:28	7	0.1	330	20.2	3300	3881 G	26.41043	86.60148	Normal
16 50:28	7	0.1	190	10.1	1900	2290 G	26.41096	86.60215	Normal
16 51:38	7	0.1	300	0	3000	3540 G	26.41172	86.60165	Normal
16 51:38	7	0.1	320	20.2	3200	3767 G	26.41248	86.60109	Normal
16 52:13	7	0.1	300	10.1	3000	3540 G	26.4133	86.60067	Normal
16 52:13	7	0.1	170	10.1	1700	2063 G	26.41402	86.60042	Normal
16 53:0	7	0.1	290	10.1	2900	3426 G	26.41432	86.59948	Normal
16 53:24	7	0.1	240	10.1	2400	2858 G	26.41454	86.59847	Normal
16 54:0	7	0.1	280	10.1	2800	3313 G	26.41495	86.59763	Normal
16 54:0	7	0.1	270	20.2	2700	3199 G	26.41547	86.59687	Normal
16 54:35	7	0.1	210	20.2	2100	2518 G	26.41616	86.5967	Normal
16 54:35	7	0.1	160	30.3	1600	1950 G	26.41678	86.59608	Normal
16 54:35	7	0.1	220	20.2	2200	2631 G	26.41758	86.59544	Normal
16 55:10	7	0.1	180	30.3	1800	2177 G	26.41781	86.59456	Normal
16 55:10	7	0.1	310	30.3	3100	3654 G	26.41803	86.59355	Normal
16 55:10	7	0.1	140	30.3	1400	1722 G	26.41822	86.59261	Normal
16 55:10	7	0.1	300	30.3	3000	3540 G	26.41896	86.59215	Normal
			Total IRI	2416.36					

335
17/7/21
66

... .. commencement policy - 2018 (Mile- 3054) for the month of 17 July - 2021

Print
Generate Report and Graph

Test Date: 16-07-2021
Machine No: 1997
Sheet S No:
Sheet E No:
Weather:
Start Location:
End Location:
Road Name:
Road Type: (H) RURAL ROAD
Grade:
UNY Range: 1722 To 15000
Dist Range: 0 To 56
Equation: $Y = 0.7X^2 + 1135X + 1725$
Interval: 1000
mm/km
1000 m

Redraw Graph

Map View

File C:\Users\ADMIN\Documents\hump integrator reports\allphulprasa\16071659\16071659.Xs. Section No 7.
Name of Customer: Sanjay Kumar Jha. Name of Work/ Road: Krmal amachin road to baruraha. Lab Job number:

