

GAY DAUGHNEY FOR A J H A T H E

MR-N/20-21/TEKAD-09

MR-3054-N.M.R-18

Shedule XLV Form No. 134.

Executive Engineer Rwp

DIVISION
Teheran

Assistant Engineer Rwp

SUB-DIVISION

Shrikatpapi Commercial P.T. Kanck

Measurement Book

MB No

897

1st and FINAL BILL

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF ROAD:- R/M OF ROAD					
FROM CHAYA Taud Nger					
ROAD TO MAJATHI under					
NMP-18 scheme.					
Agency:- Shrikotyani Commr					
- Dist. Prt. (H.D) AT-H/D					
- KOKAR, P. one hi					
Agreement No:- 64/S.B.D/3054/MR-20-21					
Length:- 0.950 Km					
Commencement of WORK:- 26.02.2021					
Completion of WORK:- 25.11.2021					
(1) Cleaning and grubbing					
road land - as per specn.					
2 x 20 x 30M x 1.00					1200.00M ²
2 x 10 x 30M x 1.00					600.00M ²
2 x 1 x 30M x 1.00					60.00M ²
2 x 1 x 20M x 1.00					40.00M ²
					1900.00M ²
1900M ² ÷ 10000					0.19 HA

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st Final</u>				
	<u>ABSTRACT OF COST</u>				
(1) clearing and grubbing road land City side					
P.No (1) item (1) 0.19 Hect.					
(2) 49524.68/Hect					94.10/00
(2) concrete subgrade under main shoulder City side P.No (5)					
item (5) 450.00 M ³					
(3) 168.10/M ³					75645/00
(3) concrete of granular base City side P.No (2)					
item (2) 118.71 M ³					
limit City - 117.66 M ³					
(4) 1486.90/M ³					174949/00
(4) p/l, spreading and compacting w.B.M. City side P.No (3)					
item (3) 82.80 M ³					
(5) 2422.85/M ³					200661/00
(5) p/L, spreading and compacting w.B.M. City side P.No (3) item (3)					
137.95 M ³ limit - 126.47 M ³					
(6) 2339.65/M ³					319294/00
					Rs 779959/00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/6) P/A prime coat (55)					
Qty ride p. no. (5)					
Item (6) 1839.33M ²					
Limit Qty 1819.616M ²					
@ 10.88/M ² - 15					74386/20
(7/1) P/A tack coat with bitumen emulsion (261)					
Qty ride p. no. (16) item					
(8) 2776.88M ² limit					
Qty 2776.542M ² @					
15 13.87/M ² - 15					38374/20
(8/8) P/A tack coat with bitumen					
Qty ride p. no.					
Item (9) 2840.70M ²					
Limit Qty 2840.65M ²					
@ 11.6/M ² - 15					33065/20
(9/9) P/L and rolling of close graded premix surfacing					
Qty ride p. no.					
(6) Item (7) 2006.88M ²					
Limit Qty 2009.042M ²					
@ 174.08/M ² - 15					349734/20
(10/10) P/L Semidense bituminous					
Qty ride p. no. (7)					
Item (10) 89.99M ² limit Qty					
89.951M ² @ 8467.79/M ³					
15					761683/20
15					761683/20

Continuation

2037199/2

2037199/10
BIF-761683/10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/12) P/F KN post city vide NO. (8) item (12) (A) 02 NO @ 12.20.21/NO 4052/10					
(12/13) P/F 200MM post city vide p. NO. (8) item (12) (B) 04 NO @ 12 583.10/NO -- 12 2334/10					
(13/15) P/F of retro-reflected raised 600MM embossed single city vide NO. (8) item (13) (A) 06 NO (B) 3289.92/NO -- 19739/10					
(14/16) P/F of retro-reflected 600MM circular capside p. NO. (8) item (13) (B) 02 NO @ 12 4414.66/NO -- 8829/10					
(15/17) P/F of retro-reflected (600x450MM) redup. city vide p. NO. (8) item (13) (C) 02 NO 02 4299.53/NO -- 8599/10					
(16/18) printing New letters & figure city vide p. NO. (8) item (17) 1408.00/NO @ 12 0.503/p. city -- 708/10 12-2081458/10					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/19) planting of tree and M ² - 1 hr Maintenance					
City vide p. No. (1) item					
(16) - 30.00 NO @					
RS 799.22/NO - RS 23977/00					
(18/20) P/F of typica NMP					
is Inspected signboard					
etc City vide p. (9)					
item (-17) 3 NO @					
RS 9085.06/NO - RS 27255/00					
(19/21) P/F of HOT applied					
- thermoplastic compound					
Road Marking City vide					
p. No. (8) item (12)					
200.00 M ² @ RS 735.75/M ²					
RS 147150/00					
(20/22) P/F boundary pillar					
City vide p. No. (8)					
item (15) - 11 NO @					
RS 486.95/NO - RS 5356/00					
RS 2285796/00					
Add- 12x C.S.T - (12) RS 274224/00					
Add- 1x L.C - (1) RS 22852/00					
Add 88igniorreflector - (7) RS 25957/00					
2608229/					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/f		2608229/
less 6.25% as per					
agreed					163014/0
					2445215/0
sub	06/3/22		CLP	899/5/22	
Unit as per agreement					36,094=

SF	Material	Rate	Boyle's
1485=	B/W 1 - 450.00 M ³	X33	14850=
C.S.B	(Stone Metal) - 91.05 M ³	X150	13658=
6308	1064= Sand - 60.54 M ³	X75	4541=
W.B.M. Gr-2	6942= Stone Metal - 100.21 M ³	X150	15032=
393=	Screening Material - 22.36 M ³	X75	1677=
W.B.M. Gr-3	11563= Stone Metal - 166.91 M ³	X150	25037=
582=	Screening Material - 33.11 M ³	X75	2483=
	Emulsion (SS-1) - 1.56 MT		
	11 (Ls-1) - 1.46 MT		
	Bitumen (S-90) - 14.33 MT		
13127=	Stone chips - 189.49 M ³	X150	28424=
41464=			105702=
sub	06/3/22	CLP	899/5/22

Continuation

Allotment

Letter No 20 dt 14/3/22 Rs 2436094=