

3054 MR-N.M.P-18

MR-M/20-211 Tekani-09

Chickara to MICHATIN

Shedule XLV Form No. 134.

Executive Engineer, R.W.D.

DIVISION,

Assistant Engineer, R.W.D.

SUB-DIVISION

Tekani

Eni Kattayini Commercial P.Ltd.

Konch.

Measurement Book

898

Est R/M Account Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK:- R/M OF ROAD FROM					
CHICH AURA ROAD - TO					
NIGHTAIN UNDER NMP-1834					
Agency:- Shri Kalyani Construction Pvt. Ltd					
Agreement No. 64/SB/3054/HR-20-21					
Commencement of work:- 26.12.2021					
Completion of work:- 25.11.2022					
Length:- 800.00m					
INDEX					

Date of Measurement:-					
(1) cleaning and grubbing road					
Land - as per specn					
Clt:-					
2x20x30M x 1.00					1200.00M ²
2x6x30M x 1.00					360.00M ²
2x2x20M x 1.00					40.00M ²
					1600.00M ²
1600 M ² ÷ 10000 = 0.16 Hec					
(2) carting existing bitu					
- Minor surface as per specn					
Cult:- 20x30M x 3.75 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st Part 11				
	ABSTRACT OF COST				
Dated Entry: -					
(1/1) clearing and grubbing					
City side page No. (1)					
Item (1) 0.16 Hect					
Rs 24.68/Hect - Rs					7924/00
(2/2) CONNTH of sub grade					
contin 2 hour side					
side p. No (5) item (6)					
810.00 M ³ @ Rs 168.40/M ³ -					136161/00
(3/3) CONNTH of granular sub					
base City side page (2)					
Item (3) 55.66 M ³ limit					
City 53.89 M ³ @ Rs					
1395.08/M ³ - Rs					75083/00
(4/4) P/L, spreading and					
compacting w. B.M. Cr-2					
City side p. No. (3) item					
(4) 56.30 M ³ limit					
City 55.65 M ³ @ Rs					
2236.11/M ³ - Rs					124440/00
(5/5) P/L, spreading and					
compacting w. B.M. Cr-3					
City side p. No. (4) item					
(5) 97.82 M ³ limit City					
96.86 M ³ @ Rs 2165.99/M ³					
- Rs					209862/00
					Rs-553470/00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) P/A prime coat (15-1)					
Qty ride p. no (5) item					
(7) 1304.30 m ² limit					
Qty 1291.857 m ² @					
Rs 40.90/m ² — Rs					52837/20
(7/4) P/A tack coat (15-1)					
Qty ride p. no (7) item					
(11) 2190.77 m ² limit					
Qty 2187.22 m ²					
@ Rs 13.88/m ² — Rs					30359/20
(8/8) P/A tack coat (15-1)					
using 2mm nominal binder					
on the prepared surface					
Qty ride p. no (7) item					
(10) 2275.20 m ² limit					
Qty 2272.50 m ² @					
Rs 11.64/m ² — Rs					26452/20
(9/9) P/L and rolling of					
close graded premix					
surfacing Qty ride p. no					
(6) item (8) 1440.76 m ²					
limit Qty 1429.72 m ²					
@ Rs 170.52/m ² — Rs					243796/20
(10/10) P/L semi dense bituminous					
surfacing Qty ride p. no (7)					
item (11) 15.64 m ² limit					
Qty 15.75 m ² @ Rs					
8248.85/m ² — Rs					628638/20
Rs 153552/20					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/13) P/F KH post city					
videp. NO. (8) item (14)					
Q2 NO @ 15 1989.02/NO 3978/0					
(12/13) P/F 200mm post					
city videp. NO. (8) item					
(14) (13) - 04 NO @ 15					
576.13/NO - 15 2305/0					
(13/15) P/F of redm-reflectional					
traffic signs 600mm					
equilateral (A) city					
videp. NO. (8) item (15)					
(A) - 06 NO @ 15 2271.50/NO					
- 15 19629/0					
(14/16) P/F of redm-reflectional					
traffic signs 600mm					
circle city videp. NO.					
(8) item (15) (15) Q2 NO					
@ 15 4396.25/NO - 8791/0					
(15/17) P/F of redm-reflectional					
traffic sign (600x450)mm					
rectangle city videp. NO.					
(8) item (15) (C) Q2 NO					
@ 15 4281.12/NO - 15 8562/0					
(16/20) P/F of typical lamp					
symmetry city videp. NO. (9)					
item (A) Q2 NO @ 15 9050.64/NO					
- 15 18101/0					

15-1596919/0

Continuation

Scanned by CamScanner