

Dagarna to Jacharpur
Shedule XLV Form No. 134.

Baysi' DIVISION

Dagarna SUB-DIVISION

Measurement Book

11820.

M/S Purnea Construction

This is to certify that this MB
contains 100 computerized portal
page that has been issued to
By RWDS And also in Dargam.

Atul
10/06/2020
Executive Engineer
Rural Works: 13/11/2020
Works Division: 13/11/2020

Sch. XLV-Form No. 134

Bayer DIVISION
Dargam SUB-DIVISION

Measurement Book

No. 1120

Name of officer Muridhar Prasad

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(d) 900 mm wide octagonal					600 No.
(31) Planting trees					
including Puccoon					
— do all comp.					
Qty same items					161.2817
(32) Planting trees by the					
road side — do — all comp.					210 No.
(33) Providing and fixing					
Project signboard with logo					
— do — do — all comp.					2.00 No.

[Signature]
15/12/21

[Signature]
15/12/21

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) clearing and grubbing road land including all					
(vide item 1 P-1)					
0.88 Ha @ Rs 5573.27	59931	27	49.3		49220
(2) Dismantling of cement concrete pavement (all)					
(vide item 13 P-7)					
13.54 M ³ @ Rs 1728=15 / M ³ -B	1728	15			23397
(3) Const of embankment with approved material do					
(vide item 25 P-15)					
3874.0 M ³ @ Rs 197=56 / M ³ -B	197	56			767297
(4) Const of road by providing well graded material (all)					
(vide item 17 P-7)					
170.71 M ³ @ Rs 2162=13 / M ³ -B	2162	13			369097
170.80 M ³					369292
(5) Providing layer spreading and compacting WBM 75					
(vide item 20 P-12)					
181.54 M ³					695950
181.62 M ³ @ Rs 3833=59 / M ³ -B	3833	59			696237
(6) Providing layer spreading and compacting WBM 75					
(vide item 21 P-15)					
339.04 M ³					12491761
339.78 M ³ @ Rs 3634=45 / M ³ -B	3634	45			1251902
					P1 515934
Continuation					3156141

Sch. XIV-Form No. 134 B.F. No. 31554

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Providing and applying					
Primer coat with SS-1					
(vide item 22 P-15)					2121.62
4520.53					
4530.40 M ² @ Rs 49.35/M ² - 15					219445.00
(8) Providing 20mm Thick					
close graded Trass surface - 6					
(vide item 22 P-15)					
4520.53					737072.00
4530.40 M ² @ Rs 163.05/M ² - 6					737682.00
(9) Providing and applying					
face coat with emulsion					
4520.53					
4530.40 M ² (vide item 23 P-15)					
16537.50 M ² (vide item 23 P-16)					349142.00
21058.03 M ² @ Rs 16.58/M ² - 15					349306.00
(10) Providing and laying					
Some degree Bitumen concrete					
with 100-120 TPH HMP					
(vide item 24 P-16)					3983487.00
426.86 M ³ @ Rs 9332.07/M ³ - 15					3983487.00
(11) RCC M15 grade KM Stone/Gord					
Stone — all comb					
(vide item 26 P-17)					
(a) 5 1/2" KM Stone					
1.00 NO @ Rs 4744.95/each in 4745.00					
(b) Ordinary KM Stone					
5.00 NO @ Rs 2867.15/M ² in 14346.00					
Continuation					Rs 3468980.00
					8463501.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) 200 mm Stone					
12.00 No @ B 237 = 93 / each B					4173 = 00
(13) Providing and erecting direction and place idents					
(vide item 27 P-17)					
2.00 No @ B 14037 = 99 / each B					23180 = 00
(13) Road marking with hot applied thermoplastic					
(vide item 28 P-17)					
892.00 M @ B 831 = 00 / m ² - B					732942 = 00
(14) RCC M15 grade boundary pillar - square pillar					
(vide item 29 P-17)					
20.00 No @ B 625 = 15 / Mo - B					12503 = 00
(15) Providing & fixing semi reflective traffic sign					
(vide item 30 P-17)					
(a) 600 mm equilateral triangle					
101.00 No @ B 2337 = 56 / each B					236094 = 00
(b) 600 mm dia circular					
16.00 No @ B 2397 = 42 / each B					38359 = 00
(c) 600 mm x 450 mm rectangular					
21.00 No @ B 2391 = 24 / each B					50217 = 00
(d) 900 mm octagonal					
6.00 No @ B 2580 = 76 / each B					15484 = 00
(16) Painting work Cost included					

Continuation

9586953 = 00

C.O.P. 9581473 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Primer coat - all comp.					
(vide item 31 P-18)					
161.28 M ² @ B 96 = 76 / M ²					1560.5 = w
(17) Plaster of trees by the					
road side - do - all comp.					
(vide item 32 P-18)					
210.00 @ B 904 = 34 / each					189911 = w
(18) Providing and Fixing					
Typical Project Sign board					
(vide item 33 P-18)					
2.0000 @ B 11811 = 19 / each					23622 = w
(19) Plaster with CM (1:4)					
15 mm thick on B/W					
(vide item 17 P-7)					
161.28 M ² @ B 202 = 01 / M ²					32580 = w
(20) B/W in CM (1:4) in					
Sub-structure - all comp.					
(vide item 16 P-7)					
4.32 4.44 M ³ @ B 7360 = 39 / M ³					
7.20 M ³ @ B 7360 = 39 / M ³					52995 = w
(21) E/W in excavation for					
foundation of structure					
(vide item 2 P-2)					
260.31 M ³ @ B 322 = 24 / M ³					83882 = w 33882 = w
(22) Providing PCC 1:1.5					

Continuation

B 9985488

c.o.M. 9980065 =

Sch. XLV Form No. 134

B.F. 4. 7980068

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
in open excavation					
(vide item 2A P-2)					
18.55 m ³ @ B 619 = 26 / M ³ B					76117 = 2
(23) Provisional PCC / RCC M 20 made					
in Sub-structure - all comp					
(vide item 4 Page-3)					
67.59 m ³ @ B 6857 = 43 / M ³ B					463494
(24) Provisional PCC / RCC M 20					
made in Sub-structure					
38.15 (vide item 4)					270902
54.00 m ³ @ B 7100 = 77 / M ³ B					393807
(25) Provisional work in					

abutment wing wall					
(vide item 7 P-5)					
54.00 m ³ @ B 143 = 55 / each B					7752 = 00
(26) Provisional & laying RCC					
M 20 made in Sub-structure					
(vide item 3 P-5)					
20.97 m ³ @ B 7994 = 59 / M ³ B					215614 = 00
(27) S/F / Placing HYSD bars					
reinforcement in Sub-SI					
0.308 m ³ (vide item 3 P-2)					
5.260 m ³ (vide item 5 P-4)					
5.568 m ³ @ B 79226 = 06 / M ³ B					441131 = 00
(28) Backfilling behind abutment					
wing wall - do - all comp					

Continuation

B 11593405 =

11475080 =

Sch. XLV-Form No. 134 B.F.N. 11475080

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(vide item 10 P-5)					
77.08 M ³ @ 1/833 = 47/M ³ - 1/5					65911 = 00
(29) Providing and laying filter					
Media - do - all comp 301.					
(vide item 9 P-5)					
42.88 M ³ @ 1/3316 = 32/M ³ - 1/5					142038 = 00
(30) Providing & laying Rcc					
M25 grade in Super Structure					
(vide item 12 P-6)					
11.03 M ³ @ 1/8303 = 67/M ³ - 1/5					91589 = 00
(31) S.F.I. Placing & casting					
Reinforcement in S.I.S					
(vide item 11 P-6)					
0.99 MT @ 1/79226 = 06/MT - 1/5					78434 = 00
(32) Concrete Rcc Railing					
M25 grade in railing structure					
(vide item 13 P-6)					
9.80 M @ 1/5682 = 14/M - 1/5					55685 = 00
(33) Providing Pcc M15 grade					
in open Foundation					
(vide item 14 P-7)					
10.64 M ³ @ 1/6181 = 26/M ³ - 1/5					63769 = 00
(34) Providing Pcc M15 grade in					
Foundation					
(vide item 15 P-7)					
66.28 M ³ @ 1/6181 = 26/M ³ - 1/5					409694 = 00

Continuation

312436756
 12502525
 123842.00

Continuation

PS - 12559573:-

1st on A/c Bill
Memo of Payment

26

Sch. XLV-Form No. 134 B.F.M. - 12370577

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By 5% S.D. —————→				6	185290
By 3% P.S.D. —————→				3	711170
By 2% D.T. —————→				2	474120
By 1% L. bags —————→				1	237060
By 1% C.G.D.T. —————→				1	237060
By 1% S.G.D.T. —————→				1	237060
By S. Fee —————→				1	149360
By Royalty —————→				4	459080
Total deduction —————→				21	690200
By C.F.M.S. —————→				102	015570
Gross Total —————→				123	705770

Payable for Rs. 1237057700 (Rupees)
 One crore twenty three ^{Lakh} ~~thousand~~
 seventy thousand five hundred
 seventy seven only

EXECUTIVE ENGINEER
RWD. WORKS DIV. BAISI

20/11/21

20/11/21

Continuation