

AG: 11MBD / 2019-20 / Dagarua

MR-N/ 19-20 BAISE / 18.

Maraulya NH3140 Taramou

AG: value - ₹93,71,465

Schedule XLV Form No. 134.

Barys?

DIVISION

Dagarua

SUB-DIVISION

Ragini ~~Construction~~ Enterprises.

Measurement Book

: 1044

RAGINI ENTERPRISES

This is to certify that this MB
contains 100 computerized printed
page that has been issued to
Asst. Engineer RWD(W) sub division
Dagana.

Am
10/03/2020
Executive Engineer
Rural Works Department
Works Division, Baisi
Am
04/03/2020

Sch. XLV - Form No. 134

Baisi DIVISION
Dagana SUB-DIVISION

Measurement Book

No. 1044

Name of officer _____

Date of first entry _____

Date of last entry _____

Allotment - 24,00,905 = w

Sch. XLV-Form No. 134

Material Consumption

- 20/08/21

Continuation

[illegible]

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Clearing & grubbing road					
lane - do - all comp.					
(vide item 1 P-10)					27718=00
0.56 HA @ B	49496=70	HA-B			27719=00
(2) Const. of Subgrade & earthen					
shoulder with 2 p.p. material					
(vide item 2 P-10)					
1950.0 M ³ @ B	176=96	14 ³ -B			345072=00
(3) Const. of GSB grading - 2 by					
providing well graded material					
(vide item 3 P-10)					
134.37 M ³ @ B	2043=59	14 ³ -B			274597=00
(4) Providing laying spreading					
& compacting with grade-2					
(vide item 4 P-10)					
96.270 M ³ @ B	3674=45	14 ³ -B			353759=00
(5) Providing laying spreading					
and compacting with grade-3					
(vide item 5 P-10)					
114.78 M ³ @ B	3525=44	14 ³ -B			404650=00
(6) Providing & applying prime					
coat with emulsion SS-1					
(vide item 6 P-10)					
1530.45 M ³ @ B	42=73	14 ² -B			65396=00
					1471172=00

Continuation

1472
1471172

B.P.B. 1471132

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(7) Providing a layer of 20 mm close grade & providing 30 mm (vide Item 7 P-11)				
1530.45 m ² @ Rs 153 = 21 / m ² - Rs				242132=00
(8) Providing a plaster face coat with sand in RS-1 (vide Item 8 P-11)				
12030.45 m ² @ Rs 14 = 65 / m ² - Rs				176246=00
(9) Providing a layer of SDB with 100 to 120 TPH H/P all comp. (vide Item 9 P-11)				
265.00 m ² @ Rs 97 = 25 / m ² - Rs				256500=00
(10) Recr 15 grade km stone / Local Stone - all comp. (vide Item 10 P-11)				
(a) KM Stone				
4,00,000 @ Rs 1397 = 46 / each Rs				5590=00
(b) 200 mm Stone				
11,00,000 @ Rs 438 = 95 / each Rs				5158=00 24436=00
(11) Providing a erecting direction & place identification (vide Item 11 P-11)				
2,00,000 @ Rs 12213 = 12 / each Rs				24436=00
(12) Road marking with Appl asphalt Thermoplastic (vide Item 12 P-11)				

Continuation

B.P.B. 1471132

C.O.B. 4510404

B.P.P. 4510404--

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
560.00 m ² @ B	735	100	100	100	411600.00
(13) Provisioning & fixing Semi reflective traffic sign.					
(vide item 13 P-12)					
(a) 600 mm equilateral triangle.					
33.00 No. @ B 1366.27/each - B					61587200
(b) 600 mm dia circular					
16.00 No. @ B 1926.73/each - B					30818200
(c) 600 mm x 450 mm rectangular					
15.00 No. @ B 1926.73/each - B					25300.00
(14) Painting two coat emulsion					
a maximum of 100 - 110.00					

(vide item 14 P-12)					
156.25 m ² @ B	95	63	100	100	14445000
(15) Planting of trees by the Road Side - do - all comp.					
(vide item 15 P-12)					
140.00 No. @ B	800	30	60	100	112042500
(16) Provisioning & fixing Project.					
Informationary Sign (1000).					
(vide item 16 P-12)					
2.00 No. @ B	100	30	60	100	20061000
(17) 15 mm thick plastering on B/W in cm (114) all comp.					
(vide item 17 P-12)					
156.28 m ² @ B	178	90	100	100	97255000

Continuation

B.5248216--
5218215--

Allotment Lt No - 60 dt-09-11-2021
Ps - 360045720.

23

Sch. XLV-Form No. 134

B.Ps. 52182152-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Blw in cm 1.4 dm sub.					
Structure - do - all comp.					
(vide gtm 18p-13)					
1.440 M ³ @ B 6513 = 25 / M ³ -					9379=00
					5227594
					5227594
Less 0.01% as agreement (-)					523=00
					5227071
Add 12% GST					627249=00
Add 1% L. cer)					52271=00
					5906592=00
					5906591=00
Previous Payment					2400305=00
					3506286=00

[Signature]
15/11/21

[Signature]
20/10/21

Material Consumption.
(up to date)

(1) Earth	-	1950 M ³		
(2) Stone Metal + chips	-	837.34 M ³		
(3) Sand	-	73.40 M ³		
(4) Brick	-	720 no.		
(5) Modcum	-	8.01 M ³		
(6) Emulsion RS-1	-	3.808 MT		
(7) "	-	SS-1 1.301 MT		
(8) Betonon	-	53.597 MT		

[Signature]
20/10/21

Continuation

C.O Ps. 3506286=00

Memo of Payment
Vr No. - 24

Sch. XLV-Form No. 134

B-E Ps. 3506286=-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By S.Y.	S.D				1 75314=-
By 3.Y.	P.S.D				1 05189=-
By 1.Y.	D.T				35063=-
By 1.Y.	L.Cess				35063=-
By 1.Y.	C.WST				35063=-
By 1.Y.	S.WST				35063=-
By S.Fee					38300=-
By Royalty					1 55356=-
Total deduction					6 14411=-
By C.F.M. S.					28 91875=-
Gross Total					35 06286=-

Passed for Ps. 3506286=- (Rupees)
thirty five Lakh six thousand
two hundred eighty six only.

EXECUTIVE ENGINEER
RWD, WORKS DIV BAISI

27/12/21

27/12/21

Continuation