

2nd on A/C Bill

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Gram panchayat					
macheli via chgokan					
yadar ke ghar and					
Bindi yadar ke ghar					
To pakki sadak					
Agency:- mamta Kumari					
Agg No:- 115 S B.D/2020-21					
Date of work order:- 29-03-21					
Date of completion:- 28-12-2021					
Date of measurement:- 25-03-2022					
① providing and fixing of					
working bench mark pillars					
and reference pillars - 0.905 km					
② clearing and grubbing					
road base (by manual work)					
2 x 10 x 30 m x 3.50 = 2100.00 m ²					
2 x 10 m x 30 m x 3.50 = 2100.00 m ²					
2 x 10 m x 30 m x 3.50 = 2100.00 m ²					
2 x 1 x 5 m x 3.50 = 35.00 m ²					
					= 6335.00 m ²
					= 0.63 Hect
③ construction of embankment					
with material obtained					
from borrow pits etc					

Continuation

ABSTRACT OF COST

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) 25	Earth work in excavation for foundation of structure				
	Qty vide TMB P (3)				
	29.80 m ³ @ Rs 269.25/m ³ =				Rs 8023.00
(2) 26	providing m/c PCC as levelling course in foundation				
	Qty vide TMB P (3)				
	4.595 m ³ @ Rs 6189.29/m ³ =				Rs 28440.00
(3) 27	Brick masonry works in cm (1:4) in head wall				
	Complete as per Drawing				
	Qty vide TMB P (3)				
	27.90 m ³ @ Rs 6987.10/m ³ =				Rs 194940.00
(4) 30	providing and laying 1 Rcc pipe Np 3 1000 mm Ø				
	Qty vide TMB P (3)				
	7.50 m @ Rs 4046.23/m =				Rs 30346.00
(5) 28	plastering with cement mortar (1:4) on brick work				
	Qty vide TMB P (3)				
	57.97 m ² @ Rs 219.98/m ² =				Rs 12752.00
(6) 1	providing and fixing of working bench mark pillar and reference pillar -				
	Qty vide TMB P (5)				
	0.905 km @ Rs 13397.45/km =				Rs 12125.00
Continuation					
					Rs 286626.00

