

Gant Ghaku Chak Chowk To Sahug
Dhuan
MJBND

Schedule XLV-Form No. 134 1520

Madhebarra DIVISION

SUB-DIVISION

Measurement Book

Kuma Sahug

प्रमाणित किया जाता है कि इस मापी
पुस्त में मसौन कपाई क्र-01 से
100 तक मसौन कपाई प्रकट अवस्था
है। यह मापी पुस्त भी विभाग पाल
सहायक अभियंता, सार कार वि.
कार अवर प्रमंडल मधेपुरा के नाम
से निहित किया जाता है।

Executive Engineer

R.W.D. (W) Div.

Madhepura

05/04/18

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Sant Shakti Club Chowk Po
Sahyadri Diwani

Measurement Book

No. 1524

Name of officer

Date of first entry

Date of last entry

Abstract of Court

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Setting out pillars					
Qty vide TMBP - (5)					
5M @ Rs 2405.25/each B = 12026.00					
(2/2) Clearing and grubbing road land.					
Qty vide TMBP - (5)					
(2/3) Excavation for road ways in Box cutting					
Qty vide TMBP - (5)					
73.25 m ³ @ Rs 75.57/m ³ B = 5535.00					
(4/4) Const ⁿ of embankment deposited soil.					
Qty vide TMBP - (5)					
73.25 m ³ @ Rs 29.73/m ³ B = 2178.00					
(5/5) Const ⁿ of embankment with approved material lead + 100m.					
Qty vide TMBP - (12)					
1173.66 m ³ @ Rs 153.79/m ³ B = 180497.00					
(6/6) Const ⁿ of embankment with approved material lead - 100m.					
Qty vide TMBP - (12)					
773.41 m ³ @ Rs 171.76/m ³ B = 56264.00					
Rs 2.699 13.00					

Continuation

Sch. XLV-Form No. 134 *R/S 269213-W*

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/8) Comp 1/8 GrsB with well graded material.					
Qty note from BP - (648)					
Item No (8) -		119.5		m ³	
Item No (9) -		7.72		m ³	
		127.29		m ³	
		CRS 2621.28/m ³ -			8 = 333656-W
(8/9) Bonding laying and spreading with well					
Qty note from BP - (448)					
Item No (8) -		185.624		m ³	
Item (9) -		8.785		m ³	
		194.409		m ³	
		CRS 3197.78/m ³ -			8 = 621677-W
(9/10) Comp 1/10 un-reinforced per Pavement 80-30					
Qty note from BP - (9)					
		414.75		m ³	
		CRS 6646.97/m ³ -			2756831-W
(10/11) Laying Base & subgrade layer on prepared subgrade					
Qty note from BP - (9)					
		598.00		m ²	
		CRS 490.31/m ² -			293205-W
		CRS =			4274582-W

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 13 Roundly Rec. M 15 gnod e Km gnom ston e					
Qty n/d 70 B/P - (10)					
(i) Km stone					
2 No @ Rs 2217.31/each B/P					4435-0
(ii) 200m stone					
2 No @ Rs 603.47/each B/P					1207-0
(12) 15 Roundly Traffic Sign Board					
Qty n/d 70 B/P - (10)					
(i) 600mm Equilateral Triangle					
6 No @ Rs 3360.77/each B/P					20165-0
(ii) 600mm octagon					
2 No @ Rs 8438.06/each B/P					16876-0
(12) 16 600 x 450mm Rectangular					
4 Nos @ Rs 4482.50/each B/P					17930-0
(13) 18 Roundly road Marking					
Qty n/d 70 B/P - (10)					
137.20m ² @ Rs 72.95/m ² B/P					99052-0
(14) 19 Roundly and fixing 'Logo					
Sign board					
Qty n/d 70 B/P - (11)					
3 No @ Rs 10741.89/each B/P					32226-0
					Rs 24466 473-0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/7) Constn of Sub-grade & Earth on Shoulder					
Qty of msp (11)					
Qty of msp -					
287.28 m ³ @ Rs					
214.57 m ³ @ Rs					
191.76 m ³ @ Rs = 41038.00					
Rs = 4507511.00					
Add GST @ 12% (+) Rs = 540961.00					
Add L.C @ 1% (+) Rs = 45075.00					
Add S.P @ 10% (+) Rs = 9000.00					
Material cost Rs = 5111487.00					
Less below (0.28%) (-) Rs = 11756.00					
Rs = 5099731.00					
Less previous payment (-) Rs = 1282052.00					
Rs = 3817679.00					
Received 15/03/2022 J.E					
CAP					
27/03/2022 AE					
29.03.22 EE					

Continuation